

2nd and final bill

10

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
Name of work:- Toi to Bagauli Pote)					
Agency:- Ravindra Kumar					
Agreement No:- 43 SAD of 2021-23					
Date of Work order:- 3.2.23					
Date of completion					
Per agreement:- 8.2.20					
Date of completion acted:- 5/2/24					
Date of entry:- 5/2/24					
1/3 Construction of Subgrade					
and earthen shoulder					
	10	30.0	4.05	0.30 m	362.50 m ²
	5	30.0	4.05	0.30 m	182.25 m ²
	3	30.0	4.05	0.30 m	109.35 m ²
	1	10.0	4.05	0.30 m	12.15 m ²
					668.25 m ²
2/3 Construction of Drain					
lay sub base G+1					
	Width 2x10	30.0	0.65	0.10 m	39.0 m ²
	5	15.0	1.80	0.10 m	13.50 m ²
	3	12.0	1.55	0.10 m	5.58 m ²
	10	30.0	3.75	0.10 m	112.50 m ²
	3	30.0	3.75	0.10 m	33.75 m ²
	1	10.0	3.75	0.10 m	3.75 m ²
					208.08 m ²
3/3 Providing, laying, spreading					
and compacting L/A 15 G+1					
	1	30.0	3.75	m	112.50 m ²

Continuation



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
DIP/L/163/2023-24 30-12-23			-	0.800	-
DIP/L/160/2023-24 2-1-24			-	0.400	-
20242323 B107100 13-1-24			11.388	-	-
			11.388	1.600	4.800
Consumption			9.711	1.906	4.344
Balance			1.677	0.194	0.456
Upto date calculation for S.F. & Royalty					
S.F.					
E/W - 8014.60 m ²					
@ Re 32 = 71 Pm ² Re 279325 = 60			10%		27932 = 56
C. Sand - 477.73 m ³					
@ Re 185 = 94 Pm ³ Re 88929 = 11			10%		8892 = 91
C. Sand - 192.74 m ³					
@ Re 150 = 80 Pm ³ Re 29071 = 22			10%		2907 = 12
Stone Metal - 1119.70 m ³					
@ Re 203 = 88 Pm ³ Re 517087 = 03			10%		51708 = 70
Stone Metal - 847.51 m ³					
@ Re 435 = 68 Pm ³ Re 396670 = 35			10%		39667 = 03
Stone chips - 134.00 m ³					
@ Re 470 = 04 Pm ³ Re 64865 = 52			10%		6486 = 55
Stone chips - 385.52 m ³					
@ Re 524 = 14 Pm ³ Re 203629 = 65			10%		20362 = 96
					Re 156848 = 00
Royalty					
E/W - 8014.60 m ² @ Re 32 = 71 Pm ²					26663 = 40
C. Sand - 670.51 m ³ @ Re 150 = 80 Pm ³					100576 = 50

Continuation



[illegible]