

17B-VU: 3044
Schedule XL Form No. 164

Samoffu my

Samoffu my

RWD WORKS DIVISION

RWD WORKS SUB-DIVISION

KATHIA

MEASUREMENT BOOK

MB-VU: 3044

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- At Construction of Road from Mahidagra Ghat to Murla Bharna under Kakra Block.					
Length of Road:- 1.505 KM					
Name of Agency:- Samuttam Construction Pvt. Ltd. Neeraj Kumar					
At: West Singh Niwas, near Nene Tower, Radhakrishna Colony, Patna					
Agreement No:- 01-MBD/MMGSY(NDB)/23-24					
Agreement Value:- Rs 6,34,90,984 = 100 (Const. cost)					
Rs 8,2,93,907 = 100 (Maintenance)					
Agreement Rate - 0.05% Below Rs per BOB Rate					
Date of Commencement:- 12.09.2023					
Date of Completion:- 11.09.2024					
Work done:- 25.11.2023					
① Setting out pillars P/L and fixing working benchmark & reference pillars - - ele					
do - - - - - E/L					
8x 1.505 = 12.04					
Say - Total = 12.00 nos.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>(6/9) P/v & Construction of Granules</u>					
Sub base with gravel material					
Qty. width - 8 item (6) =			178.21 m ³		
& Qty. width - 13 item (1) =			739.76 m ³		
			917.97 m ³		
			CB 3801 = 36/m ³		Rs 3489534.
<u>(7/10) P/v & Construction of Stone metal</u>					
Gravel for carbm					
Qty. width - 8 item (7) =			134.09 m ³		
Qty. width - 13 item (2) =			271.08 m ³		
			405.17 m ³		
			CB 4671 = 67/m ³		Rs 1892820 = 0
<u>(9/11) P/v & Construction of Cement</u>					
Concrete Pavement with M-30					
grade mix					
Qty. width - 8 item (8) =			275.73 m ³		
			CB 9424 = 76/m ³		Rs 2598684 = 0
					Rs 8371281 = 0
Add 18% For GST			(H)		1506831 = 0
Add 1% L. Cess			(H)		83713 = 0
Add S. Fee			(H)		124655 = 0
			Total		Rs 10086480 = 0
Less 0.05% Below Rate As per agreement					
					Rs 5043 = 0
					Rs 10081437 = 0
Less previous Bill Payment					
vide TMB P-11			(C)		Rs 5159500 = 0
					Rs 49,21,937 = 0

15/05/24
JE

15/05/24
S. J. S. J. S.