

MR 3054 ଆନ୍ଧ୍ର ଉପାଧିକାରୀ ଓ ଉପାଧିକାରୀ
Schedule XIV Form No. 134

ଉପାଧିକାରୀ ଓ ଉପାଧିକାରୀ ଓ ଉପାଧିକାରୀ DIVISION

ଉପାଧିକାରୀ ଓ ଉପାଧିକାରୀ SUB-DIVISION

Ms. S. S. S. S. S.

MEASUREMENT BOOK 1347

प्रमाणित किया जाता है कि इस माफ़े-
प्रमाण में मशीन द्वारा प्रकृत किया गया
दस्तावेज सही प्रकृत डॉक्यूमेंट है जो
श्री विद्युति आने के सहायक अभियन्ता
आमिष का कार्य विकास कार्य अवर प्रमोशन
प्रियराही के नामा निर्वाह है

Ratnak
16.04.2023

EXECUTIVE ENGINEER
R.W.D. WORKS DIVISION
SHEOHAR

Amit
16/4/23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					Maintenance
& Repair of Road "Balant path to Piprahi Punarwas"					
Agency -					M.S. Enterprises.
Agreement No -					MRD/MR/06
					of 2020-21
Date of start -					7/12/2020
Date of completion -					6/09/2021
Date of Actual completion -					12/4/24
Rate -					0.25%
					Below

ABSTRACT OF COST

① Clearing & grubbing of Road land.

Qty vide page ⑧ TMB

0.346 Hec

@ R 51133.76/Hec - R 17,692 =

② P/V GSB in pot

Qty vide page ⑧ TMB

33.85 m³

@ R 2185.30/m³ - R 73,972 =

③ P/V WBM II materials in pot.

Qty vide page ⑤ TMB

14.35 m³ @ R 3956.64/m³ - R 56,779 =

Continuation

1,48,442 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) p/v WBM in BF-5 materials - qty vide page (8) TMB					1,48,442
56.12 m ³ @ R 3649.49/m ³ - R					2,04,809
(5) p/v primer coat (CS-5) on patch work - qty vide page (9) TMB					
748.26 m ² @ R 44.27/m ² - R					33,125
(6) p/v Tare coat on patch work - qty vide page (9) TMB					
748.26 m ² @ R 14.86/m ² - R					11,119
(7) p/v MISS over patch work - qty vide page (9) TMB					
748.44 m ² @ R 210.32/m ² - R					1,57,412
(8) p/v and applying tare coat - qty vide page (9) TMB					
6487.50 m ² @ R 12.44/m ² - R					80,704

Continuation

T = R 6,35,611

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ p/v and laying			BF-R	6,35,611 =	
SDAL					
Qty vide page ⑩ TMB					
162.195 m ³					
@ R 11035.50/m ³				R 17,89,793	
⑩ p/v Km post & 200m post					
Km post					
3 Nos @ R 2398.14					
200m post				R 7194	
7 Nos @ R 635.77					
				R 4450 =	

⑪ Direction & place Identification

Board :

Qty vide page ⑫ TMB

1.92 m²

@ R 12432.00/m² = R 23869 =

⑫ p/v Retroreflective

Traffic Sign.

(i) 600 mm equilateral triangle

4 Nos @ R 3714.84 = R 14,859 =

(ii) 600 mm circular

6 Nos @ R 3811.38 = R 22868 =

(iii) 640 x 450 mm rectangular

3 Nos @ R 3682.20 = R 29458 =

Continuation

T = R 25,281.02

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) P.V Boundary pillars.					R 25,28.162 ✓
Qty vide page (12)					
48 m @ R 506.90					R 24,331 =
(13) Planting of trees and maintain for one year					
4740 @ R 819.42					R 38,536 =
(14) Road marking with hot applied thermoplastic paint compound.					
Qty vide page (12) TMB					
346.00 m ²					
@ R 733.44					R 2,57,462 =
(16) P.V B/W (1:4) in parapet.					
Qty vide page (13) TMB					
14.40 m ² @ R 5213.04					R 750.68 =
(17) plastering with c.m (1:4)					✓
Qty vide page (13) TMB					
100.80 m ² @ R 185.46					R 18,699 =
(18) painting two coats of B/W					
Qty vide page (13) TMB					
100.80 m ² @ R 89.70					R 8991 =
Continuation					
					T.R. 29,48,187

Continuation

