

REC. જોગ 31 માં 2113245 31 માં 2112

Schedule XIV Form No. 134

(NABARD)

અધિકાર અધિકાર શાખા અધિકાર વિભાગ DIVISION
અધિકાર અધિકાર વિભાગ

અધિકાર અધિકાર વિભાગ SUB-DIVISION

અધિકાર અધિકાર

MEASUREMENT BOOK 1368

प्रमाणित किया गया है कि इस मासिक
में महीनेवार प्रत्येक दिन के लिए
हुआ एक से अधिक अंकित है
श्री विष्णु आने पर सहायक अभियंता
आमिठ कार्य विभाग कार्य और प्रमोशन
~~इसके द्वारा~~ के नाम निर्धारित है
14/4/23

Ratna
18.04.2023

EXECUTIVE ENGINEER
R.W.D. WORKS DIVISION
SHEOHAR

Amr
16/4/23

Abstract of 2nd A/c Bill

16

sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date	05.05.2024				
Item No. 01/40					
Dismantling of existing structure as per technical specification					
Abstract of 1st A/c Bill Page 05 →					112.00 m ³
112.00 m ³ @ Rs 1,684 = 36/m ³					
→ Rs 1,88,716 = 00					
Item No. 02/01					
Conthwork in excavation for structures up to 3.00m depth as per technical specification					
Abstract of 1st A/c Bill Page 05 →					526.26 m ³
526.26 m ³ @ Rs 429 = 09/m ³					
→ Rs 2,24,760 = 00					
Item No. 03/05					
Supplying, fitting & placing HYSD bar reinforcement in foundation					
vide the M.B Page 10 →					10.26 MT
Abstract of 1st A/c Bill Page 20.686 MT					
59.646 MT					
As per B.O. - 50.45 MT					
50.45 MT @ Rs 86,140 = 22/MT					
→ Rs 47,64,336 = 00					

Continuation

Rs 51,77,812 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 04/04					
Bored Cast in situ M-30 grade R.C.C. pile as per technical specification					
Abstract of Est A Bill page 06					408.00 m
408.00 m @ Rs 27,880 = 30/m					
→ Rs 1,13,78,834.00					
Item No. 05/04					
Const. of embankment with material obtained from borrow pits as per specification					
Vide this M.B. Page 13-M					504.00 m ³
504.00 m ³ @ Rs 261.00/m ³					
→ Rs 1,31,588.00					
Item No. 06/02					
Providing & laying of P.C.C. Me. levelling course in foundation					
Vide this M.B. Page 13-M					18.82 m ³
As per B.O.D. → 9.66 m					
9.66 m ³ @ Rs 9253 = 50/m					
→ Rs 89,390.00					
Item No. 07/03					
R.C.C. grade M-30 in pile foundation					

Continuation

Rs 1,67,77,625.00

Sch. XLV-Form No. 134 $\text{Rs } 1,67,77,625 = \dots$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Complete as per drawing & specification					
Vide this M.B. Page 14 - M ³					239.41
239.41 M ³ @ Rs 9305 = 88 / M ³					
→ Rs 22,49,468 = ..					
Item No. 08 / 06					
R.C.C. for M ₃₀ in substructure					
Complete as per drawing					
Upto 5m height					
Vide this M.B. Page 14 - M ³					75.18
75.18 M ³ @ Rs 9760 = 20 / M ³					
→ Rs 7,33,772 = ..					
Item No. 08 / 34					
Providing & fixing					
Logo of project					
informatory sign-board					
as per specification					
Abstract of Ist A/C B.M Page 06.					
1 No. @ Rs 11,228 = 62 / No					
→ Rs 11,228 = ..					
Item No. 10 / 08					
Supplying, fitting and					
placing HYSD bar					
reinforcement in					

Continuation

 $\text{Rs } 1,97,72,094 = \dots$

particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
substructure					
vide this M.B. Page 19.					7.861 mt
7.861 mt @ Rs 80					363 = 75/-
					Rs 6,31,739 = 00
					Rs 2,04,03,833 = 00
Add 18% GST - Rs					36,72,690 = 00
Add 1% LC - Rs					2,04,038 = 00
Add 5% Fm vide Page 15 - Rs					47,213 = 00
					Rs 2,43,27,774 = 00
Deduction 0.11% as per contract - Rs					26,761 = 00
					Rs 2,43,01,013 = 00
Deduct Previous Payment - Rs					1,75,00,000 = 00
					Rs 68,01,013 = 00

~~AS~~ 24
 OS 5.6
 05-05-2024
 AE
 cm
 22/5/24

Continuation