

Const. of Rec. Bridge Over Drain in Nowroni
Mehbaparakam Machhi To Simkhimiyā Punjab Tola.

Schedule XLV-Form No. 134 (Under-MABARD)

कार्यपालक अधिकृत

ग्रामीण कार्य विभाग

झाझरपुर

DIVISION

- 3277 -

झाझरपुर

SUB-DIVISION

MEASUREMENT BOOK

No.
3277.

M/s Jaddu bansh Kumar Singh.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of R.C.C					
	Bridge over drain in				
	Nowani Musbopaka Banchi				
	To Sikkhimiya Purab Jola.				
Name of Agency - M/s Jadubansh Kumar					
	Singh, Muzaffarpur.				
Agreement No- 32580/2023-24					
Date of Start - 12-03-24.					
Date of Comp - 11-03-25					
Actual Date of Comp -					

Measurement.					
(1) Providing Informalisy					
Sign board - do - do					
- all - Job.					
3 x 1.00 = 3 Nos.					
(2) Diversion					
(2) Construction of					
Diversion of Embankment					
material with Soil and etc.					
- do - do - all - Job.					
Chy [1 x 35 x 1 + 8.2 x 1.500 = 315 m ³					

Continuation

Scanned with CamScanner

(ABSTRACT OF 10ST)

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work	Construction of RCC				
	Bridge over drain				
	Nou Soni in Musbopalca				
	Gachhi to Sinkhimiya pweab tola				
Name of Agency	M/s Jaderbansh				
	Kumar Singh, Badhkan				
	Muzaffarpur.				
Agreement No	32 SBO/2023-24				
Date of start	12-03-24.				
Date of comp	11-03-25				
Actual Date of comp					

(1) providing and fixing
 'Logo' of project in form of
 Sign board - do - do - all
 — Job. TMR (1)
 3 Nos @ 11302.39/No = 33907.00

(2) Construction of embankment
 in Division with material
 obtained from borrow pit
 TMR (1) — do — do
 — all — Job.
 315 m² @ 259.62/m² = 81779.00

Continuation 115686.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(2) providing w.s.B in Division					
TRIP-2 do-do-all Job.					
19.6875 m ³ @ 4556.57/m ³					89707.00
(4) providing and laying NP ³					
pipe TRIP-2 do-do-all Job.					
30 M @ 7738.82/M					232164.00
(5) Dismantling of existing structure like culverts and etc.					
do do all Job.					
97.69 m ³ @ 1684.96/m ³					164603.00
(6) Excavation of foundation					
for structure TRIP-3					
do do all Job.					
786.799 m ³ @ 427.00/m ³					336032.00
(7) providing RCC in foundation					
TRIP-3 do-do					
all Job.					
65.829 m ³ @ 8923.72/m ³					587440.00
(8) providing and fixing HYSD					
bar TRIP-3 do-do					
all Job.					
33.316 M @ 80363.75/M					2677399.00

Continuation 4203031.00

8

Sch. XLV-Form No. 134 B.F. = 4203031.00

Particulars	Details of actual measure.				Contents of area
	No.	L.	B.	D.	
(9) providing RCC N/30 T-1 BP (5)					
do do do all Job.					
389.304 m ³ @ 10180.29/m ³					3963229.00
(=) Total					8166260.00
(+) Add 18% GST Amount					1469927.00
(+) Add 1% LS Amount					81663.00
(+) SF					48498.00
(=) Sub Total					9766348.00
(-) Below 0.19% =					18556.00
(=) Net Amount					9747792.00
16/05/24					
16/05/24					

Executive Engineer
Rural Works Department
Works Division, Jharkhand