

Part A

MMWSY
(Road/Bridge)

SC

Block - 3THHAR

Schedule XLV-Form No. 134

Road mb.

Const OF Road from - Radhamegar Tetiya Path
Nimaul to Kasa Kehima under MMWSY

Agreement NO - 26/SBP/2023-24

DIVISION

Agreement Value! - 5,55,58,953 = 00

(Below 2.67%)

SUB-DIVISION

MEASUREMENT BOOK

Sumil Kumar Sumar (Kathari)

879

12/12/23

Abstract of Cost

33

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) (i) Pls & fixing of working benchmark pillar—E.I.T.					
5.00 No. O.V.T. M.B.P.—(15)					
@ 4457.29/each—Rs.					22286.00
(ii) Pls & fixing of working Reference pillar—E.I.T.					
19.00 No. O.V.T. M.B.P.—(15)					
@ 2062.53/each—Rs.					39188.00
(2) $\frac{1}{2}$ clearing and grubbing road land—E.I.T.					
3.33 Hect. O.V.T. M.B.P.—(15)					
@ 59627.69/Hect—Rs.					202138.00
(3) $\frac{1}{3}$ Excavation for road way in soil—E.I.T.					
232.00 m ² O.V.T. M.B.P.—(16)					
@ 79.98/m ² —Rs.					18555.00
(4) $\frac{1}{4}$ Construction of embankment from road way cutting—E.I.T.					
138.20 m ² O.V.T. M.B.P.—(16)					
@ 28.31/m ² —Rs.					3941.00
(5) $\frac{1}{5}$ Const. of embankment—E.I.T.					
2881.56 m ² O.V.T. M.B.P.—(16)					
@ 150.17/m ² —Rs.					432724.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) 42+57 Plv Drains					
Sprouts complete — EIT					
24.00 No. O.V.T. M.B.P. (20)					
4.00 No. " P (26)					
4.00 No. " P (25)					
32. No.					
@ 456-60 / each — Rs. 14611.00					
(24) 35+50 S/FIP HYSD Bar					
reinforcement in					
S/S — EIT.					
7.079 M.T. O.V.T. M.B.P. (19)					
1.180 M.T. " P (24)					
2.247 M.T. " P (28)					
10.506 M.T.					
@ 67464.00 / M.T. — Rs. 708777.00					
(25) 38 Plv & laying Cement					
Concrete Slabing					
Course M30 — EIT.					
1.91 m ³ O.V.T. M.B.P. (30)					
@ 14941.83 / m ³ — Rs. 28539.00					
					Rs. 2716402.00
Add 18% GST (+) Rs. 4889522.00					
Add 1% L.Cess (+) Rs. 271640.00					
					Rs. 32325174.00
Add 10% S.Fee (+)					
(283853.00 + 106545.00) — Rs. 360498.00					
					C.O. Rs. 32685672.00

Continuation

10% s. fee - 106545.00

21/7/24