

MMHSY(SC) Const of Road From - Chaturana and Chaudhary
ke Ghar se Mandad Tolg Part. C Const of RCC /
Bridge 3x8.0m Span with Approach Road 83.75m atch -
Schedule XLV-Form No. 134 2660m

Agreement No - 88 SAB MMHSY - 2021-22.

Agency :- Bidya and Gupta. DIVISION

Const. Const :- ~~36572440~~ 15971026 ARARIA

Maint - Const :- ~~41189770~~ 257818 SUB-DIVISION

~~PT 071731~~ Total :- ~~36724337~~ 15723845 ARARIA

MEASUREMENT BOOK

Date of Commencement :- 23.07.2021.

Date of Completion :- 22.01.2023

2513

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) 227	Const. of subgrade & earth on shoulder				
189.04 ³	(TMB Pg. (14)/3)				
61.604 ³	(" Pg. (15)/4)				
250.604 ³	@ Rs 189 = 649/43 = Rs 147, 25				47, 25
(24) 228	Const. of V.C.B. & I				
68.464 ³	(TMB Pg. (17)/4)				
Limit 62.1684 ³	@ Rs 3534 = 21970				
(25) 229	P.V. & laying W.B.M.				
24.184 ³	(TMB Pg. (17)/5)				
4 - 21.5864 ³	@ Rs 3988 = 86106 =				
(26) 230	P.V. & laying Pitches				
287.8134 ³	Cost (Rs) -				
287.8134 ³	(TMB Pg. (18)/1)				
	@ Rs 42 = 12,127 =				
(27) 231	P.V. & laying TACK				
287.8134 ³	Cost (Rs) -				
	(TMB Pg. (18)/2)				
	@ Rs 14 = 569/42 = Rs 4191 =				
(28) 232	P.V. & laying W.S.S.				
287.8134 ³	(TMB Pg. (18)/3)				
	@ Rs 204 = 93/42 = Rs 58982 =				

Continuation

Particulars	Details of actual measurement				Contents of area
	M.	L.	B.	D.	
(29) 234	P/V & Wxup cautionary sign board — do —				
02 nos	(TMB pg - (18)/5)				
	@ Rs 1984 = 424/each = Rs 3969 =				
(30) 235	P/V & Wxup logo of MHSY — do —				
01 nos	(TMB pg - (19)/6)				
	@ Rs 7500 = 7500/each = Rs 7500 =				
(31) 236	P/V & Wxup logo of Citizen info — do —				
01 nos	(TMB pg - (19)/6)				
	@ Rs 9500 = 9500/each = Rs 9500 =				
(32) 225	Const. of embankment from borrow pit — do —				
2235.151 m ³	(TMB pg - (19)/7)				
	@ Rs 188 = 457/m ³ = Rs 4,19,345 =				
	Rs 1,35,80,917 =				
	Add 12% of 151 (A)				16,29,710 =
	Add 1% of 151 (A)				1,35,809 =
	Add 1% of 151 (A)				1,56,445 =
	Rs 1,55,02,881 =				
	Less 0.76% below (-)				1,17,822 =
	Rs 1,53,85,059 =				
	Less prev. pay (A)				75,93,213 =
	Rs 77,91,846 =				

Continuation