

Name of Road:- H.L BRIDGE Chamainiyg
Lochhuq Pmossy Path to Lochhuq Madlung
Total,

Schedule XLV-Form No. 134

(N/A B/R D)

Executive Engineer

R.W.D. Works Division

Shamshu

DIVISION

Balishahg

SUB-DIVISION

M/S Kabbu Khusha

Measurement Book

3850

2nd on A/c Bill.

Abstract of cost

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: -			11.1		Bridge
Chamarniya River Lachhwa.					
PMU Path to Lachhwa Maliga					
tola.					
Agent - M/S Kabbu Khirha.					
Agreement No -			SFD/80/23-24		
Date of start -			15/12/2023		
Date of completion -			14/12/24		
Measurement Date -					
Item (1) Providing and					
dismanthling of Existing					
Superstructure and					
vide T.M.B Page - (12)					
Qty =			82.64 m ³		
Rs =			1713.06/m ³ =		141867
Item (2) Providing and					
constructing temporary					
Earth Island. -					
vide T.M.B Page - (13)					
Qty =			1.00 Nos		
Rs =			78588.82/Nos =		78588
Item (3) Providing and					
constructing an span					
Service Road. -					
vide T.M.B Page - (13)					
Qty =			36.08 m.		

Continuation

Rs = 4378.01/m — 157958 =

Rs = 378109 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.P.P.S =	378	109 =	
Item - 4	6	Providing and			
		Steel Liner 10mm			
		thick and 6mm thick			
		vide T.M. B Page (13)			
		Qty = 6.391 MT			
		Rs = 105577.25/MT = 674631 =			
Item - (5)	5	Providing and			
		Supplying fitting &			
		Placing HYSD. Bar in			
		Abutment A, A2 & Piles			
		Pile. Bar. - - - -			
		vide T.M. B Page (14)			
		Qty = 41.0392212 MT			
		Rs = 14347036 MT - Rs (17)			
		Qty = 7.1672 MT Page (2)			
		Total Qty = 62.5357572 MT			
		Rs = 80579.00/MT = 5039085			
Item - (6)	4	Providing and			
		Boxed casting site mss			
		Grade R.C. pile for			
		Channel Abutment A1 A2			
		and piles pile. - - -			
		vide T.M. B Page - (15)			
		Qty = 384.00 m.			
		Rs = 30251.51/MT - Rs 11616580			

Continuation

Rs = 17708425 =

Particulars	Details of actual measurement.				Contents of area
	No.	L.	B.	D.	
				BF RS =	17708425 =
Item (7) Providing and carrying out load test on any pile.					
(A) Initial load test -					
vide T.M.B Page -				(18)	
Qty = 1.0 Nos.					
@ RS = 1,50,000 / Nos				RS =	150000 =
(B) Routine pile load test					
vide T.M.B Page -				(18)	
Qty = 1.0 Nos.					
@ RS = 125000 / Nos				RS =	125000 =
(C) Horizontal pile load test					
vide T.M.B Page -				(18)	
Qty = 1.0 Nos.					
@ RS = 1,00,000 / Nos				RS =	100000 =
Item (8) Providing and Earth Work in excavation up to 3m depth. A1 A2.8					
Pier for pier					
vide T.M.B Page -				(18)	
Qty = 348.78 M ³					
Qty = 56.203 M ³ Page -				(20)	
total Qty = 405.78 M ³					
@ RS = 427.087 / M ³				RS =	173304 =
				RS =	18256729 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFRS = 22469379 =
Item: (19) Parabolic arch					
R.C.C grade M30 in slab -					
Structure Abutment shaft					
A1 A2 3 pier shaft					
vide T.M. Page (29)					
Qty = 105.25 m ³					
Qty = 24.20 m ³ (13)					
Total Qty = 129.45 m ³					
Qty = 25.20 m ³ (28)					
Total Qty = 154.65 m ³					
Rs = 774203.75					1538308 =
Add - L.C. 1% (1)					Rs = 24007707 =
0.5% 7.18% (1)					Rs = 240077 =
SF 10% (1)					Rs = 4321387 =
					Rs = 46377 =
					Rs = 28615568 =
Less below 0.05% (-)					14308 =
					Rs = 28601260 =
Less Previous paid (-)					19043827 =
					Rs = 9557433 =
Prateel					
22/5/24					
JE					
C.F.					
29/05/24					

Continuation