

Schedule XLY-Form No. 134

Loddinga - Ratanpatti Ratanpatti के बाट के बाट 21/12/1991
Ratanpatti Ratanpatti के बाट के बाट 21/12/1991
के बाट के बाट

Length - 3.914 km

DIVISION

MMSY-18 - Jangnagar-04

SUB-DIVISION

MEASUREMENT BOOK

RAMESH KUMAR

787

प्रमाणित किया जाता है कि इस
मशीन में मशीन द्वारा मुद्रित 01 से
100 तक अंकित है जो अवर प्रमण्डल
अधिकारी लक्ष्मण के नाम से
किया गया है।


15/7/19
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

15/7/19

Agmt - 20NB/19-20

Const - 28685316 -
100 - 3515607
32200923

13-11-19

12-11-20

Sch. XLV—Form No. 134

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग DIVISION
कार्य प्रमण्डल, जयनगर SUB-DIVISION

Measurement Book

No.

787

Name of Officer _____

Date of first entry _____

Date of last entry _____

3rd year Maintenance Bill

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:- Mantn of road
from Sidhupkala Singh-
near Malik House to
Yogya Tiwari tola Bhole
yadar via Shomiriner
under MMSY (A.B)

Agency:- Ramesh Kumar

Agreement no:- 20/MRD/2019-20

Rate:- 2.88% Below.

Date of Commance:- 18.11.2019

Date of Completion:- 12.11.2020

Actual date of Completion:- 30.03.21

Record Measurement

1. Restoration of raincutts/

Berm with soil - do -

- do - all Complete job

ST 8 X 5.50 X 1.10 X 0.250 = 12.10 m³

4 X 3.10 X 1.30 X 0.300 = 4.84 m³

5 X 3.50 X 1.20 X 0.300 = 6.30 m³

6 X 6.10 X 1.15 X 0.300 = 12.63 m³

8 X 3.10 X 1.30 X 0.300 = 9.67 m³

4 X 3.50 X 1.05 X 0.300 = 4.41 m³

11 X 4.85 X 1.15 X 0.300 = 18.41 m³

10 X 4.50 X 1.05 X 0.300 = 14.17 m³

C.O:- 85.53 m³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14)	p20. Road marking				
	G.C portion - do - do -				
	all complete job				
	2x	5x	30.00x	0.10 =	30.00m ²
	2x	5x	30.00x	0.10 =	30.00m ²
	2x	2x	30.00x	0.10 =	12.00m ²
	2x	1x	4.00x	0.10 =	0.80m ²
					72.80m ²
67m 29/03/24 J.E. 29/3/24 2					

ABSTRACT of cost

1/2 Restoration of drainage/
 Berms/Shoulder - do -
 do - all complete job
 Qty. wide 10m B.P. (14) (15)

Qty: 276.65m²

@ 380.58/m² = 105287.2

1/2 Making up of Berms/
 Shoulder - do - do -
 do - all complete job

Qty. wide 10m B.P. (16) (17)

Qty: 1430.93m²

Continuation C.O. = 105287.2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	@	58.37	/M ²		83523 ~
3/3	Repair of pot holes filled with 75mm B.M.				
	do do all complete				
	Job				
	Qty. wide P.M.B.P (17)				
	Qty: 18.69 M ³				
	@	11351.95	/M ³		212168 ~
4/4.	patch repair over				
	pot holes with mix				
	seal surfacing do				

do all complete Job

Qty. wide P.M.B.P (17) (18)

Qty: 249.37 M³@ 293.93 / M³ ~ 73297 ~

5/5 Maints of CD work

H.P currents do do

all complete Job

Qty. wide P.M.B.P (18)

Qty: 1.000

@ 1117.00 / M³ ~ 1117 ~

6/6. Maints of CD work

Slab currents do do

Continuation

No 475392 ~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
roadway — do — do — all					
Complete job					
Qty. wide m/s P (19)					
Qty: 36.0 nos					
@ Rs 6.54/nos					235 ~
11/10/11) Priming of grass					
and weeds — do — do —					
all Complete job					
Qty. wide m/s P (19)					
Qty: 19.95 m ²					
@ Rs 2.18/m ²					43 ~
12/11 White washing of para-					
pet wall two coats					
— do — do — all Complete					
job					
Qty. wide m/s P (20)					
Qty: 20.16 m ²					
@ Rs 16.65/m ²					336 ~
13/12. pro. road marking					
B-T partition — do — do —					
all Complete job					
Qty. wide m/s P (20)					
Qty: 652.00 m ²					
@ Rs 850.93/m ²					554806 ~

Continuation

C.O.: 1053536 ~

Continuation