

MR915454-67EX Block - 2111111111

Schedule XLV-Form No. 134

Const of Road from - To Mahaband Park near
Palsa Path to Baidya (Near West Pur).

Agreement No - 2515BD/2022-2023

DIVISION

Agreement Value - 2,61,09,804 = 00

SUB-DIVISION

Golden Company

809(A)
31/3/23

MEASUREMENT BOOK

2nd on A/c bill

9

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from Toy Nobard					
(Packwahan palsa) Path to					
Bairiya (Marwatpur) under					
MMWSY.					
Agency:- Golden Company					
Agreement No:- 25 SBD/2022-23					
Date of Commencement:- 31-03-2023					
Date of Completion:- 30-03-2024					

Record Measurement					
RCC Box culvert:- 4 cell (5m x 4m)					
① SS Earth work in					
excavation for found ⁿ					
— E.T.					
Raft:- $1 \times 23.50 \times 7.50 \times 0.88 = 155.10 \text{ m}^3$					
R/W:- $4 \times 7.53 \times 3.90 \times 1.80 = 213.13 "$					
A+Y = 368.23 m^3					
② 56 p/c pcc m/s in					
open found ⁿ — E.T.					
Raft:- $1 \times 22.50 \times 7.50 \times 0.150 = 25.31 \text{ m}^3$					
R/W:- $4 \times 6.53 \times 2.90 \times 0.200 = 15.25 "$					
A+Y = 40.60 m^3					

Continuation


Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
③ S/F/P HYSD bar					
reinforcement in					
found ⁿ — E.I.T.					
Cut-off-wall					
10A-2 x 1.50 x 3.60 m @ 0.62 kg/m					669.60 kg
binder					
12A-2 x 2 x 10 x 22.42 m @ 0.87 kg/m					798.15 "
R/W					
P/V-16A-4 x 4.9 x 5.30 m @ 1.58 kg/m					1827.11 "
Dist ⁿ -12A-4 x 1 x 4.5 x 6.12 m @ 0.87 kg/m					980.42 "
I/V:-12A-4 x 4.9 x 5.90 m @ 0.87 kg/m					1029.20 "
Dist ⁿ :-10A-4 x 1 x 4.5 x 6.12 m @ 0.62 kg/m					682.99 "
				Qty =	5987.47 kg
				or =	5.987 M.T.
				Limit to =	5.93 M.T.
④ P/V RCC M 20 in					
found ⁿ — E.I.T.					
C/W:-2 x 22.50 x 0.300 x 1.50 =					20.25 m ³
R/W:-4 x 6.20 x $\frac{2.50+1.80}{2}$ x 1.60 m					85.31 "
				Qty =	105.56 m ³
⑤ S/F/P HYSD bar					
reinforcement in sls					
— E.I.T.					
Raft & Wall					
B-12A-1 x 6.7 x 22.82 m @ 0.87 kg/m					1360.76 kg
T-12A-1 x 6.7 x 22.82 m @ 0.87 kg/m					1360.76 "
Dist ⁿ :-12A-2 x 1.80 x 7.82 m @ 0.87 kg/m					2505.53 "
curb ⁿ :-12A-3 x 5.0 x 2.50 m @ 0.87 kg/m					333.75 "
chair:-12A-142 x 2.20 m @ 0.87 kg/m					278.04 "

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(26) 73 sq m in excavation for found ⁿ - E.I.T.					
316.59 m ² @ U.T.M.B.P. - (12)					
@ 287.56 / m ² - Rs.					94205.
(27) 75 plr PCC M15 in found ⁿ - E.I.T.					
10.97 m ² @ U.T.M.B.P. - (12)					
@ 6486.06 / m ² - Rs.					71452.00
(28) 76 plr PCC M20 in found ⁿ - E.I.T.					
66.76 m ² @ U.T.M.B.P. - (12)					
@ 7083.80 / m ² - Rs.					472914.00
					Rs. 11511504.00

Add 12% GST (4)	Rs.	1381380.00
Add 1% L-cess (4)	Rs.	115115.00
	Rs.	13007999.00
Add 10% S. fee (4)		
(108221.00 + 31707.00) - Rs.		139928.00
	Rs.	13147927.00
less plr payment (7)	Rs.	6642789.00
	Rs.	6505138.00
 21-4-24 21/4/24 Ar		