

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल
पुपरी (सीतामढ़ी)

पत्रांक :- 1151
प्रेषक,

पुपरी,

दिनांक :- 08/05/2024

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, पुपरी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
ग्रामीण कार्य विभाग,
विश्वेश्वरैया भवन, बिहार, पटना।

विषय :- NABARD योजना अन्तर्गत पंचवर्षीय अनुस्क्षण की राशि उपलब्ध कराने के संबंध में।


प्रसंग:- अभियंता प्रमुख-सह-अपर आयुक्त-सह विशेष सचिव, का पत्रांक-236 अनु0
दिनांक-19.01.2024

महाशय,

उपर्युक्त विषयक NABARD योजना अन्तर्गत पंचवर्षीय अनुस्क्षण की राशि उपलब्ध संलग्न विहित प्रपत्र के अनुसार कुल 6.66645/- (छः लाख छियासठ हजार छः सौ पैतालीस) रुपया मात्र का आवंटन उपलब्ध कराने की कृपा करें।

अनु0 :- उपरोक्त यथावत्।

विश्वास भाजन,


कार्यपालक अभियंता
ग्रामीण कार्य, विभाग कार्य प्रमंडल
पुपरी (सीतामढ़ी)

राज्य योजना (नाबार्ड) अंतर्गत पर्याय में पंचवर्षीय अनुक्षण अधिव्ययना प्रपत्र																																	
एकराशना के अनुसार प्राकल्पित राशि वर्षवार										व्यय की राशि वर्षवार										समान अधिकृत राशि													
क्र.सं.	कार्य प्रारंभ का नाम	योजना का नाम	प्रथम वर्ष (लाख में)					कुल राशि (लाख में)	द्वितीय वर्ष (लाख में)					कुल राशि (लाख में)	तृतीय वर्ष (लाख में)					कुल राशि (लाख में)	चतुर्थ वर्ष (लाख में)					कुल राशि (लाख में)	पंचम वर्ष (लाख में)					कुल राशि (लाख में)	कुल अधिकृत राशि (लाख में)
			प्रथम वर्ष (लाख में)	द्वितीय वर्ष (लाख में)	तृतीय वर्ष (लाख में)	चतुर्थ वर्ष (लाख में)	पंचम वर्ष (लाख में)		प्रथम वर्ष (लाख में)	द्वितीय वर्ष (लाख में)	तृतीय वर्ष (लाख में)	चतुर्थ वर्ष (लाख में)	पंचम वर्ष (लाख में)		प्रथम वर्ष (लाख में)	द्वितीय वर्ष (लाख में)	तृतीय वर्ष (लाख में)	चतुर्थ वर्ष (लाख में)	पंचम वर्ष (लाख में)		प्रथम वर्ष (लाख में)	द्वितीय वर्ष (लाख में)	तृतीय वर्ष (लाख में)	चतुर्थ वर्ष (लाख में)	पंचम वर्ष (लाख में)		प्रथम वर्ष (लाख में)	द्वितीय वर्ष (लाख में)	तृतीय वर्ष (लाख में)	चतुर्थ वर्ष (लाख में)	पंचम वर्ष (लाख में)		
1	ग्रामीण कार्य, सिंचना, कार्य पुपरी	Construct on of Road Bahera (Primar School Jankipur) to a Chowk via Madarsha thengaul and Jankipur in Nampur Block	0.41923	2.11897	4.41523	5.39742	6.41413	18.76498	0	0	0	0	0	0	Rs. 398.12 Lakh Lt No-2707 dated-28.04.2017	Rs. 20.85000 dated-28.04.2017	11.02.20	0.41924	1.86195	4.38526	0	0	0	0	6.66645	6.66645	6.66645	6.66645	6.66645				
2			0.41923	2.11897	4.41523	5.39742	6.41413	18.76498	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000				0.41924	1.86195	4.38526	0	0	0	0	6.66645	6.66645	6.66645	6.66645	6.66645				

1 कार्य निविदाओं के अनुक्षण पूर्ण कर लिया गया है।

2 पत्र में MQMU/PGM/IE से संबंधित कोई सुधार प्रतिवेदन लंबित नहीं है।

3 अनुमोदित परिणाम विवर की कुल राशि प्रशासनिक स्वीकृति की राशि से 20% अधिकतम सीमा के भीतर है साथ ही अनुमोदित परिणाम के बदों की मात्रा का विस्तार का

4 अनुक्षण-प्रशासनिक स्वीकृति का पत्र, अनुमोदित परिणाम विवर एवं एकराशना की अभिलेखित प्रति।

कार्यालयक अधिकृत,
ग्रामीण कार्य विभाग,
कार्ड प्रारंभ, पुपरी।

24



BIHAR

V 011085

STAMP VENDOR
No. 03/98-99

Agreement:-

Agreement No. :-

S.B.D. of 2017-18

Name of Work :- Construction of road and CD Works with Maintenance
Bahera (Primari school jhahidpur) to lakhminiya chowk via madarsha thengaul
and janipur in Nanpur Block under NABARD

Name of agency:- Susheel Kumar Chaudhari, Vill-Jhajhiat Bazar, Janakpur Road,
P.S.-Pupri, District-Sitamarhi

This Agreement, made the 26.04.2018 Between Executive
Engineer, Rural Works Department, Works Division Pupri, of the one part Susheel
Kumar Chaudhari, Vill-Jhajhiat Bazar, Janakpur Road, P.S.-Pupri, District-Sitamarhi of the
other part. Whereas the employer is desirous that the Contractor execute the work
Under NABARD Construction of road and CD Works with Maintenance Bahera
(Primari school jhahidpur) to lakhminiya chowk via madarsha thengaul and
janipur in Nanpur Block under NABARD. Defects therein at a cost of Rupees Rs.
3,20,68,846 (Rs- Three crore twentyt lakh sixty eight thousand eight hundred
forty six only) only. Which is 10% below of BOQ.
Date of Completion-

Executive Engineer
R.W.D. Work Div. Pupri

Susheel Kumar Chaudhari

Under Nabard

Project No. Civil Work

[illegible]

2. E. C. C. C.

Executive Engineer

THE WORK OF THE

Chief Executive Authority: Engr. In Chief RWD Patna

Contract No: Civil Works/
 Construction of Road & CD Works for Bahera (Primary School Jahlepur) to
 Chhapra Chowk Via Madarsa - Thongaul and Janipur in Block Nandpur Under Nalbari

Contract No: Civil Works/

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
4	Construction of Embankment with Material Obtained from Roadway Cutting :- Construction of embankment with approved materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted to meet requirement of Tables 300.1 and 300.2 as per Technical Specification Clause 301.5.	946.13	Cum	44.09 46.88	Rupees Forty Three and Paise Sixty Five Only	15260.37 16498.57
5	Construction of Embankment with material obtained from borrow pits with a lift upto 1.5 m, transporting to the site spreading, grading to required slope and compacting to meet requirement of Tables 300.1 and 300.2 with a lead upto 100 m as per Technical Specification Clause 301.5. For 100 m lead	11078.08	Cum	170.92	Rupees One Hundred & Seventy and Paise Ninety Two Only	1893462.02
6	Construction of Embankment with material obtained from borrow pits with a lift upto 1.5 m, transporting to the site spreading, grading to required slope and compacting to meet requirement of Tables 300.1 and 300.2 with a lead upto 1000 m as per Technical Specification Clause 301.5. For 1000 m lead	7905.72	Cum	171.65	Rupees One Hundred & Seventy One and Paise Sixty Five Only	1357016.84

20/03/2016

Engr. In Charge

Executive Engineer
 RWD Div. Patna

Subject: Construction of Road & C.D. Works for Bahara (Primary School, Jahidpur) To
 Bahara (Primary School, Jahidpur) Via Madarsa - Thengaul and Janipur in Block Nanpur Under Nabard

Contract No: Civil Works/

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
7	Construction of subgrade & earthen shoulders Construction of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead upto 1000 m as per Technical Specification Clause 303.1.	4214.89	Cum.	173.26 169.02	Rupees One Hundred & Sixty Nine and Paise Two Only	730271=89 -742460.74
401	Granular Sub-base with Well Graded Material (Table 300.1) Gr-1 Construction of granular sub-base by providing well graded material (Gr-1) in 7 layers of 150 mm each, spreading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with three wheel 80-100 kN static roller capacity to achieve the desired density, complete as per Technical Specification Clause 401	2941.42 3104.47 -3017.65	Cum	3033.42 3094.52	Rupees Three Thousand Six Hundred & One and Paise Fifty Two Only	8922562.26 -9471161=33 -10008647.10

20/10/2020

20/10/2020

Executive Engineer
 R.W.D. Work Div. Patna

Contract No: Civil Works/

Contract No: Civil Works/

Order
Number:

Excess (+)

%

SCHEDULE OF WORKS

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
9	WBM Grading 3 Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with smooth wheel roller 80-100 kN in stages to proper grade and camber, applying and brooming, stone screening to fill-up the interstices of coarse aggregate, watering and compacting to the required density Grading 3 as per Technical Specification Clause 405.	1550.76	Cum	3672.42 4804.76	Rupees Four Thousand Three Hundred & Four and Paise Seventy Eight Only	5841938.24 8847874.83
10	Prime Coat :- Providing and applying primer coat with bitumen emulsion (SS-1) on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.70-1.0kg/sqm using mechanical means as per Technical Specification Clause 502	12498.75	Sqm	45.65 49.49	Rupees Forty Nine and Paise Forty Only	570567.24 617438.25
11	Tack Coat :- Providing and applying tack coat with Bitumen emulsion (RS-1) using emulsion distributor at the rate of 0.25-0.30kg per sqm on the prepared granular surfaces treated with primer & cleaned with Hydraulic broom as per Technical Specification Clause 503.	12498.75	Sqm	16.20 46.56	Rupees Sixteen and Paise Fifty Five Only	202479.75 206654.31

20/03/2023

Executive Engineer
Public Works Dept.

Contract No: Civil Works/
 Construction of Road & CD Works for Bahura (Primary School Jahidpur) To
 Lowa, Bahura Chowk Via Madarsa - Thengaul and Janipur in Block Nanpur Under Nabard

Contract No: Civil Works/		Excess (+)		%	
SCHEDULE OF WORKS					
Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate	AMOUNT Rs. P
				Figure	
12	Surface Dressing using Bituminous (Penetration Grade / Modified Bitumin) Binder :- Providing and laying surface dressing as wearing course consisting of a layer of bituminous Binder laid on the prepared surface, followed by a cover of crushed stone Chipping of specified size and rolling with 80-100 kN roller including cleaning the road surface as per Technical Specification Clause 507. Case - I :- Nominal Chipping Size 13.2 mm	12498.75	Sqm	92.38 89.88	Rupees Eighty Nine and Paise Eighty Eight Only 1154634.53 4429987.65
13	Surface Dressing using Bituminous (Penetration Grade / Modified Bitumin) Binder :- Providing and laying surface dressing as wearing course consisting of a layer of bituminous Binder laid on the prepared surface, followed by a cover of crushed stone Chipping of specified size and rolling with 80-100 kN roller including cleaning the road surface as per Technical Specification Clause 507. Case - II :- Nominal Chipping Size 9.5 mm	12498.75	Sqm	80.26 77.98	Rupees Seventy Seven and Paise Ninety Three Only 1003149.68 974027.59

92.38
80.26

For G.M.A. Seal

Executive Engineer
 R.W.D. Work Div. P. U. at

Name of Work: Construction of Road & CD Works for Bahera (Primary School Jahidpur) To
 Bahera Chowk Via Madarsa - Thengaul and Janipur in Block Nandpur Under Nabard

Contract No: Civil Works/

Sl. No.	Description of work	No. or Unit		Figure	Estimated Rate		AMOUNT Rs. P
		Qty.	Unit		Words	Words	
14	Cement Concrete Pavement M30 Construction of un-reinforced, plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M25 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including provision of contraction and expansion, construction joints, applying debonding strips, primer, sealant, dowel bars, near approaches to bridge/culvert and construction joints, admixtures as approved, curing of concrete slabs for 14-days, using curing compound (where specified) and water finishing to lines and grade as per drawing and Technical Specification Clause 1501.	1393.80	Cum	8310.07 7500.40	Rupees Seven Thousand Six Hundred & Six and Paise Forty Only		11582.575.57 —10001800.32

21/07/2016

Executive Engineer
 RWD Work Div. Patna

21/07/2016

Contract No: Civil Works/
 Construction of Road & CID Works for Bahera (Primary School Jahidpur) To
 Chauri Chowk Via Madarsa - Therigaut and Janipur in Block Nanpur Under Nabard

Contract No: Civil Works/

SCHEDULE OF WORKS				Excess (+)	%	
Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
15	Kilometre Stone (Reinforced cement concrete M15 grade kilometre stone/local stone of standard design as per IRC:8 fixing in position including painting and printing, etc as per drawing and Technical Specification Clause 1703. <u>5th Kilometre Stone (Precast)</u>)	2	Each	3908.72 4485.00	Rupees Four Thousand Four Hundred & Five and Paise Three Only	7817.44 8840.00
16	Kilometre Stone (Reinforced cement concrete M15 grade kilometre stone/local stone of standard design as per IRC:8 fixing in position including painting and printing, etc as per drawing and Technical Specification Clause 1703. <u>Ordinary Kilometre Stone (Precast)</u>)	4	Each	2401.57 2727.38	Rupees Two Thousand Seven Hundred & Twenty Seven and Paise Thirty Eight Only	9606.28 10900.52
17	Kilometre Stone (Reinforced cement concrete M15 grade kilometre stone/local stone of standard design as per IRC:8 fixing in position including painting and printing, etc as per drawing and Technical Specification Clause 1703. <u>200 m Stone (Precast)</u>)	26	Each	634.61 707.04	Rupees Seven Hundred & Seven and Paise Four Only	16499.86 18383.04

2107/3.06

sd/-
 Executive Engineer
 R.W.D. Work Div. Patna

For Authenticity: Engrg-In Charge RWD Patna

Contract No: Civil Works/

Contract No: Civil Works/

Sl. No.

Description of work

No. or Qty.

Unit

Estimated Rate

Words

Figure

Excess (+)

%

AMOUNT Rs. P

18

Sign Board

Providing and fixing of typical informative sign board with Logo as per MORD specifications and drawing. Three MS Plates of 1.6 mm thick, top and middle plate duly welded with MS flat iron 25mm x 5m size on back of edges. The lower plate will be welded with MS angle iron frame of 25mm x 25mm x 5mm. The angle iron frame of the lower most plate and flat iron frame of middle plate will be welded to 2 nos. 75mm x 75 mm of 12 SWG sheet tubes posts duly embedded in cement concrete M-15 grade blocks of 450mm x 450mm x 600mm, 600mm below ground level. The top most diamond plate will be welded to middle plate by 47mm x 47mm of 12 SWG-steel plate tube. All M.S. will be stove enameled on both sides. Lettering and printing arrows, border etc. will be painted with ready mixed synthetic enamel paint of superior quality in required shade and colour. All sections of framed posts and steel tube will be painted with primer and two coats of epoxy paint as per drawing Clause 1701 and Annexure 1700.1

2

Each

11166.78

44499.799

Rupees Eleven Thousand One Hundred & Ninety Nine and Paise Seventy Nine Only

22333.56

—22399.59

22333.56

Executive Engineer
R.W.D. Work Div. Patna

22333.56

Contract No: Civil Works/
 Construction of Road & C.D Works for Bhattara (Primary School Janipur) to
 Janipur Chowk Via Madarsa - Thengaul and Janipur in Block Nanpur Under Nabard

Contract No: Civil Works/

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
19	Providing and fixing of retro-reflectorised cautionary, mandatory and Informatory sign as per IRC:67 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3 fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle-iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 450 mm x 450 mm x 600 mm, 600 mm below ground level as per drawings and Technical Specification Clause 801	7.00	Each	3871.89 4150.82	Rupees, Four Thousand One Hundred & Fifty Six and Paise Eighty Two, Only	27103.23 28807.74
20	600 mm equilateral triangle Providing and fixing of retro-reflectorised cautionary, mandatory and Informatory sign as per IRC:67 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3 fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 450 mm x 450 mm x 600 mm, 600 mm below ground level as per drawings and Technical Specification Clause 801	8.00	Each	5133.26 4643.46	Rupees Four Thousand Nine Hundred & Thirteen and Paise Sixteen Only	41066.08 38305.28

9/12/23

Signature

sd/-
 Executive Engineer
 P.W.D. Work Div. P.W.D.

Contract No. Civil Works/

Sl. No.

Description of work

No. or Qty.

Unit

Estimated Rate

AMOUNT
Rs. P

24

Painting lines, Dashes, Arrows, etc. on Road in Two Coats on New Work:- Painting lines, dashes, arrows, etc. on roads in two coats on new work with ready mixed road marking paint conforming to IS:164 on bituminous/concrete surface, including cleaning the surface of all dirt, dust and other foreign matter, demarcation at site and traffic control as per drawing and Technical Specification Clause 1702

660.00

Sqm

113.42-
-443.00-

Figure

Words

Rupees One Hundred & Thirteen Only

74857-20
-74589-60

3,40,41,650-52
3,35,47,051-52

31/07/2016

31/07/2016

Executive Engineer
R.W.D. Work Div. P.W.D.

Name of Work: Construction of Road & CD Works for Bahere (Primary School Jahidpur) To
 Bahere (Primary School Jahidpur) Via Madarsa - Thengaul and Janipur in Block Nanpur Under Nabard
 Contract No: Civil Works/

Bidder
 Name:

Description of work		No. or Qty.		Unit	Estimated Rate		AMOUNT	
Sl. No.					Figure	Words	Rs.	P
22	Maintenance for 1st year	5.600		Km	8318.21 35353.93 46	Rupees Thirty Five Thousand Three Hundred & Fifty Three and Paise Ninety Three Only	46582.91	✓
23	Maintenance for 2nd year	5.600		Km	42043.04	Rupees Forty Two Thousand & Forty Three and Paise Four Only	235441.02	
24	Maintenance for 3rd year	5.600		Km	87603.93	Rupees Eighty Seven Thousand Six Hundred & Three and Paise Ninety Three Only	480582.01	
25	Maintenance for 4th year	5.600		Km	107081.61	Rupees One Lakh Seven Thousand & Ninety-One and Paise Sixty One Only	599713.02	✓
26	Maintenance for 5th year	5.600		Km	127264.64	Rupees One Lakh Twenty Seven Thousand Two Hundred & Sixty Four and Paise Sixty Four Only	712681.98	✓
Total Estimated Cost in Figures							2085000 = 01	
Quoted Amount							Rupees only	
Quoted Rate in Words							37741894.01	
							37741894.00	
							Rupees Three Crore Seventy Seven Lakh Forty One Thousand Eight Hundred & Ninety Four Only 3,56,32,051.5	

Executive Engineer

20/05/2017

Approved 26 (Twenty six) items
valuing Rs. 3,56,32,052=00 (Rs. Three
crores fifty six lacs thirty two
thousand fifty) only as corrected

Approved
05.06.07

Superintending Engineer,

RWD Works Circle,

Sitamarhi

[Signature]
RWD Works Circle

बिहार सरकार ग्रामीण कार्य विभाग

पत्रांक- मु0 अ0-4 (मु0) नाबार्ड-03-12/2017

/पटना, दिनांक-

प्रेषक,

संजय कुमार, मा0 प्र0 से0
अपर सचिव

सेवा में,

महालेखाकार, (लेखा एवं तकदारी)
बिहार, पटना।

विषय- योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परिव्यय-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं (नाबार्ड सम्मोचित योजना) उपशीर्ष के अन्तर्गत सीतामढ़ी जिलान्तर्गत कार्य प्रमंडल, पुपरी के क्षेत्राधीन नाबार्ड योजनान्तर्गत नानपुर प्रखंड के बहेड़ा (प्राइमरी स्कूल जाहिदपुर) से लखमिनियाँ चौक भाया मदरसा देगौल एवं जानीपुर तक पथ निर्माण कार्य की लम्बाई 5.9 कि० मी० हेतु निर्माण राशि रु० 377.27 लाख एवं पाँच वर्षीय अनुरक्षण राशि रु० 20.85 लाख अर्थात् कुल राशि 398.12 लाख (तीन करोड़ अठानवे लाख बारह हजार रुपये) मात्र की लागत पर प्रशासनिक स्वीकृति प्रदान करने के संबंध में।

महाशय,

निर्देशानुसार योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परिव्यय- 103-ग्राम विकास-राज्य योजना-उप शीर्ष-0105-ग्राम विकास की परियोजनाएं (नाबार्ड सम्मोचित योजना) उप शीर्ष के अन्तर्गत वित्तीय वर्ष 2017-18 में बिहार राज्य के सीतामढ़ी जिलान्तर्गत कार्य प्रमंडल, पुपरी के क्षेत्राधीन नाबार्ड योजनान्तर्गत नानपुर प्रखंड के बहेड़ा (प्राइमरी स्कूल जाहिदपुर) से लखमिनियाँ चौक भाया मदरसा देगौल एवं जानीपुर तक पथ निर्माण कार्य की लम्बाई 5.9 कि० मी० हेतु निर्माण राशि रु० 377.27 लाख एवं पाँच वर्षीय अनुरक्षण राशि रु० 20.85 लाख अर्थात् कुल राशि 398.12 लाख (तीन करोड़ अठानवे लाख बारह हजार रुपये) मात्र की राशि पर प्रशासनिक स्वीकृति प्रदान किया जाता है।

1. इस योजना को वित्तीय वर्ष 2017-18 एवं 2018-19 में पूरा किये जाने का लक्ष्य है।
2. कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, पुपरी संबंधित योजना के कार्य सम्पादन हेतु निवारणी एवं व्ययन पदाधिकारी होंगे। कार्य निदिदा के माध्यम से कराया जाएगा।
3. योजना के क्रियान्वयन से पूर्व इस पर सक्षम पदाधिकारी से प्राथमिक स्वीकृति प्राप्त कर ली जायगी।
4. इस योजना का व्यय योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परिव्यय-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं (नाबार्ड सम्मोचित योजना) उपशीर्ष जिलान्तर्गत कार्य प्रमंडल- 37-4515001030105 है, के अन्तर्गत वित्तीय वर्ष 2017-18 में उपबंधित राशि से विकलनीय होगा।
5. योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परिव्यय-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं उपशीर्ष के अन्तर्गत वित्तीय वर्ष 2017-18 में 454.31 करोड़ रुपये का बजट उपबंध स्वीकृत है।
6. कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, पुपरी द्वारा संदधित योजना की भौतिक एवं वित्तीय प्रगति प्रतिवेदन प्रत्येक माह के 10 तारीख तक निश्चित रूप से दृग्गोचर अधीक्षण अभियंता, सीतामढ़ी एवं मुख्य अभियंता-3, पटना के माध्यम से विभाग को उपलब्ध करायेगे।
7. इस योजना का वयन माननीय मंत्री, ग्रामीण कार्य विभाग द्वारा संचिका सं०- मु० अ०-4 (मु०) नाबार्ड-03-12/2017 के मु० सं०-04/टि० पर दिनांक 02.02.17 को किया गया।
8. इस योजना की स्वीकृति विभागीय स्थायी वित्त समिति के समीक्षोपरान्त सक्षम प्राधिकार माननीय मंत्री, ग्रामीण कार्य विभाग से संचिका संख्या- सं०- मु० अ०-4 (मु०) नाबार्ड-03-12/2017 में दिनांक 06.03.17 को संचिका के मु० 08/टि० पर प्राप्त है।

आंतरिक वित्तीय सलाहकार द्वारा
अनुमोदित रूप से प्रामाणित

8. बिहार कोषागार संहिता में निहित प्रावधानों के आलोक में बजट प्रावधान के अंतर्गत हो राशि की निकासी की जाय।
9. वित्त विभाग के संकल्प संख्या-4-45/94-301 वि (2) दिनांक 31.01.1995 एवं वित्त विभाग के पत्रांक स्कीम (8)-11 2005-5090 वि (2) दिनांक 15.09.05 एवं 295 दिनांक 24.03.18 के आलोक में तथा वित्त विभाग के संकल्प सं० 95 दिनांक 03.01.2008 में निहित निर्देशों का अक्षरशः पालन किया जाय तथा बिहार वित्त नियमावली के सुसंगत प्रावधानों के आलोक में योजना में उपबंधित राशि की उपलब्धता के आधार पर व्यय की जाय। यह आदेश आंतरिक वित्तीय सलाहकार की सहमति प्राप्त कर निर्गत किया जा रहा है; आंतरिक वित्तीय सलाहकार की सहमति संचिका सं०- मु० अ०-4 (मु०) नाबार्ड-03-12/2017 के पृष्ठ संख्या-11/टि० पर दिनांक-13.4.17 को प्राप्त है।
10. यह राशि उसी मद में खर्च की जायेगी, जिसके लिए पुनर्विनियोजित की गयी है, अन्य मद में नहीं।
11. योजना के लिए कार्यपालक अभियंता, पुपरी से विस्तृत कार्य योजना मांगी जायेगी एवं प्रावधान की विशिष्टताओं के अनुसार निर्धारित समयबद्धि के अंदर कार्य पूर्ण कराना सुनिश्चित किया जाय।
12. निम्नलिखित कार्य के लिए आवश्यक अभिलेखित किया जाय;
 - रो किया जाय तथा प्रतिवेदन अभिलेखित किया जाय;
13. वित्त विभाग के पत्रांक-770, दिनांक 20.09.11 के द्वारा सूचित किया गया है कि नाबार्ड से RIDF के अन्तर्गत नई परियोजनाओं की प्रशासनिक अनुमोदन प्राप्त करने के उपरान्त में स्वीकृति हेतु नाबार्ड को भेजी जाये।

विश्वासभाजन

ह०/-

(संजय कुमार) -

अपर सचिव

/ पटना, दिनांक

झापांक- मु० अ०-4 (मु०) नाबार्ड-03-12/2017

प्रतिलिपि- कोषागार पराधिकारी, सीतामढ़ी को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

ह०/-

अपर सचिव

/ पटना, दिनांक 28/04/17

झापांक- मु० अ०-4 (मु०) नाबार्ड-03-12/2017 2707

प्रतिलिपि- माननीय नंत्री, ग्रामीण कार्य विभाग के आस्त सचिव/प्रधान सचिव, योजना एवं विकास विभाग/वित्त विभाग (आय-व्यय शाखा)/आंतरिक वित्तीय सलाहकार, ग्रामीण कार्य विभाग/प्रमंडल सचिवालय एवं सहायक विभाग/कार्मिक एवं प्रशासनिक सुधार विभाग/प्रमंडल आयुक्त, तिरहुत/जिला पदाधिकारी, सीतामढ़ी/उप विकास, आयुक्त सीतामढ़ी/अभियंता प्रमुख, ग्रामीण कार्य विभाग/सचिव सह इम्पावर्ड ऑफिसर ब्रांडा/मुख्य अभियंता-3, पटना ग्रा० का० वि०/मु० अ०-4 (मुख्यालय) ग्रा० का० वि०/अधीक्षण अभियंता, ग्रा० का० वि०, कार्य अंचल, सीतामढ़ी/कार्यपालक अभियंता, ग्रा० का० वि० कार्य प्रमंडल, पुपरी/मुख्य महाप्रबंधक, नाबार्ड, बिहार क्षेत्रीय कार्यालय (मौर्या कम्युलेक्स पॉचवीं मंजिल) डाक बंगला रोड, पटना, आई० टी० मैनेजर, ग्रा० का० वि० को विभागीय वेबसाइट पर अपलोड करने हेतु सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

अपर सचिव

1150 - Baneid (Primary School) Sabidpur to Larkhman
chook via Madarga Hien gaul and Jamipur in
Nanbur block, Nabard

Schedule XLV-Form No. 134

સામીપણાં વિમાલ તોડા ધુસંગ યુગલ
DIVISION

સામીપણાં વિમાલ તોડા ત્રિવર ધુસંગ
સબ-ડિવિઝન

Measurement Book

145-2065

સામીપણાં વિમાલ તોડા ધુસંગ યુગલ

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Contn. of Road from Bahera (Primary Bahera Junction) to Laxmanpura Chowk via Madhwa Bungalow and junction in Naupur Block under Madhwa					
N/Agency:- Sri Sushil Kumar Chaudhary					
Agreement no - 01 (SBD) 2018-19					
Date of Start:- 25-04-19					
Actual Date of completion - 11-02-20					
(2) Restoration of rainwater					
etc.					
2 x 5 x 30m x 0.6 x 0.3					= 54 m ³
2 x 3 x 30m x 0.5 x 0.3					= 27 m ³
2 x 2 x 30m x 0.5 x 0.3					= 18 m ³
2 x 4 x 30m x 0.5 x 0.3					= 36 m ³
1 x 3 x 30m x 0.5 x 0.3					= 13.5 m ³
2 x 4 x 30m x 0.45 x 0.3					= 32.4 m ³
2 x 3 x 30m x 0.45 x 0.3					= 23.7 m ³
2 x 2 x 30m x 0.5 x 0.3					= 18 m ³
2 x 2 x 30m x 0.55 x 0.3					= 13.8 m ³
1 x 10m x 0.5 x 0.3					= 1.5 m ³
					Ph = 243.3 m ³

Continuation

ABSTRACT OF LOGS

$$Q_4 = 249.3 \text{ m}^3$$

$$\textcircled{2} \text{ 247.63/m}^3 \text{ ————— } \textcircled{2} \text{ 86872=}$$

Ph vide TMS p. 60

$$Q_{H2} = 1404 \text{ m}^2$$

② $52 = 35/m^2$ ——— $52 = 73541 = 0$

(3/3) maintenance of food supply

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ph vide TMB P-80					
Ph = 4.8 km					
@ ₹ 1010 = 45/km ————				₹	4850200
(4/11) maintenance of 200m					
2 km Stone etc.					
Ph vide TMB P-80					
Ph = 0.708 km					
@ ₹ 676 = 37/km ————				₹	479200
(5/12) cutting of Branch of					
tree etc.					
Ph vide TMB P-80					
Ph = 3510.					
@ ₹ 97 = 48/No. ————				₹	3412200
(6/13) cutting of shrubs from					
the roadway etc.					
Ph vide TMB P-80					
Ph = 70 No.					
@ ₹ 5 = 38/No. ————				₹	413200
(8/14) Trimming of grass					
& weeds etc.					
Ph vide TMB P-81					
Ph = 1980 m ²					
@ ₹ 1 = 37/m ² ————				₹	3940200
Total =					17351300
Less to/ below as per agreement =					17351300
Amount due to/ from agreement =					15616200
					41924200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Amount limit as per agreement					= 46582.00
Less 10% below as per agreement					= - 4658.20
					Net = 41924.00

~~Quantity~~
~~Trans~~
 28-02-21
 JE

~~RK/~~
 28.2.21
 AR

Material statement
 x

① $E/W = 558.23 m^3$

~~Quantity~~
~~Trans~~
 28-02-21
 JE

2nd year Maintenance Bill

84

Sch. XLV-Form No. 134

[illegible]

(2/1)	Restoration of roads	ok
2	4	$30m \times 0.6 \times 0.3 = 43.2m^3$
2	5	$30m \times 0.55 \times 0.3 = 49.5m^3$
2	6	$30m \times 0.5 \times 0.3 = 54m^3$
2	4	$30m \times 0.55 \times 0.3 = 33.6m^3$
2	6	$30m \times 0.5 \times 0.3 = 54m^3$
2	5	$30m \times 0.5 \times 0.35 = 63m^3$
		$\phi 4 = 303.3m^3$

(b/2) Maintenance of earthen Shoulder etc.	
$2 \times 8 \times 30m \times 0.5m$	$= 240m^2$
$2 \times 5 \times 30m \times 0.5m$	$= 150m^2$
$2 \times 10 \times 30 \times 0.5m$	$= 300m^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	H.	
	2	10	30	0.75m	450m ²
	2	5	30	0.65m	155m ²
	2	10	30	0.8m	480m ²
	2	12	30	0.75m	540m ²
	2	5	30	0.5	150m ²
					Ph = 1665m ²

(3/9) Maintenance of Road

2/30 etc.

Ph = 4.8 Km

(4/11) Maintenance of 200m

2 Km Stone etc.

Ph = 0.885 Km

(5/12) Cutting of branches of tree etc.

Ph = 35 No.

(6/13) Cutting of Shrub etc.

Ph = 70 No.

(7/14) Trimming of grass etc.

2 x 10 x 30m x 0.75m = 450m²2 x 10 x 30m x 0.65 = 390m²2 x 10 x 30m x 0.8m = 480m²2 x 12 x 30m x 0.75m = 540m²2 x 10 x 30m x 0.8m = 480m²2 x 5 x 30m x 0.5 = 150m²Ph = 2490m²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF Q.21					
(1/1) Restoration of Trench etc.					
Qm vide TMB P- 84					
Qm = 3033 m ²					
@ ₹ 34726.8/m ² ————				₹	10543620
(2/2) Maintenance of earthen Shoulder etc.					
Qm vide TMB P- 85					
Qm = 1665 m ²					
@ ₹ 52238/m ² ————				₹	87212200
(3/3) Maintenance of Road sign etc.					
Qm vide TMB P- 85					
Qm = 4.8 km					
@ ₹ 101045/km ————				₹	4850200
(4/11) Maintenance of 200m & km stone etc.					
Qm vide TMB P- 85					
Qm = 0.885 km					
@ ₹ 676297/km ————				₹	599200
(5/12) Cutting of branches of tree etc.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ph vide TMS P-85					
Ph = 35 No.					
@ ₹ 37 = 48/No.				₹	3412 = 00
(6/13) cutting of shrubs etc					
Ph vide TMS P-85					
Ph = 70 No.					
@ ₹ 5 = 38/No.				₹	413200
(7/14) Trimming of grasses 2 weeks etc					
Ph vide TMS P-85					
Ph = 2400 m ²					
@ ₹ 1 = 33/m ²				₹	4355200
Total = 206883 =					
Less 10% below as per agreement					
Net = 186195 =					
Handwritten signature 20.02.22 TE Handwritten signature 28.2.22 AB					

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NW - Malan-e-b Road from					
Bahera (Primary School) Sahidpur					
to Lalghatpur chowk via					
malan-e-b Thengail &					
Dandipur - in Narapur					
Agry- Sri Subhil Kumar Chaudhary					
Dated Sat - 26-04-2018					
Dated Cupth - 25-04-2019					
Actual Dated Cupth - 11-02-2020					
Dated Account - 20-7-2023					
(1) Rectangular drain along with					
Sud to de all Cupth 2018					
- $5 \times 2.50 \times 1.00 \times 0.300 = 3.75 \text{ m}^3$					
- $20 \times 2.90 \times 0.80 \times 0.300 = 13.92 \text{ m}^3$					
- $28 \times 2.60 \times 0.70 \times 0.300 = 15.29 \text{ m}^3$					
- $32 \times 2.40 \times 0.70 \times 0.300 = 16.13 \text{ m}^3$					
- $35 \times 2.70 \times 0.60 \times 0.300 = 17.01 \text{ m}^3$					
- $30 \times 3.50 \times 0.50 \times 0.300 = 15.75 \text{ m}^3$					
- $36 \times 3.30 \times 0.60 \times 0.300 = 23.33 \text{ m}^3$					
- $32 \times 2.80 \times 0.70 \times 0.300 = 18.82 \text{ m}^3$					
- $38 \times 2.70 \times 0.80 \times 0.300 = 26.45 \text{ m}^3$					
- $24 \times 3.70 \times 0.70 \times 0.300 = 18.65 \text{ m}^3$					
- $28 \times 4.20 \times 0.60 \times 0.300 = 21.12 \text{ m}^3$					

Continuation

190.22 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			35	190.27	m ³
- 34 x 3.70 x 0.50 x 0.300					= 19.38 m ³
- 32 x 4.10 x 0.70 x 0.300					= 27.55 m ³
- 25 x 4.50 x 0.60 x 0.300					= 20.25 m ³
- 27 x 4.20 x 0.50 x 0.300					= 17.01 m ³
- 36 x 4.40 x 0.80 x 0.300					= 38.01 m ³
- 22 x 5.20 x 1.00 x 0.300					= 34.32 m ³
- 25 x 3.80 x 0.70 x 0.300					= 19.95 m ³
- 20 x 3.90 x 0.80 x 0.300					= 11.70 m ³
- 26 x 3.90 x 0.60 x 0.300					= 18.25 m ³
					396.69 m ³

(2) Marking into large mounds
on shoulders level all

Cont. to job					
- 4 x 30.00 x 0.50					= 60.00 m ²
- 5 x 30.00 x 2 x 0.60					= 180.00 m ²
- 6 x 30.00 x 2 x 0.50					= 180.00 m ²
- 8 x 30.00 x 1 x 0.70					= 168.00 m ²
- 6 x 30.00 x 1 x 0.50					= 120.00 m ²
- 4 x 30.00 x 2 x 0.60					= 144.00 m ²
- 7 x 30.00 x 1 x 0.80					= 136.00 m ²
- 2 x 30.00 x 1 x 0.60					= 126.00 m ²
- 3 x 30.00 x 2 x 1.00					= 180.00 m ²
- 5 x 30.00 x 2 x 0.60					= 180.00 m ²
- 2 x 30.00 x 2 x 0.90					= 108.00 m ²
- 7 x 30.00 x 1 x 0.80					= 126.00 m ²
- 5 x 30.00 x 1 x 0.80					= 120.00 m ²

Continuation of 928-50 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1828.50 m ²
- 5 x 30.00 x 2 x 0.500 =					150.00 m ²
- 8 x 30.00 x 1 x 0.300 =					120.00 m ²
- 6 x 30.00 x 1 x 0.400 =					72.00 m ²
- 2 x 30.00 x 2 x 0.500 =					60.00 m ²
					2230.50 m ²
					wt 2205.00 m ²

(3) Material of Repair Put

hull by removal of scale

material double depth

- 4 x 1.50 x 0.60 =					3.60 m ²
- 11 x 1.60 x 0.80 =					14.08 m ²
- 15 x 1.20 x 1.00 =					18.00 m ²
- 12 x 1.40 x 0.80 =					13.44 m ²
- 18 x 1.60 x 0.60 =					17.28 m ²
- 24 x 1.70 x 0.50 =					20.40 m ²
- 22 x 1.80 x 0.40 =					15.84 m ²
- 25 x 2.10 x 0.60 =					31.50 m ²
- 20 x 1.90 x 0.70 =					26.60 m ²
- 28 x 1.50 x 0.90 =					37.80 m ²
- 16 x 1.80 x 0.50 =					14.40 m ²
- 18 x 1.70 x 0.60 =					18.36 m ²
- 15 x 1.20 x 0.50 =					9.00 m ²
					240.26 m ²
					wt 232.05 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Malinced w 3m pnd fully put holes at do all abt job					
Quik mat (3) p 91 ne					
23205m ²					
(5) Patch Pehis already filled Put holes with 75mm 13m with 20mm thick Pnd do b					
Quik mat (4) p 92 ne					
23205m ²					
(6) Malinced to Road Sign					
do do all catch 205					
— Qk — 4.80 km					
(7) Malinced to 200m full do					
Qk — 1.062 km					
(8) Cully Pnd do of knee do					
Qk — 35 No					
(9) Cully Slabs In Road any do					
Qk — 70 No					
(10) Trunking to 220m In Road any do all Catch 205					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8 x 30 = 2 x 0.600 =					288 m ²
10 x 30 = 2 x 0.700 =					420 m ²
15 x 30 = 2 x 0.800 =					720 m ²
10 x 30 = 2 x 0.750 =					450 m ²
10 x 30 = 2 x 0.900 =					540 m ²
10 x 30 = 2 x 0.500 =					300 m ²
5 x 30 = 2 x 0.600 =					180 m ²
					2898 m ²
					wt 2835 m ²
					1
					Area
					20723
					20
<u>Material Statement</u>					
(I) Beddk -					628.22 m ³
(II) Bulwark -					2.333 m ³
(III) Anne cut -					0.209 m ³
(IV) Trunk cut -					0.186 m ³
(V) Stone aggregate -					15.32 m ³
					1
					Area
					20723
					20

Continuation

Abstract of Bill

3rd year maintenance Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Restoration to road culty with soil also					
Quotation No (1) P- 90 u.c					
356.68 m ³					
Qm 347.63/m ³ — M				137	901200
(2) Maintenance of cutting Shoulder also with Cub bit job					
Quotation No (2) P- 91 u.c					
2205.00 m ²					
Qm 52.38/m ² — M				115	498200
(3) Maintenance of Retaining Put holes by concrete masonry also					
Quotation No (3) P- 91 u.c					
292.05 m ³					
Qm 297.95/m ³ — M				69	139200
(4) Maintenance of W.B.M. Road Holes Put holes to drain Cub bit job					
Quotation No (4) P- 92 u.c					
232.05 m ²					
Qm 363.15/m ² — M				84	269200
(5) Patch Repair already filled with 75 mm and 20 mm Gravel also					

Continuation

M

406807200

P.F.O

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			351 m	406	807 m
Quintal (5) P-92 m					
232.05 m ²					
Qu 281.85 m ³ — m				65	403 m
(6) Matured Red Sand					
do					
Quintal (6) P-92 m					
4.80 km @ 1010.451 km — m				4	850 m
(7) Matured 200 m Post do					
do					
Quintal (7) P-92 m					
1.002 km @ 876.921 km — m				7	19 m
(8) Cults Mochuk tree bed					
all -					
Quintal (8) P-92 m 35 m					
Qu 97.481 m — m				34	12 m
(9) Cults Subs from Road way					
do do					
Quintal (9) P-92 m					
70 No @ 5.981 m — m				4	182 m
(10) Trunkless of grassy mealy					
from Road way do do					
Quintal (10) P-93 m					
2835 m ² @ 1.991 m ² — m				5	642 m
			M	487	251 m
As per Asmt by 12 m				487	251 m
			m	438	526 m
				1	

Continuation

Ans
20.7.23
DE