

# Abstract of cost

Sch. XLV-Form No. 134

| Particulars                                              | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                          | No.                           | L. | B. | D. |                  |
| ① Const. of Reference & working benchmark.               |                               |    |    |    |                  |
| 2.09 km (Q.V.T.M.B P-37)                                 |                               |    |    |    |                  |
| @ Rs. 7698.18/km - Rs. 16089/-                           |                               |    |    |    |                  |
| ② Const. of Reference & (low)                            |                               |    |    |    |                  |
| 2.09 km (Q.V.T.M.B P-37)                                 |                               |    |    |    |                  |
| @ Rs. 8666.40/km - Rs. 18113/-                           |                               |    |    |    |                  |
| ③ clearing and grubbing road land.                       |                               |    |    |    |                  |
| 1.47 Hect. (Q.V.T.M.B P-37)                              |                               |    |    |    |                  |
| @ Rs. 35388.87/hect. - Rs. 52022/-                       |                               |    |    |    |                  |
| ④ Dismantling & Cement concrete pavement & brick Soling. |                               |    |    |    |                  |
| 386.25 m <sup>3</sup> (Q.V.T.M.B P-37)                   |                               |    |    |    |                  |
| @ Rs. 184.98/m <sup>3</sup> - Rs. 71449/-                |                               |    |    |    |                  |
| ⑤ Excavation for road work in soft.                      |                               |    |    |    |                  |
| 9047.03 m <sup>3</sup> (Q.V.T.M.B P-37)                  |                               |    |    |    |                  |
| @ Rs. 116.41/m <sup>3</sup> - Rs. 105316/-               |                               |    |    |    |                  |
| ⑥ Const. of embankment with approved material.           |                               |    |    |    |                  |
| 2261.76 m <sup>3</sup> (Q.V.T.M.B P-38)                  |                               |    |    |    |                  |
| @ Rs. 154.11/m <sup>3</sup> - Rs. 348560/-               |                               |    |    |    |                  |
| ⑦ Const. of G.S.B Gr- II                                 |                               |    |    |    |                  |
| 1039.46 m <sup>3</sup> (Q.V.T.M.B P-38)                  |                               |    |    |    |                  |
| 212.625 m <sup>3</sup> (Q.V.T.M.B P-45)                  |                               |    |    |    |                  |
| 1252.085 m <sup>3</sup> Continuation                     |                               |    |    |    |                  |
| @ Rs. 2110.13/m <sup>3</sup> - Rs. 2652187               |                               |    |    |    |                  |
| B. 4201585/-                                             |                               |    |    |    |                  |

| Particulars                                                                                         | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                     | No.                           | L. | B. | D. |                  |
| (8/30) GSB provided by<br>Brick bats.                                                               |                               |    |    |    |                  |
| 216.30 m <sup>3</sup> (Q.V.T.M.B P-38)                                                              |                               |    |    |    |                  |
| @ Rs. 450.75/m <sup>3</sup> - Rs. 97497/-                                                           |                               |    |    |    |                  |
| (9/35) P.V. laying, spreading and<br>Compacting stone aggregate<br>WBM Gr II.                       |                               |    |    |    |                  |
| 514.695 m <sup>3</sup> (Q.V.T.M.B P-38)                                                             |                               |    |    |    |                  |
| 29.53 m <sup>3</sup> (Q.V.T.M.B P-45)                                                               |                               |    |    |    |                  |
| 544.225 m <sup>3</sup>                                                                              |                               |    |    |    |                  |
| @ Rs. 477.24/m <sup>3</sup> - Rs. 256724/-                                                          |                               |    |    |    |                  |
| (10/39) P.V. laying, spreading<br>and Compacting stone<br>aggregate of Special Site.<br>WBM Gr III. |                               |    |    |    |                  |
| 337.505 m <sup>3</sup> (Q.V.T.M.B P-42)                                                             |                               |    |    |    |                  |
| 208.968 m <sup>3</sup> (Q.V.T.M.B P-45)                                                             |                               |    |    |    |                  |
| 546.473 m <sup>3</sup>                                                                              |                               |    |    |    |                  |
| @ Rs. 4985.51/m <sup>3</sup> - Rs. 2724447/-                                                        |                               |    |    |    |                  |
| (11/53) Cement concrete pavement<br>430 grade.                                                      |                               |    |    |    |                  |
| 104.40 m <sup>3</sup> (Q.V.T.M.B P-42)                                                              |                               |    |    |    |                  |
| @ Rs. 7902.60/m <sup>3</sup> - Rs. 825031/-                                                         |                               |    |    |    |                  |
| (12/94) E/W in excavation for<br>Structure.                                                         |                               |    |    |    |                  |
| 104.40 m <sup>3</sup> (Q.V.T.M.B P-38)                                                              |                               |    |    |    |                  |
| @ Rs. 202.67/m <sup>3</sup> - Rs. 21159/-                                                           |                               |    |    |    |                  |

Continuation

10436959/-

Continuation

| Particulars                            | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------|-------------------------------|----|----|----|------------------|
|                                        | No.                           | L. | B. | D. |                  |
| (19)<br>116 P/W & laying & ref. fund   |                               |    |    |    |                  |
| Concrete                               |                               |    |    |    |                  |
| Super structure                        |                               |    |    |    |                  |
| 2.90 m <sup>3</sup> (Q.V. 118 P-40)    |                               |    |    |    |                  |
| @ Rs. 9262.54/m <sup>3</sup> - Rs.     |                               |    |    |    | 26861/-          |
| (20)<br>117 S/F/F HYSD bar             |                               |    |    |    |                  |
| in super structure                     |                               |    |    |    |                  |
| 0.29 MT (Q.V. 118 P-40)                |                               |    |    |    |                  |
| @ Rs. 67143.51/MT - Rs.                |                               |    |    |    | 19472/-          |
| (21)<br>122 Backfilling behind         |                               |    |    |    |                  |
| Abutment, wing wall                    |                               |    |    |    |                  |
| and return wall                        |                               |    |    |    |                  |
| 32.31 m <sup>3</sup> (Q.V. 118 P-40)   |                               |    |    |    |                  |
| @ Rs. 563.23/m <sup>3</sup> - Rs.      |                               |    |    |    | 18198/-          |
| (22)<br>127 F/W in excavation          |                               |    |    |    |                  |
| for structure                          |                               |    |    |    |                  |
| 33.54 m <sup>3</sup> (Q.V. 118 P-40)   |                               |    |    |    |                  |
| @ Rs. 202.67/m <sup>3</sup> - Rs.      |                               |    |    |    | 6798/-           |
| (23)<br>128 Plain concrete concrete in |                               |    |    |    |                  |
| open foundation PCC 1:1:5              |                               |    |    |    |                  |
| 2.65 m <sup>3</sup> (Q.V. 118 P-41)    |                               |    |    |    |                  |
| @ Rs. 6984.28/m <sup>3</sup> - Rs.     |                               |    |    |    | 18508/-          |
| (24)<br>129 Brick masonry work         |                               |    |    |    |                  |
| in cement mortar                       |                               |    |    |    |                  |
| 16.61 m <sup>3</sup> (Q.V. 118 P-41)   |                               |    |    |    |                  |
| @ Rs. 8361.13/m <sup>3</sup> - Rs.     |                               |    |    |    | 138878/-         |

Continuation

Rs. 11281631/-

| Particulars                                                                                                                                                 | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                             | No.                           | L. | B. | D. |                  |
| 25<br>120 Brick masonry work<br>in Cement mortar 1:3<br>Sub-structure.<br>10.16 m <sup>3</sup> (Q.V.T.M.B p-41)<br>@ Rs. 8644.06/m <sup>3</sup> Rs. 87824/- |                               |    |    |    |                  |
| 26<br>131 P.V.C. laying 1st mark<br>1000 mm diameter pipe<br>7.50 m (Q.V.T.M.B p-41)<br>@ Rs. 3101.95/m Rs. 23258/-                                         |                               |    |    |    |                  |
| 27<br>132 Laying first class<br>bedding on well compacted<br>sand.<br>4.87 m <sup>3</sup> (Q.V.T.M.B p-41)<br>@ Rs. 373.77/m <sup>3</sup> Rs. 1820/-        |                               |    |    |    |                  |
| 28<br>134 Brick masonry<br>work in Cement mortar<br>1:3 in parapet.<br>2.88 m <sup>3</sup> (Q.V.T.M.B p-42)<br>@ Rs. 8687.89/m <sup>3</sup> Rs. 25021/-     |                               |    |    |    |                  |
| 29<br>135 Filling in foundation<br>benches as per drawing<br>7.63 m <sup>3</sup> (Q.V.T.M.B p-42)<br>@ Rs. 373.77/m <sup>3</sup> Rs. 2852/-                 |                               |    |    |    |                  |
| 30<br>136 Plastering with Cement<br>mortar 1:4.<br>20.16 m <sup>2</sup> (Q.V.T.M.B p-42)<br>@ Rs. 251.35/m <sup>2</sup> Rs. 5067/-                          |                               |    |    |    |                  |
| Continuation<br>Rs. 11427473/-                                                                                                                              |                               |    |    |    |                  |

51

## Sch. XLV-Form No. 134

| Particulars                                                                                                                                        | Details of actual measurement |    |    |      | Contents of area |
|----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|------|------------------|
|                                                                                                                                                    | No.                           | L. | B. | D.   |                  |
| BFR                                                                                                                                                | —                             | —  | —  | 1142 | 7473/-           |
| less 1.51% as per agr. R.                                                                                                                          |                               |    |    | 172  | 555/-            |
|                                                                                                                                                    |                               |    |    | B.   | 11254918/-       |
| less previous payments                                                                                                                             |                               |    |    |      | 9649874/-        |
|                                                                                                                                                    |                               |    |    | B.   | 1605044/-        |
| <div style="text-align: center;"> <br/> 28/05/24<br/> OE </div> |                               |    |    |      |                  |
|                                                                                                                                                    |                               |    |    |      |                  |
|                                                                                                                                                    |                               |    |    |      |                  |
|                                                                                                                                                    |                               |    |    |      |                  |
|                                                                                                                                                    |                               |    |    |      |                  |
|                                                                                                                                                    |                               |    |    |      |                  |
|                                                                                                                                                    |                               |    |    |      |                  |
|                                                                                                                                                    |                               |    |    |      |                  |

PMGSY Habia to Kulhaia Tola (MMGSY) 18/4/15

(Gen)

## Schedule XLV-Form No. 134

Const. 153.74154

Maint 13.50653

Total. 167.24807

BARARIA

DIVISION

Palesi

SUB-DIVISION

M 1073

**Measurement Book**

Rate - 1.51% Below

Pankaj Kumar