

Sobaiya Kasputola (Pull) to Sobaiya Purni
tola (Pull)
Schedule XLV-Form No. 134

N.D. 13

Executive Engineer
R.W.D. Division

Motihari

DIVISION

A.E.R.W.D. (4)

SUB-DIVISION

Kotwa.

M.B. No. 651C.

MEASUREMENT BOOK

Hira Infrastructure.

3rd on A/c bill

48

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of road					
from Sobaiya Ruzpint Total (Full)					
Se Sobaiya Purvi Total (Full)					
Agency - Hira Infra Structure					
Agreement NO- 23 SBD/2023-24					
Agreement value - 341,14,153=0					
Date of start - 16/12/2023					
Date of Completion - 15/12/2024					
Actual date of completion -					
Record Entry					
① Prov ⁿ granular subbase					
(BT Portion)					
	2 x 23	x 0.525	x 0.100 =		2.4117 ³
	7 x 23	x 4.05	x 0.100 =		7.3117 ³
Bell mouth:-					
	1 x 17.40	x $\frac{6.80 + 4.05}{2}$	x 0.200 =		18.9411 ³
	1 x 19.50	x $\frac{8.50 + 4.05}{2}$	x 0.200 =		24.4711 ³
	1 x 15.40	x $\frac{7.25 + 4.05}{2}$	x 0.200 =		16.9511 ³
	1 x 18.70	x $\frac{10.40 + 4.05}{2}$	x 0.200 =		27.0211 ³
	1 x 20.40	x $\frac{7.75 + 4.05}{2}$	x 0.200 =		23.6011 ³
	1 x 23.40	x $\frac{9.60 + 4.05}{2}$	x 0.200 =		31.3911 ³
	1 x 16.50	x $\frac{8.50 + 4.05}{2}$	x 0.200 =		20.7111 ³
	1 x 17.60	x $\frac{8.40 + 4.05}{2}$	x 0.200 =		21.2111 ³
	1 x 22.50	x $\frac{6.95 + 4.05}{2}$	x 0.200 =		24.7511 ³
				2	20.2611 ³
② Const ⁿ of subgrade & earthen					
Shoulder					
	6 x 30	x 4.10	x 0.30 =		221.4011 ³

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Ch. 770=01/each - R.					12320=00
($\frac{42}{79}$) Prov. and laying cement concrete wearing course					
Q-VTDB/42(42) = 4.00m ²					
e R. 16557=63/11 R.					69542=00
R. 25976922=00					
Add 1% labour cost (+)					2,59,769=00
Add 18% GST (+)					46,75,846=00
Add seigniorage fee (+)					3,71,587=00
R. 3,12,84,124=00					
Less 0.05% below →					15642=00
R. 3,12,68,482=00					
Less Prev. Payt → R.					2,86,39,933=00
R. 26,28,549=00					
15642					
Sum					15642
					AL
cap					
Varinjapur					
15/5/24					

Continuation