

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, रजौली।**

Mob No.: 8986915851.

Email I.D.: - eerwdrajauli@gmail.com

पत्रांक... 637 (अनु०)

रजौली / दिनांक 24/05/24

प्रेषक,

ई० अरविन्द कुमार,
कार्यपालक अभियंता।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, पटना।


विषय :- नई अनुरक्षण नीति-2018 योजनान्तर्गत आवंटित राशि का उपयोगिता प्रमाण पत्र तथा आवंटन अध्याचना के संबंध में।

महाशय,


उपर्युक्त विषय के संबंध में कहना है, कि इस प्रमंडल के अधीन नई अनुरक्षण नीति-2018 योजनान्तर्गत पथों में चल रहे कार्य के भुगतान हेतु विहित प्रपत्र में माँग पत्र एवं उपयोगिता प्रमाण पत्र संलग्न करते हुए आग्रह है, कि आवंटन उपलब्ध कराने की कृपा की जाय ताकि कराये गए कार्यों का भुगतान किया जा सके।

अनु० :- यथोक्त।

विश्वासभाजन,



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रजौली।


24/05/24

Requisition for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy 2018
(Initial Rectification and Surface Renewal)

Name of Works Division: RWD (W) Division, Rajauli

SL. NO	Package No	Name Of Road	Project Id as Per MIS	Administrative Approval (AA)		Agreement Amount		Agreement No- & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/Km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in percentage	Previous Total allotted Amount (in Lakh)	upto date expenditure as per MIS (in Lakh)	Requisition against work done (in lakh)
				Length (in km)	Amount (in) lakh	Initial Rectification with surface Renewal (in lakh)	5 years routine Maintenance (in Lakh)									
01	RM/NA/RAJ/23/0011	L107- LAKHMOHNA PATH TO MANKA (TRACK107)	10502702205	2.228	100.13700	66.62775	24.59270	07 MR- 3054/MBD/2023-24	19/04/24	-	3031	25	5.00	56.87263	56.87263	7.65907
02	RM/NA/RAJ/23/0009	Kusehan SH - 70 To Bharsanda Via Pipra	15271037242	2.090	84.21000	53.56470	16.80460	02/MBD/ MR- 3054/2022-23	11-01-2024	-	2945	25	5.00	46.71636	46.71636	5.22987
G. Total				4.318	184.34700	120.19245	41.39730		-	-	5976	50	10	103.58899	103.58899	12.88894

In Word Twelve Lakh Eighty Eight Thousand Eight Hundred Ninety Four only)

Executive Engineer,
Rural Works Departme
Works Division- Rajau

24/05/24

24.05.24

Completed Completed

FORM GFR 19-A

(See Government of India's Decision (1) below Rule 150)

Form of Utilization Certificate up to the Month of **22-MAY-2024**.

S. No	Name of Scheme	Sanction No. & Date with Amount (In Rs.lacs)	Amount Received (in Rs.Lacs)	Decrease (in Lacs)	Particulars
1 2	Bihar Rural Roads New Maint. Policy 2018	As on 31-MARCH-2024 Lt. 69 Dt 06.05.24	7593.00583 302.02318	207.13771 23.67443	Certified that out of Rs. 7895.02901 Lakh received during the Financial Year 2023-24 (22-MAY-24) in favour of Executive Engineer, RWD (W) Division, Rajauli, Bihar out of which a sum of Rs. 7664.21687 Lakh has been utilized for the purpose of New Maintenance Policy 2018 Under MR3054 Scheme as given in the margin for which it was sanctioned and Rs. 230.81214 has been surrendered and that the balance of Rs. 0.000 Lacs remaining unutilized at the end of the said period.
			7895.02901	230.81214	
				7664.21687	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineers/Superintending Engineer.
- Periodic inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road Works
- Construction of CD Works

[Signature]
22.05.24
Executive Engineer,
Rural Works Department,
Works Division, Rajauli.
[Signature]
22/05/24

Name of Road- L107-LAKHMOHNA PATH TO MANKA (TRACK107)

Name of Contractor- Sunil Kumar										Batch No- RM/NA/RAJ/23/0011									
Date	Time	Section No.	Length in km	Bumps in mm	Speed	OR	UTV	TECORY	IRI	Latitude	Longitude	Event	Y = 0 * X ^ 2 + 0.854 * X + 376.5						
18/3/24	11:16:0	58	0.1	360	10.1	2600	2450 G	ROAD	4.56	24.78954	85.64414	Normal	X = 1351						
18/3/24	11:16:0	58	0.1	290	30.3	2900	3853 G		3.85	24.79036	85.64424	Normal	Y = 1530						
18/3/24	11:16:30	58	0.1	390	10.1	2700	2707 G		4.86	24.79123	85.64463	Normal							
18/3/24	11:17:0	58	0.1	240	20.2	2400	3426 G		3.33	24.79166	85.64387	Normal							
18/3/24	11:17:4	58	0.1	210	40.4	2100	2669 G		3.01	24.79212	85.64298	Curve	(R) RURAL ROAD						
18/3/24	11:17:4	58	0.1	180	30.3	2800	2913 G		2.69	24.79253	85.64219	Normal	Good						
18/3/24	11:17:4	58	0.1	100	30.3	2000	3230 G		1.82	24.79278	85.6413	Normal	<4000						
18/3/24	11:17:39	58	0.1	120	30.3	2200	3401 G		2.04	24.79312	85.6403	Normal	Average						
18/3/24	11:18:0	58	0.1	140	30.3	2400	3572 G		2.26	24.79401	85.6386	Normal	>5001						
18/3/24	11:18:0	58	0.1	140	30.3	2400	2572 G		2.26	24.79466	85.63796	Speed Breaker							
18/3/24	11:18:0	58	0.1	260	30.3	2600	3596 G		3.54	24.7953	85.63731	Normal							
18/3/24	11:18:25	58	0.1	250	30.3	2500	2511 G		3.43	24.7959	85.63648	Normal							
18/3/24	11:19:0	58	0.1	460	10.1	2600	3304 G		5.55	24.79663	85.63623	Normal							
18/3/24	11:19:0	58	0.1	240	10.1	2400	3426 G		3.33	24.79697	85.63534	Normal							
18/3/24	11:19:0	58	0.1	130	30.3	2300	3486 G		2.15	24.79723	85.63448	Curve							
18/3/24	11:19:36	58	0.1	210	30.3	2100	2169 G		3.01	24.7977	85.63362	Normal							
18/3/24	11:19:36	58	0.1	120	40.4	2200	3401 G		2.04	24.79809	85.63266	Normal							
18/3/24	11:20:0	58	0.1	110	30.3	2100	3315 G		1.93	24.79851	85.63173	Normal							
18/3/24	11:20:11	58	0.1	140	40.4	1400	2572 G		2.26	24.79879	85.63103	Normal							
18/3/24	11:20:15	58	0.1	140	40.4	1400	3572 G		2.26	24.79879	85.63103	Normal							
18/3/24	11:20:18	58	0.1	140	40.4	1400	2572 G		2.26	24.79879	85.63103	Normal							
18/3/24	11:20:35	58	0.1	130	40.4	1300	2486 G		2.15	24.79919	85.63002	Normal							
18/3/24	11:20:45	58	0.028	50	70.7	1351	2530 G		2.21	24.79937	85.62965	Normal							
Total		2.228	4550.000	707.000	50151.00	69733.00													
Average			197.826	30.739	2180.478	3031.870													


Arjun C.I

29/03/24

28.03.24

EE

File E:\Mentel\Maintenance Bump Data of Rajauli\Sunil Kumar\16032024.xls Section No. 50 Egn: Y=0-X=23
Name of Customer: Sunil Kumar, Name of Work Road: LD107-LAKHMOHANA PATH TO MANIKA Lat: 500 number



16/03/24

28.03.24

CE

hakk. shna path to memka (m.v.)

Shedule XLV Form No. 134.

Sunil Kumar DIVISION

STANLEY SUB-DIVISION

Measurement Book

M.B.No-

1319

ABSTRACT of cost

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) clearing & grubbing of Road lev —					
0.44 H (G.M.B.P 13)					
				of 72677.86/1	31987.0
(2) Const. of subgrade of earthen shoulder					
1520.914					
1578.39 M ³ (G.M.B.P 22)					
				of 260.32/11	395924 = 410886.
(3) Const. of G.S.B. graded road					
49.96 M ³ (G.M.B.P 13)					
				of 1938.61/11	968530
(4) P/laying stone work Gr 2 —					
51.01 M ³ (G.M.B.P 13)					
				of 3762.20/11	191910.
(5) P/laying stone work Gr 3 —					
82.12 M ³ (G.M.B.P 13)					
				of 3651.50/11	299861.
(6) P/laying Paving Cost —					
1074.91 M ² (G.M.B.P 13)					
				of 5660/1	61972 =
					10734692
					1078567 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
			Bf h	1078507 1093469.0
⑦ P/layy 20 mm thick M.S.S. - d				
1385.33 m ² (TMBP 13)				
of 242.67/-			1	336178.
⑧ P/apply tack C.d. - d				
7255.96 m ² (TMBP 14)				
of 19.36/-			1	140475.
⑨ P/layy 25 mm thick S.d.b.c. - d				
146.76 m ² (TMBP 14)				
of 11411.73/-			4	1674785.
⑩ Const of dry lean concrete -				
15.255 m ³ (TMBP 14)				
of 4249.46/-			1	64826.
⑪ Const of Panel cont concrete -				
256.79 m ³ (TMBP 14)				
of 7633.61/m ³				1960235.
⑫ P/finer ka. sta 02 NO (TMBP 19)				
of 2512.31/-				5033.
				5274951.
				5260039.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
(13) P/Fix 200 m str 10.00 NO (TMBP 13) et 747.42/-				5260039 = 5274981/- 74742
(14) Direction of place the titicate 1.92 m (TMBP 19) et 14706.07/-				28236
(15) P/Fix Traffic sign board				
(16) 600 m equilateral 14.00 NO (TMBP 19)				59603

(17) 600 m circular 06 NO (TMBP 19) et 4138.45/-				24831
(18) 600 m 450 m rectangle 08 NO (TMBP 19) et 3974.71/-				31958
(16) P/Fix Boundary Pillar 65 NO (TMBP 19) et 716.71/-				46586
(17) planty of trees and the want one year 36.00 NO (TMBP 19) et 1259.02/-				45325

Continuation

5518964 =
5504052 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
			B/D	5504052 5518964
(18) Road marking on BT position —				
310.00 m ² (T.M.B.P. 14)				255685
at 824.79/-				
(19) Road marking on C.C. position.				
133.75 m ² (T.M.B.P. 14)				124628
at 931.80/-				
(20) P/fixy 6 po of maist sad —				
02 NO (T.M.B.P. 15)				
at 11085.96/-				22172
(21) Brick masonry in ch (114) —				
7.20 m ³ (T.M.B.P. 19)				43249
at 6006.87/-				
(22) Plastering with ch (114) —				
89.60 m ² (T.M.B.P. 20)				7213
at 182.14/-				
(23) Paint on parapet wall —				
105.60 m ² (T.M.B.P. 20)				13441
at 127.28/-				

Continuation

~~5985352~~
~~59704402~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BFB		5970440 = 5985352.00
Add	194	45+16(+)			1134384 = 1137217.00
		Add SF (+)			65365 = 65718.00
					7170189 = 7188287.00
Less 10 y ASP. At (+)					717019 = 718829.00
			R		6453170 = 6469458.00
Less Previous Pay on F					5687263.00
			R		782195.00
					765907 =
<i>W. M. M.</i> 18/10/2019 <i>[Signature]</i> 28/10/2019					