

Contractor Name: Pradip Kumar Jha

From Road To Bhuthi Talbandhl Mahadev Tol NDB

By 128

Schedule XLV-Form No. 134

PHULPARAS DIVISION

PHULPARAS SUB-DIVISION

M.B.No - 433/2023-24

MEASUREMENT BOOK

28.09.19
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
GATE
28.09.2023

Name of Officer EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
 Date of first entry 28.09.2023
 Date of last entry _____

Est on A/c Bill

Name to work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work - Const. of Rd from PMGSY					
Road to Bhutahi Tatkandh					
(Mahadalit Tol)					
Agency - Pradeep Kumar Jha					
At - Asariya Samgram					
Agreement NO - 25 SBD / 2023 - 24					
Date of starting - 23/09/2023					
Date of completion -					

1) Providing & fixing of working benchmark pillar 2 nos per km					
$8 \times 0.6504 \text{ m} = 5.2 = 5 \text{ nos.}$					
2) Clearing and grubbing Rd land including uprooting wild vegetat					
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$					
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$					
$2 \times 30 \text{ m} \times 1.75 \text{ m} = 105 \text{ m}^2$					
$2 \times 20 \text{ m} \times 1.75 \text{ m} = 70 \text{ m}^2$					
					2275 m^2
					0.2275 Ha
3) Earthwork in excavation for foundation of structure upto 3 m					
H.W $2 \times 6.45 \text{ m} \times 1.4 \text{ m} \times 1.5 \text{ m} = 27.09 \text{ m}^3$					
Below pipe					
Continuation $1 \times 4.85 \text{ m} \times 1.53 \times 0.365 = 2.708$					
					29.798

1st on A/c bill ₹ 56,90,946.

Memo of Payment

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.D.	57.-			284,548.-	
				294,372.-	
P.S.D.	257.-			1,42,274.-	
IT	17.-			56,910.-	
LC	17.-			56,910.-	
C.A.S.T.	17.-			50,812.-	
S.A.S.T.	17.-			50,812.-	
(1% of 50,81,202)					
Royalty	—			1,98,482.-	
S. Fee	—			82,898.-	
Total ded ⁿ	—			9,21,646.-	
By e.f.m.s	—			47,69,300.-	
				56,90,946.-	

Mr. No. _____ Dt. _____
 Passed for ₹ 56,90,946.-
 (Fifty Six Lacs Ninety
 Thousand Nine Hundred
 Forty Six only)

Divisional Account Officer
 Rural Works Department
 Works Division, Phulparas

EXECUTIVE ENGINEER
 Rural Works Department
 Works Division Phulparas

Continuation

[illegible]

Adol h 8 T 12% (H) 18:-	11.12.954 200
Adol 1% 1.000 (H) 18:-	92.746 200
Adol 5% fee V. 11.12.954 200	82.898 200
Adol 5% fee @ 10% V. 11.12.954 200	32.121 200
Total 18:-	1,05,95,337 200
Less 10% Below (-) 18:-	10,59,534 200
	18:- 95,35,803 200
Less previous payment (-) 18:-	56,90,946 200
	18:- 38,44,857 200
12	
211532924	
58	

Continuation