

Chauri Khanna Road to Rujan Toli (Aalla tola)

Schedule XLV-Form No. 134

245138/2021-22

MM624/GEN

(GEN)

245138/2021-22

DIVISION

245138/2021-22

SUB-DIVISION

2451

2496

MEASUREMENT BOOK

Chauri Khanna Road

3rd on A/c Bill

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Constn of Road & CD work from					
Chauri-Kharra Road to Kujar Toli (Ala tal)					
N/Agency - Sri Nirmal Kr. Prasad					
A.No. :- 84-SBD/2021-22					
Date of Start :- 13.01.2022					
Date of Completion :- 12.01.2023					

Work done

Further Measurement

Nil

dy
11/03/2024
JB

Material (up to date)

E/W = 1016.64 m³

S. Metal = 261.21 m³

S. Screening = 26.91 m³

S. chips = 284.23 m³

C. sand = 161.93 m³ 195.93 m³ hi

Brick =

Continuation

dy
11/3/24
JB

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13.) Ets in excavation bot. boundary do struck do do Ets.					
Qty = 59.60 m ³ videt- (18)					
@ Rs. 283.94/m ³ Rs. 16923.00					
(14.) PIV PCC M15 grade as leveling course. do do Ets.					
Qty = 9.17 m ³ videt- (18)					
@ Rs. 5760.10/m ³ Rs. 52820.00					
(15.) PIV PCC M20 grade in Sub structure do do Ets.					
Qty = 67.48 m ³ videt- (18)					
@ Rs. 6558.44/m ³ Rs. 442564.00					
(16.) PIV & laying PCC Pipe NP3 for Culvert do do Ets.					
Qty = 15.00 m videt- (18)					
@ Rs. 3827.60/m Rs. 57414.00					
(17.) PIV Painting on parapet wall do do Ets.					
Qty = 41.38 m ² videt- (18)					
@ Rs. 102.25/m ² Rs. 4224.00					
Total = Rs. 9612729.00					

Continuation

Continuation