

Schedule XLV-Form No. 134

Saffar Puriwani Road to Khympang Bigha Tufiq Road.

Kikriyasy - Aweshesh (NDB)
E.E. R.W.D. Wuxu Awangabad. **DIVISION**

Aki Mahimager. **SUB-DIVISION**

Agency - Rima Singh

NO F45441

MEASUREMENT BOOK

[illegible]

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					845:- 75676 = 0
($\frac{5}{6.7}$) Const of embankment obtained Borrow pits etc:-					
Qty vol TMB (4544) Page (2,3) Item (5)					
($\frac{a}{7}$) For lead 1000 mtr					
186.13 M ³ @ 261 = 09/M ³ B - 48597 =					
($\frac{4}{6}$) For lead 100 mtr					
1675.20 M ³ @ 177 = 64/M ³ B - 297583 =					
($\frac{6}{9}$) Gravel Sub-base GSB etc:-					
Qty vol TMB (4544) Page (4) Item (6)					
454.09 M ³ @ 3189261/M ³ B - 1448370 =					
($\frac{7}{10}$) Fly and laying water Bound Macadam WBM-3 etc:-					
Qty vol TMB (4544) Page (5) Item (7)					
230.63 M ³ @ 5052 = 03/M ³ B - 1165150 =					
($\frac{8}{29}$) Earth work excavation for foundations etc:-					
Qty vol TMB (4544) Page (5) Item (8)					
89.40 M ³ @ 39862/M ³ B - 35637 =					
					Ch:- 3071013 = 0

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(30) P.W. canal Laying p.c.c (M15) grade (1:2:5) etc., - Qty vide TMB(4544) Page(5) Rm(9)				RH:-	3071013 =
13.79 MB @ 6666 = 83 / m³ B-91936 =					
(31) plain Cement Concrete M20 grade for substructure etc., - Qty vide TMB(4544) Page(6) Rm(10)					
82.25 m³ @ 7676 = 36 / m³ B-631381 =					
(33) P.W. and fixing N.P.3- pipe 1000 mm Ø etc., - Qty vide TMB(4544) Page(6) Rm(11)					
22.50 Rm @ 7601 = 34 / ft B-171030 =					
Total = 3965360 = ∞					
Add 18% GST (+) 713765 = ∞					
Add A.Y. L. Cess (+) 39654 = ∞					
Add S. fee (+) 50000 = ∞					
Net! = 4768779 = ∞					
Less 0.51% As per Agmt (-) 24321 = ∞					
Net Amount = 4744458 =					

20/5/24
J.E

Continuation
2015/24
R.E.