

અભિયાન યા તથા જાણી રીસ

FBI

Schedule XLV Form No. 134.

DIVISION

SUB-DIVISION

Measurement Book

710

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on a/c Bill</u>					
N/O:- Construction of road from					
Helabur Kinger To Tekari road					
under M.M.S.Y.					
Agency:- Shri Kaushab Kishore					
Agreement No:-					
Date of Commencement:-					
Date of Measurement:- 18-12-2020					
<u>Item 1:-</u> cleaning & Grubbing road					

Land - do - do - all complete job.

$$20 \times 30 \text{ m} \times 3.50 = 2100.00 \text{ m}^2$$

$$20 \times 30 \text{ m} \times 3.50 = 2100.00 \text{ m}^2$$

$$7 \times 30 \text{ m} \times 3.50 = 735.00 \text{ m}^2$$

$$1 \times 0.5 \text{ m} \times 3.50 = 17.50 \text{ m}^2$$

$$= 4952.50 \text{ m}^2$$

$$= 0.495 \text{ Hae}$$

Item 2:- Excavation of soil with hydraulic

Excavator - do - do - all complete job.

$$2 \times 11 \times 30 \text{ m} \times 0.375 \times 0.90 = 24.75 \text{ m}^2$$

$$2 \times 1 \times 20 \text{ m} \times 0.375 \times 0.10 = 1.50 \text{ m}^2$$

$$= 26.25 \text{ m}^2$$

Item 3:- Construction of embankment

with material obtained from borrow

Pits - do - do - all complete job.

Continuation

1st year Maintenance Bill

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Helalpur Kijar to Tekari Road					
Agency - Sai Koushal Kishor					
Agreement - No -					
Date of commencement - 6.8.08.20					
Date of completion - 7.8.21					
Date of actual completion -					
Measurement					
1) Restoration of raincuts / Berms					
with soil museum - do -					
3	12.00	1.00	0.200	7.20m ³	
2	6.50	1.00	0.150	1.95	
6	4.50	1.10	0.200	5.94	
7	2.00	1.10	0.200	3.08	
8	1.50	1.00	0.150	1.80	
1	22.00	1.100	0.200	4.84	
1	17.50	1.100	0.150	2.88	
4	10.00	0.900	0.200	7.20	
2	25.00	1.100	0.150	8.25	
1	26.00	1.200	0.150	3.90	
2	30.00	1.100	0.20	13.20	
2	18.00	1.00	0.100	3.60	
3	11.50	1.100	0.200	7.59	
				71.43m ³	

Continuation

५५

५५

५५

५५

५५

५५

2017-2018-10

[illegible]

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
1) Restoration of drains - do -					
Qty vide TMB, P-39					
85.08 m ³ @ Rs = 386.14/m ³ - Rs 32853.00					
2) Making up berm & shoulder - do -					
Qty vide TMB, P-40					
469.00 m ² @ Rs = 57.36/m ² - Rs 26902.00					
3) Maintn of H.P culvert - do -					
Qty vide TMB, P-40					
3 nos @ Rs = 1130.67/each - Rs 3392.00					
4) Maintn of Slab culvert - do -					
Qty vide TMB, P-40					
1 nos @ Rs = 2329.90/each - Rs 2329.00					
5) Maintn of Road Signs - do -					
Qty vide TMB, P-40					
1.42 km @ 1079.82/km - Rs 1530.00					
6) Maintn of 200m stone post - do -					
Qty vide TMB, P-40					
1.42 km @ Rs = 662.23/km - Rs 940.00					
7) Cutting of branches & shoulder - do -					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB, P-40					
3.00 Nos @ 109.72/each					Rs 329.00
8) Cutting of shrubs from road					
way do					
Qty vide TMB, P-40					
11.00 Nos @ Rs = 6.73/each					Rs 74.00
9) Removal of grass & weeds -					
do					
Qty vide TMB, P-40					
22.00 m ² @ Rs = 16.38/m ²					Rs 360.00
10) Painting of boundary of house					
do					
Qty vide TMB P-40					
98.00 Nos @ Rs = 671.00/each					Rs 65758.00
					Rs 134467.00
					17481.00
					343
Less Add - 12% GST + 1% LE					Rs 151948.00
					Rs 3540.00
Less (2.33%) as per agreement					Rs 148408.00
Net payable amount					
Amount					
12/7/23					
36					

Continuation