

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd. on A/C Bill.					
Record measurement					
N/W - const. of H.L. bridge in					
Namkar of pardauni Kaper					
Panchayat to monkarua phara					
hara Rd. State scheme 4515					
(NABARD).					
Agency - M/S Uttar Bihar Const. company					
C/O - Sanjay Kumar.					
Sports club Rd. Chhatami,					
Motihari, E. Champaran.					
Block - Patahi.					
Ass. No. - 21 S&D 12023-24.					
Const. cost - RS. 50344797 = 60					
Date of start - 20.12.2023.					
Date of completion - 19.12.2025					
1. P.V. pile load m					
Pile - do-BIT.					
(a) 1 x 180 x 2.50 = 450.00 MT.					
1 x 180 x 1.50 = 270.00 "					
720.00 MT.					
(b) Lateral load test -					
1 x 180 x 0.80 = 24.00 MT.					
4.3.24.					
J.E.					
AS					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4. SIF as placing HYSD bar in reinforcement A ₂ shaft					
as R. Wall in cube					
— do do — EIT.					
A ₂ Shaft -					
25mm Φ - 86 x 4.833m					
@ 3.85K Φ /m = 1600. 206K Φ .					
20mm Φ - 68 x 4.833m					
@ 2.47K Φ /m = 811.750K Φ .					
12mm Φ - 20 x 10.55m					
@ 0.89K Φ /m = 187.79K Φ .					
10mm Φ - 216 x 1.30m					
@ 0.62K Φ /m = 174.936K Φ .					
Return wall -					
12mm Φ - 2x19 x 4.53m					
@ 0.89K Φ /m = 153.204K Φ .					
2x19 x 4.53m					
@ 0.89K Φ /m = 153.204K Φ .					
16mm Φ - 2x53 x 5.565m					
@ 1.58K Φ /m = 1019.953K Φ .					
12mm Φ - 2x170 x 5.84m					
@ 0.89K Φ /m = 176.718K Φ .					
2x170 x 5.84m					
@ 0.89K Φ /m = 176.718K Φ .					
16mm Φ - 2x440 x 5.565m					
@ 1.58K Φ /m = 70.341K Φ .					
T- 4523.98K Φ .					
4.524MT.					

Continuation

4.540MT.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5. P.V. as laying R.C.C.					
M35 grade in pile cap					
for AB - do - E.I.					
$1 \times 19.32 \times 5.10 \times 1.80 = 112.914 \text{ m}^3$					
1.3.24.					
J.E.					
1. Dismantling of R.C.C. Pile					
Header in pile P2 - do E.I.					
$1 \times 6.10 \times 1.13 \times 0.60 = 4.07 \text{ m}^3$					
2. P.V. as laying P.C.C. M25					
in leveling course in					
Pile cap for P1 & P2 -					
- do - do - E.I.					
$1 \times 9.10 \times 5.10 \times 0.15 = 7.29 \text{ m}^3$					
3. SIF as placing HYSD					
bar in reinforcement					
pile cap for P1 & P2					
in form. - do - E.I.					
16mm Φ - 69 x 7.95 m					
@ 1.58 kg/m = 866.709 kg					
41 x 11.55 m					
@ 1.58 kg/m = 748.209 "					
20mm Φ - 69 x 7.95 m					
@ 2.47 kg/m = 1354.918 "					
41 x 11.55					
@ 2.47 kg/m = 1169.668 "					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Dismantling of R.C.C. pile abut for pile P ₁					
— do — do — Eff.					
1 x 6.40 x 1.131 x 0.60 =					4.07 m ³
② Placing P.C.C M15 in leveling course in pile cap pier P ₁ — do — Eff.					
1 x 9.40 x 5.40 x 0.15 =					7.29 m ³
③ S/F of placing HYSD bar in pier found pile cap pier P ₁ — do — Eff.					
16mm Φ — 69 Nos. x 7.95 m					
@ 1.58 K Φ /m =					866.709 K Φ .
41 Nos. x 11.55 m					
@ 1.58 K Φ /m =					748.209 K Φ .
20mm Φ — 69 Nos. x 7.95 m					
@ 2.47 K Φ /m =					1354.918 „
41 Nos. x 11.55 m					
@ 2.47 K Φ /m =					1113.668 „
16mm Φ — 16 Nos. x 4.20 m					
@ 1.58 K Φ /m =					106.176 K Φ .
12 Nos. x 9.55 m					
@ 1.58 K Φ /m =					181.068 „
12 Φ — 12 Nos. x 5.95 m					
@ 0.89 K Φ /m =					112.812 „
					T = 4539.569 K Φ .
					or, 4.540 MT.

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) S/F and placing HYSD bar in reinforcement in pier shaft for pier P ₁ - do - E.I.					
25mm ϕ - 43 x 5.93m.					
@ 3.85K $\frac{1}{2}$ /m = 981.711K $\frac{1}{2}$.					
12mm ϕ - 6 x 5.58m					
@ 0.89K $\frac{1}{2}$ /m = 29.797 "					
				T = 1011.508K $\frac{1}{2}$	
				or 1.012 MT.	
(5) P.V. as laying R.C.C. M35 grade in pile cap for pier P ₂ - do - E.I.					
1 x 8.70 x 5.10 x 1.80 = 79.86m ³					
M. 19.3.24					
J.E.					
(1) Dismantling of R.C.C. pile head for Ab. A ₁					
1 x 8.10 x 1.131 x 0.600 = 5.428m ³					
(2) P.V. as laying M15 F.C.C. in leveling course in pile cap for Ab. A ₁					
1 x 12.60 x 5.40 x 0.15 = 10.206m ³					
(3) S/F as placing HYSD bar in reinforcement Abut. cap in Ab. A ₁ - do - do - E.I.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16 mm Φ - 98 Nos. $\times$ 7.95 m					
@ 1.58 Kg/m					1230.978 Kg.
40 Nos. $\times$ 15.15 m					
@ 1.58 Kg/m					957.48 Kg.
20 mm Φ - 98 Nos. $\times$ 7.95 m					
@ 2.47 Kg/m					1924.377 Kg.
40 Nos. $\times$ 15.15 m					
@ 2.47 Kg/m					1496.82
16 mm Φ - 24 Nos. $\times$ 4.20 m					
@ 1.58 Kg/m					159.26 "
12 Nos. $\times$ 13.15 m					
@ 1.58 Kg/m					249.324 "
12 Nos. $\times$ 5.95 m					
@ 1.58 Kg/m					112.812 "
					T- 6131.055 Kg.
					or 6.131 mT.
4. S/F ∞ Placing HYSD					
bar in reinforcement					
for Abut. A, shaft in					
Sub-stone - do - E/I.					
Ab. A, shaft -					
25 mm Φ - 86 $\times$ 4.833 m					
@ 3.85 Kg/m					1600.206
20 mm Φ - 68 $\times$ 4.833 m					
@ 2.47 Kg/m					811.75 Kg.
12 Φ - 20 $\times$ 10.55 m					
@ 0.89 Kg/m					187.79 Kg.

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. P.V. as laying R.C.C.					
Mg. grade in Ab - A ₂					
Sheet - do - E I I					
Ab sheet - 1 x 8.45 x 1.20 x 1.239 = 12.502 m ³					
R/wall - 2 x 3.50 x 1.239 x 0.600 = 5.178 m ³					
					T = 17.68 m ³
 4.5.24. J.E.			 4.5.24 A.G.		
① P.V. as laying of R.C.C. M30					
grade in pier P ₂ sheet -					
- do - do - E I I					
1 x 0.7857 x (1.8) ² x 0.733 = 1.865 m ³					
 7.5.24. J.E.			 7.5.24 A.G.		
① P.V. as laying R.C.C. M30					
grade in pier P ₁ sheet -					
- do - do - E I I					
1 x 0.7857 x (1.8) ² x 0.733 = 1.865 m ³					
 11.5.24. J.E.			 11.5.24 A.G.		
① P.V. as laying R.C.C. M30					
Ab - A ₁ sheet as R/wall -					
- do - E I I					
Ab sheet = 1 x 8.45 x 1.20 x 1.239 = 12.502 m ³					
R/wall - 2 x 3.50 x 1.239 x 0.600 = 5.178 m ³					
 15.5.24. J.E.			 15.5.24 A.G.		

Continuation 17.68 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost.					
(1) E.W. in exca. in found.					
- do - do - E.I.					
Qty. vol. T.M.B.P. NO. - (32)					
$531.47 m^3 @ 205 = 54/m^3 - Rs. 109238 = \infty$					
(2) P.W. service Rel. - do - E.I.					
Qty. vol. T.M.B.P. NO. - (32)					
$60.87 m @ 4378 = 01/m - Rs. 266489 = \infty$					
(3) Const. of embankment with					
approved material - do - E.I.					
Qty. vol. T.M.B.P. NO. - (32)					
$581.95 m^3 @ 211 = 55/m^3 - Rs. 122847 = \infty$					
(4/31) P.W. Laying R.C.C. NP ₃ H.P. -					
- do - do - E.I.					
Qty. vol. T.M.B.P. NO. - (32)					
$45.40 m @ 1842 = 10/m - Rs. 366395 = \infty$					
(5/29) Const. of B.S.B. with by small					
graded material - do - E.I.					
Qty. vol. T.M.B.P. NO. - (32)					
$28.12 m^3 @ 4000 = 96/m^3 - Rs. 112535 = \infty$					
(6/8) S/F and placing HYSD bar					
in found. - do - do - B.I.					
Qty. vol. T.M.B.P. NO. - (33)					
- $63.292 m^3$					
" " " " - (37) - 6.131 "					
" " " " - (38) - 4.540 "					
" " " " - (40) - 4.540 "					
" " " " - (43) - 6.131 "					
84.634 MT.					
Limit - $84.634 MT. @ 77933 = 36/MT - Rs. 59550 = \infty$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) P.V. steel liner 6mm thick					
HYSD -do- E/I.					
Qty. vick T.M. B.P. No. (33)					
24.150 MT @ 106707 = 85/MT RS. 2576995 =					
(8) Barrel cast in situ m ³					
Track R.C.C. pile -do- E/I.					
Qty. vick T.M. B.P. No. (33)					
584.00m @ 18506 = 111/m RS. 10807568 =					
(9) Dismantling of R.C.C. pile					
head for Ab. Pile -do- E/I.					
Qty. vick T.M. B.P. No. (31) - 5.428 m ³					
" " " (38) - 4.070 "					
" " " (41) - 4.07 "					
" " " (42) - 5.428 "					
18.996 m ³					
@ 1588 = 93/m ³ RS. 30183 =					
(10) P.V. as laying P.C.C. m ³ in					
leveling course -do- E/I.					
Qty. vick T.M. B.P. No. (37) - 7.29 m ³					
" " " (37) - 10.206 "					
" " " (41) - 7.290 "					
" " " (42) - 10.206 "					
34.992 m ³					
Limit. 34.99m ³ @ 7807 = 07/m ³ RS. 273169 =					
(11) P.V. as laying R.C.C. m ³ - grade					
in pile cap for ab + pier -do- E/I.					
Qty. vick T.M. B.P. No. (33) - 112.314 m ³					
" " " (40) - 79.866 "					
Contingent 192.78 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				8.5 ft. 844-192.78m ³	
Qty. of T.M.B.P. No. (42)				-79.866	
" " " (44)				-112.914	
				385.56m ³	
				@ 3188-35/MT. RS. 3542892 = ∞	
(12) S/F as placing H.P.S.D bar in					
Ab + pier & shaft, R/W all in					
Sub-structure - do - E.I.					
Qty. of T.M.B.P. No. (41)				-4.524 MT.	
" " " (40)				-1.012 "	
" " " (42)				-1.012 "	
" " " (44)				-4.524 "	
				11.072 MT.	
				@ 78155 = 23/MT. RS. 865335 = ∞	
(13) P.V. R.C.C. m3 in Ab + shaft					
R/W all as pier & shaft - do - E.I.					
Qty. of T.M.B.P. No. (45)				-17.680m ³	
" " " (45)				-1.865 "	
" " " (45)				-1.865 "	
" " " (45)				-17.680 "	
				39.680m ³	
				@ 3511 = 15/MT. RS. 371791 = ∞	
(14) P.V. pile load on site structural					
pile - do - E.I.					
Qty. of T.M.B.P. No. (36)					
				720.00 MT. @ 300 = 0/MT. RS. 216000 = ∞	
(15) Lateral load test - do - E.I.					
Qty. of T.M.B.P. No. (36)					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24.60 MT @ 5000 = 120,000				RS 1,20,000	= 120,000
				RS 2,63,793	37 = 120,000
Add. - G.S.T. - 18%				RS 4,74,784	93 = 120,000
Add. - L.Cess - 1%				RS 2,63,789	69 = 120,000
Add. - S. Fee				RS 1,56,415	= 120,000
				RS 3,15,449	370 = 120,000
Less - 0.11% below				RS 3,46,99	= 120,000
				RS 3,15,102	71 = 120,000
Less previous payment vide					
This M.B.P. No. - (21)				RS 28,00,000	= 120,000
" " " - (35)				RS 2,02,498	892 = 120,000
18.5.24				RS 84,60,379	= 120,000
J.E.					
Material statement					
Steel - 32.414 MT.					
Stone metal chips - 397.340 M ³					
Coarse sand - 198.970 "					
Cement - 154.754 MT.					
18.5.24					
J.E.					