

18
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd and Final Bill				
N/W -	Const. of Road from Pary				
	P.W.D. Road Nahar Pul to				
	baba Tota Chattri Ash				
Agency:-	Vijay Kumar Roshan				
Ag. No -	20 SBD/2023-24				
Date of Work Order -	25.09.2023				
Date of Completion -	2.03.2024				
$\frac{1}{3}$	Pro clearing and grading				
	road Land				
	2	1	30	1.0	60m ²
	2	1	12	1.0	24.0m ²
					84.0m ² = 0.0084ha
$\frac{2}{8}$	Pro. (G.S.B. Mix) on				0.011ha
	the road - de-rob E/S				
	1	30	3.75	10	11.25m ³
	extra at curve and Junction				
0-25-	25	(7.1 + 4.3 + 3.75)			126.25m ²
615-635-	20	(3.75 + 6.1 + 3.75)			90.67"
1160-1178-	18	(3.75 + 4.1 + 4.4)			73.50"
	Link Road - L = 516m				
0-20 -	20	(5.1 + 4.2 + 3.75)			87.0"
500-516 -	16	(3.75 + 4.1 + 4.80)			67.47"
					2.0048 = 444.89m ²
L=88	99.0	3.75			371.25"
					Net Area = 73.64m ²

Continuation.

G.S.B. Qty = 73.64m² x 10 = 7.364m³

Total G.S.B. Qty = 18.614m³

38
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
46	Pro. pcc Mize in				
	Parapet Coping - do E19				
39.0m	v. p -				
	@ 569.54/m — B				22212.0
47.	Pro. plaster with				
	1 cm (1.4) on parapet				
	wall - do E19				
65.28m	v. p -				
	@ 248.98/m ² — B				16253.0
	C.O.Rs.				13526242.0
Add 18% GST and 1%.					
L.C Total 19% = 2569986.0					
Add signage fee — B 158500.0					
C.O.Rs 16254728.00					
Less 10% below (→) 1625473.0					
Net C.O.Rs = 14629255.0					
Less Previous Payment					
up to page No. (7) (→) B. 11964742.0					
C.O.Rs 2664513.00					
<u>Scanned</u> 29.03.2024 J.E <u>Initials</u> 29/03/24 A.E					

Continuation