

3rd on A/c Bill

20

ch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
name of road:		Pali Ataula				
		to chauri road, to				
		Achal tola,				
name of agency:		Ram Sengak				
		Prasad.				
		Bikram Patra,				
Government No:		08/23-24/5B/110B				
date of commencement:		04/01/2024.				
date of Completion:		03/01/2025				

up to date Measurement				
of Box cutting				
) Box cutting: Excavation				
for road way, in soil using				
manual means - - - - -				
chainage 0 to 455.0 m = 455.0 m.				
2x5x	30.0	x 0.650	x 0.100 =	19.50 m ³
2x10.0x	30.0	x 0.650	x 0.100 =	39.00 m ³
2x1.0x	5.0	x 0.650	x 0.100 =	0.650 m ³
chainage 455.0 to 850.0 m				
2x10x	30.0	x 0.50	x 0.100 =	30.0 m ³
2x5.0x	30.0	x 0.50	x 0.100 =	9.0 m ³
2x1.0x	5.0	x 0.50	x 0.100 =	0.50 m ³

Continuation

(1/1) providing & fixing of working B.M/RP	Qty			
Qty. vid TMB P-(15)				
20 NOS @ RS 4532.49	= RS	906498		
(2/2) Reference Pillars	Qty			
Qty. vid TMB P-(15)				
50 NOS @ RS 8369.36	= RS	4184680		
(3/3) clearing & grubbing road	Qty			
Land				
Qty. vid TMB P-(15)				
0.96 Hect @ RS 75573.94	= RS	72550.4		



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/29) Exp in excavation for foundation - - - - - of					
Qty. vid TMB P-(15)					
59.596m ³ @ RS 398.62 = RS 23756.15					
(5/30) Providing M 15 leveling course in foundation - - - of					
Qty. vid TMB P-(15)					
9.189m ³ @ RS 6743.52 = RS 61966.20					
(6/31) Plain/Rec in substructure					
Qty. vid TMB P-(15)					
67.480m ³ @ RS 7582.96 = RS 511698.12					
Providing and Laying					
(7/32) Rec pipe HP 3 for culvert on host slab - - - of					
Qty. vid TMB P-(16)					
15.0 Rm @ RS 7059.05 = RS 105885.75					
(8/6) Construction of embankment with approved material - - - of for 1000 m road					
Qty. vid TMB P-(16)					
212.71m ³ @ RS 259.60 = RS 55115.67					
(9/5) Construction of embankment with approved material - - - of					
Qty. vid TMB P-(16)					
1213.09m ³ @ RS 206.26 = RS 248149.7					

Continuation

RS 1130033-44

[Signature]
24/05/20

Continuation
AE 24/52