

1st RUNNING A/C BILL

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK - CONSTRN of Road					
from Teenbaba to					
Musahar tola under NMCA					
(CNDB) scheme.					
Agency - M/S Shailcon Constn					
Agreement No. 10/SBD/NMCA					
(A Woreda CNDB) - 2023-24					
Date of commencement - 14.12.2023					
Date of completion of work - 13.12.23					
Date of measurement -					
Record entry					
① p/r of working benchmark					
pillars & Reference pillar.					
					4.0000
② Cleaning and grubbing					
road land as per ph.					
18x 30.00M x 3.50					1890.00M ²
1x 10.00M x 3.50					35.00M ²
					1925.00M ²
1925.00M ² - 10000					= 0.19Hct

Continuation

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
ABSTRACT OF COST					
Date of entry—11/5/24					
(1/31) P/E of working bench					
Mark at x vide PNO (7)					
item (1) 4.00 M ³ @					
Rs 3183.59/M ³ —Rs 12734/00					
(2/32) Cleaning and grubbing					
road land at vide					
PNO—(7) item (2)					
0.19 hect @ Rs 75573.34/Ha					
Rs 14359/00					
(3/33) CONSTRN of embankment					
—New with material					
Lead 1000m) at x					
vide PNO—(19) item					
(17) (2) 175.18 M ³ @					
Rs 260.88/M ³ —Rs 45179/00					
(4/34) CONSTRN of embankment					
with material (lead					
up to 100m) at x					
vide PNO—(19) item					
(17) (2) 692.74 M ³ @					
Rs 188.10/M ³ —Rs 130304/00					
(5/35) CONSTRN of subgrade					
at vide PNO (15) item (5) 267.11 M ³					
PNO—(15) item (5) 52.64 M ³					
319.75 M ³					
Limit 310.31 M ³ @					
Continuation					
Rs 202576/00					

