

Value of
litumen
percent
percenta

15

5%

5%

59

—

अतः अनुरोध है कि उक्त योजना का आवंटन उपलब्ध करने की कृपा की जाय, ताकि संवेदक का भुगतान हो सकें।

विश्वासभाजन

27/5/24

27/05/24

ई० रवि शंकर कुमार
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य, प्रमंडल, पालीगंज।

Sumit
27/05/24

Registration Form for Scheme Road (SR) Under Bihar Rural Road Maintenance Policy-2011 (Initial Rectification and Surface Renewal)

Name of Division : Patiganj

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of Road IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Amount (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	21
1	RM/PA/PAL/2 4/0003	BARA TO MALAHI KHANDA	N101005012008	6120 & 04.12.2023	1.49	66.798	47.35328	16.22959	12/MBD/MR-3054/2023-24 & 15.03.2024	14.12.2024	15.05.2024	2749.133	25mm SDBC	5%	42.09603	42.09603	4.38839	कार्य एवं कार्य पुनरावलोकन एवं निरीक्षणों के अनुसार है एवं सड़क अभियन्ता द्वारा 50 प्रतिशत एवं अवशिष्टावली द्वारा 50 प्रतिशत कार्य का संचालन कर दिया गया है।
2	RM/PA/PAL/2 4/0003	Khajoori to Khaira Via Mittanchak	10100101010	6120 & 04.12.2023	1	69.633	52.70614	9.20841	12/MBD/MR-3054/2023-24 & 15.03.2024	14.12.2024	15.05.2024	2531.20	25mm SDBC	5%	47.57989	47.57989	4.94922	
3	RM/PA/PAL/2 4/0003	PIPLAWA TO SARARI	N101005012008	6120 & 04.12.2023	1.35	83.799	79.78130	12.79438	12/MBD/MR-3054/2023-24 & 15.03.2024	14.12.2024	-	2511	25mm SDBC	5%	0.0000	0.0000	76.02605	


 27/05/24
 Divisional Accounts Officer
 Rural Work Department
 Works Division Patiganj

27/5/24
 Executive Engineer
 RWD Works Division, Patiganj


 28/05/24

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150
Form of Utilization Certificate up to the month- March 2024
New Maintenance Policy 2018 MR (3054)

PIU - R.W.D. Works Division Paliganj

SL. No.	Name of Scheme	Sanction No. & Date with	Amount Received (in Lacs Rs.)	Particulars
1.	Construction of Rural Roads under New Maintenance Policy 2018 MR (3054)	Letter No. 69 & Date 06.05.2024	7090.78628	Certified that out of Rs. 7090.78628 Lakhs received upto the years 23-24 in favour of Ex. Engineer, RWD Works Division, Paliganj a sum of Rs. 7090.13450 lakhs has been utilized for the purpose of New Maintenance Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.65178 lakhs remaining unutilized at the end of the period.
	Total		7090.78628	

2. Certified that I have satisfied may self that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of Checks exercised-

- Works have been supervised by Executive Engineer/Superintending Engineer
- Periodical inspection has been conducted by Executive engineer/Superintending Engineer
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer
- All other codal formalities have been observed.

3. Physical Progress achieved-

- Construction of Road Works
- Construction of C.D. Works


D.A.O.
RWD (w) Div. Paliganj


27/5/24
Executive Engineer
Rural Work Department
Work Division Paliganj


27-5-24

Name of the Road : Khajoori to Khaira Via Mittanchak

Length : 1 KM

Package No. : RM/PA/PAL/24/0003

Division : Paliganj

Block : Naubatpur

Contractor Name : Mukund Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event			
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			$Y = 0 \cdot X^2 + 0.936 \cdot X + 278.4$			
28/03/24	12:25:00	S7	0.1	220	0	2200	2337	G	25.466928	85.016791	Normal	X = 2300		
28/03/24	12:25:22	S7	0.1	190	30.3	1900	2086	G	25.467864	85.016825	Normal	Y = 2431		
28/03/24	12:25:52	S7	0.1	210	30.3	2100	2244	G	25.46872	85.016874	Normal			
28/03/24	12:26:12	S7	0.1	190	30.3	1900	2086	G	25.469676	85.016867	Normal			
28/03/24	12:26:32	S7	0.1	210	30.3	2100	2244	G	25.469829	85.017655	Normal	RURAL ROAD		
28/03/24	12:26:52	S7	0.1	330	30.3	3300	3367	G	25.469879	85.018611	Normal	Good	Average	Poor
28/03/24	12:27:11	S7	0.1	110	30.3	2973	3061	G	25.469439	85.019356	Normal	<4000	4001-5000	>5001
28/03/24	12:27:36	S7	0.1	240	30.3	2400	2524	G	25.466681	85.019552	Normal			
28/03/24	12:42:10	S8	0.1	290	20.2	2900	2992	G	25.458719	85.010148				
28/03/24	12:42:33	S8	0.1	230	20.2	2300	2431	G	25.458662	85.01104				
Total			1	2220	252.5	24073	25312		254.668397	850.163719				
Average						2407.3	2531.2							


 28.3.24
 P.T. Manuagar


 28/3/24
 G.G.

Name of Customer : Mukund Kumar

Name of Work/ Road : Khajoori to Khaira Via Mittanchak

Lab Job number :

Date : 28-03-2024

Section No. : 57

Test Date : 28-03-2024

Road Name : Khajoori to Khaira Via Mittanchak

Machine No : 19206

Road Type : (R) RURAL ROAD

Start S No :

Start E No :

Side :

Interval :

Weather :

UIV Range : 1056 To 4000 1000 mm/km

Dist Range : 0 To 0.9 0.1 * 1000 m

Start Location :

End Location :


Equation : $Y = 0 * X^2 + 0.936 * X + 278.4$

Print

Generate Report and Graph

Redraw Graph

Map View



Signature
28.3.24
ET Manager.

Signature
28/3/24
EG



Name of Customer : Mukund Kumar

Name of Work/ Road : Khajoori to Khaira Via Mittanchak

Lab Job number :

Date : 28-03-2024

Section No. : 58

Test Date : 28-03-2024

Machine No : 19206

Start S No :

Start E No :

Weather :

Start Location :

End Location :

Road Name : Khajoori to Khaira Via Mittanchak

Road Type : (R) RURAL ROAD

Side :

Interval :

UIV Range : 1431 To 4000 1000 mm/km

Dist Range : 0 To 0.3 0.1 * 1000 m


Equation : $Y = 0 * X^2 + 0.936 * X + 278.4$

Print

Generate Report and Graph

Redraw Graph

Map View



Signature
28.3.24
2T. Manager

Signature
28/3/24
GG



N/W - Khajoori to Khairi via Mittandak
Agreement No - 12/MBD/MR-3054 new maint.
Policy 2018/2023-24

Measurement Book

Schedule XLV-Form No. 134

MB No - 748

PALIGANI

DIVISION

NAUBATPUR

SUB-DIVISION

Contractor - Shri Mukund Kumar, Vill - Song
P.O. - Piplawan Naubalpur Patna.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and final bill (for Repair work)</u>					
Name of work - Repair and five year maintenance of road from Khagori to Khairi via Kitterchale under MR 3054 under maintenance Policy 2018					
Treement No - 12MBD/MR-3054 New raised Policy 2018/2023-24					
Name of Contractor - Shri Mukund Kumar, Vill-Song, PO-Piplawan, Laubalpur Patna.					
Date of Commencement - 15-03-2024					
Date of Completion - 14-12-2024					
<u>Work done</u>					
① Providing, laying spreading and compacting wear course - 115					
do do do					
Incl part CH - 60mm to 81mm CE Portion					
1st 26.0m		(3.60 + 6.50 + 4.30)	3	× 0.075 =	9.36m ³
1st 25.0m		(4.30 + 5.50 + 3.75)	3	× 0.075 =	8.468
1st 30.0m		(3.75 + 4.50 + 3.75)	3	× 0.075 =	9.00
1st 19.0m		(3.75 + 3.45)	2	× 0.075 =	5.13
1st 26.0m		(3.45 + 3.75)	2	× 0.075 =	7.02
1st 14.0m		(2.50 + 2.50)	2	× 0.075 =	2.625
1st 10.0m		(4.35 + 4.35)	2	× 0.075 =	3.262
1st 30.0m		(2.73 + 2.60)	2	× 0.075 =	5.996
1st 14.0m		(2.60 + 4.25)	2	× 0.075 =	3.596
1st 11.0m		(4.25 + 3.37 + 2.40)	3	× 0.075 =	2.838
Total					57.295m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT of COST</u>					
(1) <u>Clearing and grubbing</u> <u>do</u>					
Qty side T.M.B.P. (9) 0.20 Hec					
@ 76926.08/Hec					15385.20
2) <u>Consty of Subgrade</u> <u>do</u>					
Qty side T.M.B.P. (9) 4 (24)					
(384.00 m ³ + 24.00 m ³)					
408.00 m ³ @ 271.63/m ³					110825.24
3) <u>Box cutting</u> <u>do</u>					
Qty side T.M.B.P. (9) 15.00 m ³					
@ 103.15/m ³					1547.25
4) <u>Concrete of 1:2:4 ratio</u> <u>do</u>					
Qty side T.M.B.P. (9) 57.70 m ³					
@ 2182.55/m ³					125934.20
5) <u>P.V. with Corr-II</u> <u>do</u>					
Qty side T.M.B.P. (9) 36.61 m ³					
@ 4769.30/m ³					174604.20
6) <u>P.V. with Corr-II</u> <u>do</u>					
Qty side T.M.B.P. (9) 285.99 m ³					
Qty side T.M.B.P. (13) 2.25 m ³					1284966.20
LT 287.70 m @ 4466.34/m ³					1277333.20
7) <u>P.V. Primer Coat (RS-1)</u> <u>do</u>					
Qty side T.M.B.P. (14) 3030.00 m ²					
LT 3030.00 m ² @ 57.04/m ²					172812.00
8) <u>P.V. Taper Coat (RS-1)</u> <u>do</u>					
Qty side T.M.B.P. (14) 3030.00 m ²					
@ 19.41/m ²					58812.00

COST 1943193.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			78.2	43.5	9,636.20
add 1.2% GST					7,84,734.20
add 1.1% L.Cess					43,596.20
add 5% for 52.7 mdp (20) +					67,285.20
					72,836.20
			78.2	52.6	802.20
add 0.13% below order 0.13% add					7,891.20
			15		52,52,911.20
Previous Paid bill (20)					47,57,989.20
Aug 05 to 15					4,94,922.50
15/10/2024					133.83

Material statement up to date				
(1) Earth - 408.00 m ³				
	CD 35.25/m ³		B	14382.20
(2) Stone 25.53mm to 9.5mm				
- 25.92 m ³ @ 931.75/m ³			D	24148.20
(3) Stone 25.53mm to 2.56mm				
- 18.51 m ³ @ 429.57/m ³			D	7960.20
(4) Local sand - 29.62 m ³				
	CD 144.75/m ³		B	4287.20
(5) Stone 25.53mm to 4.75mm				
- 44.30 m ³ @ 992.32/m ³			D	43960.20
(6) Stone screening - 79.60 m ³				
	CD 429.97/m ³		D	34226.20
(7) Stone 25.53mm to 2.56mm				
- 352.16 m ³ @ 1100.04/m ³			D	387332.20
Continuation				
	CD			5,16,295.20