

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, जमुई

पत्रांक - 636/2024/

जमुई, दिनांक - 28/05/2024

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- 3054 (MR) नई अनुरक्षण नीति 2018 के अन्तर्गत निर्माण कराये गये योजनाओं के विरुद्ध में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि 3054 (MR) नई अनुरक्षण नीति 2018 के अंतर्गत संलग्न सूची में अंकित पथों में कालीकरण का कार्य पूर्ण हो चुका है। प्रमंडल के द्वारा कराये गये कार्य के भुगतान हेतु कुल राशि रु0 14.08037 (चौदह लाख आठ हजार सैतीस रुपये) मात्र आवंटन की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0: यथोक्त।

विश्वासभाजन





कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

FORM GFR 19-A

(Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate as on 28.05.2024
MR 3054(Bihar Rural Road New Maintenance Policy-2018)

STATE-BIHAR
PIU - E.E,RWD (W), Div.- Jamui

Month:May-2024


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under MR 3054 (Bihar Rural Road New Maintenance Policy-2018)	F.Y .-2019 - 2020, 2020-2021, 2022-2023 2023-2024 ,2024-2025 Vide Letter No-51 Dated- 29.03.2024	16945.56862	Certified that out of Rs16945.55862 Lacs received during the years 2022-2023 in favour of Executive Engineer, RWD (W), Div.- Jamui, Bihar, a sum of Rs 16941.40015 Lacs has been utilized for the purpose of MR Policy - 2018(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 4.15847 Lacs remaining unutilized at the end of the period under.
			16945.55862	

1 Certified that I have stisfied myself that the conditions on which the grans-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Supertending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- Construction materials have been tested
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.


Div. Accounts Officer
R.W.D Works Division
Jamui


Executive Engineer
R.W.D Works Division
Jamui

Office of The Executive Engineer, Rural Works Department, Works Division Jamui

Requisition formate for Scheme Head- MR-3054 Under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification with Surface Renewal)

Sl. No.	Package No	Name of Road	Project ID As per MIS	A.A. Letter No & Date	Administrative Approval (A.A.)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allied Amount (in Lakh)	Up-to-Date Expenditure as per MIS done (in lakh)	Requisition against work (in lakh)	Remarks
					Length (in K.M.)	Amount (in lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Year Routine Maintenance										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	RM/JA/JAM/23/0002		Project ID- 28411895544	1447/ 28.02.2023	1.050	66.917	47.10191	8.45658	04(MBD)/2023-24	20.04.2024	27.10.2023	3114	25	5.000	32.85418	32.85418	14.08037	Surface Complete

28/09/24

28/9/24

Executive Engineer,
Rural Works Department,
Works Division, Jamui

Name of Work-Mahadev Simaria to Dhaney

Name of Contractor-Ramesh Kumar Singh

Date	Time	Section No.	Length m	Bumps m	Speed km/hr	OR m	RI m	CATEGORY	Latitude	Longitude	Event
27/10/23	14:40:13	60	0.1	280	0	2800	2559	G	24.925392	86.11508	Normal
27/10/23	14:40:13	60	0.1	350	10.1	3500	3239	G	24.92447	86.11502	Normal
27/10/23	14:41:0	60	0.1	340	10.1	3400	3156	G	24.92352	86.11468	Normal
27/10/23	14:41:24	60	0.1	360	10.1	3600	3322	G	24.92695	86.11465	Normal
27/10/23	14:41:59	60	0.1	350	10.1	3500	3239	G	24.92721	86.11355	Normal
27/10/23	14:42:0	60	0.1	270	10.1	2700	2577	G	24.92708	86.11347	Normal
27/10/23	14:42:34	60	0.1	340	10.1	3400	3156	G	24.92108	86.112642	Normal
27/10/23	14:43:10	60	0.1	310	10.1	3100	2908	G	24.92065	86.11085	Normal
27/10/23	14:43:10	60	0.1	380	10.1	3800	3487	G	24.91981	86.11143	Normal
27/10/23	14:44:0	60	0.1	370	10.1	3700	3405	G	24.91888	86.11055	Normal
		Length	1.00			Total RI	31148				
						Average RI	3115				

$$I = 0.0 \cdot X + 2.0223 \cdot X + 341.6$$

$$X = 3700$$

$$Y = 3405$$

(R) RURAL ROAD

Good Average Poor
4000 4001-5000 >5001

JE

AE

EE

unh 2/11/23

unh 2/11/23
Executive Engineer
R.D.O. (V)
Bhauri

AMR-N/22-23 Janu/18

Nakadev Simaria Jo. Dhamway

Longa. 1.050

MR-N/22-23 Janu/18

4. Janu

(A)

Admu - 04 MBS/23-24

Schedule XLV-Form No. 134

Taru

Ridd (W) Division ~~Sikamra~~

DIVISION

Sikamra,

SUB-DIVISION

3230

Measurement Book

Ratnesh Kumar Singh -
18.04 (MBS)/2023-24

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work →	Mahadeo Simariga				
	to Dhanuway.				
Agency →	Ratnesh Kumar Singh.				
	At - Khakda, Haripur, Vaishali.				
Agreement no →	04(MRD) / 2021-24				
Package no →	MR-N/22-27 Janvi / 18				
Date of work start →	21-07-2023				
Date of work completion →	20-04-2024				
Actual date of completion →	06-12-2023				
	Work done.				
	furture measurement - null.				

festen messen mit - res.

23/02/24
50

Continuation

Abstract of cost

2nd on A/c B.M.H.

10

Gen. XIV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing & grading and sand.					
by rule & pyg - (B) T.M.P.					
0.1595 ha.					
@ 72639.95/ha.					11441.20
② construction of subgrade & earthen shoulder in.					
by rule & pyg - (B) T.M.P.					
472.32 m ²					
@ 261.22/m ²					123426.00
③ Dry lean cement concrete.					
by rule & pyg - (B) T.M.P.					
39.375 m ²					
@ 5320.58/m ²					209498.00
④ Panel concrete pavement.					
by rule & pyg - (B) T.M.P.					
497.112 m ²					
@ 6977.04/m ²					3469370.00
⑤ Kilometer stone.					
by rule & pyg - (B) T.M.P.					
3.00 nos.					
@ 3071.22/no.					9214.00
					1
					Rs. 38,21,949.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥	200 m square.				
	obj. m. by - ⑨ T.M.				
	4.00 m.				
	@ 848.02/ha				3292.00
⑦	Direction & place				
	Identification, signed.				
	obj. m. by - ⑨ T.M.				
	1.92 m				
	@ 14969.17/ha				28741.00
⑧	600 mm equilateral triangle.				
	obj. m. by - ⑨ T.M.				
	7.00 m.				
	@ 4453.52/ha				31175.00
⑨	600 mm circular				
	obj. m. by - ⑨ T.M.				
	2 nos @ 4372.22/ha				8744.00
⑩	600 x 450 mm Rectangular				
	obj. m. by - ⑨ T.M.				
	3 nos @ 4228.49/ha				12685.00
⑪	900 mm side octagon.				
	obj. m. by - ⑨ T.M.				
	2 nos @ 8673.22/ha				17346.00
⑫	Boundary Pillar - iron - ⑨				
	24 nos @ 690.53/ha				16573.00
⑬	Road marker with lot - P - ⑨				
	210.00 m ² @ 932.84/ha				195896.00
					Rs 4136501.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Painting on plaster walls (black & white) of side bay - (11) - 10m 33.12 m ² @ 126.22/m ² = 4184 = 00					
(20) Brick masonry wall 1/2" (1:3) 1/2" of side bay - (11) - 10m 2.95 m ² @ 7152.16/m ² = 21128 = 00					
(21) Plastering with cement mortar (1:4) 1/2" of side bay - (11) - 10m 20.64 m ² @ 204.39/m ² = 4219 = 00					
					Rs 43,74,663 = 00
Add G.S.T. @ 18% =					Rs 7,87,439 = 00
Add L/cost @ 1% =					Rs 43,74,7 = 00
Add S/fee =					Rs 9101 = 00
					Rs 52,14,950 = 00
Less 10% S/for Agreement =					Rs 5,21,495 = 00
					Rs 46,93,455 = 00
Less Bonus Payment =					Rs 32,85,418 = 00
					Rs 14,08,037 = 00
<i>[Signature]</i> 25/04/24					
<i>[Signature]</i> 28/5/24					

Continuation