

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - Maintenance of Road
 From To 2 Road to chhoti Bagras
 Jak (MMHSY S.C.)

Agency - Arbind Kumar Abhay

Agreement No - 38-SDD/MMHSY(S.C.)/
 2020-2021

Date of Commencement - 27-8-2020

Actual Date of Comp. - 21-5-2021

Date of Entry - 18-5-2024

$$\textcircled{1} 3 \times 25.00 \times \frac{(1.20 + 1.00)}{2} \times 0.30 = 24.75 \text{ m}^2$$

$$4 \times 20.00 \times \frac{(1.10 + 0.80)}{2} \times 0.30 = 22.80 \text{ m}^2$$

$$4 \times 10.00 \times \frac{(1.20 + 0.90)}{2} \times 0.30 = 12.60 \text{ m}^2$$

$$\text{Total} = 60.15 \text{ m}^2$$

$\textcircled{2}$ Making up of Berm/Shoulder

$$5 \times 25.00 \times 1.10 = 137.50 \text{ m}^2$$

$$4 \times 20.00 \times 0.90 = 72.00 \text{ m}^2$$

$$5 \times 10.00 \times 0.80 = 40.00 \text{ m}^2$$

$$\text{Total} = 249.50 \text{ m}^2$$

$\textcircled{3}$ Repair of pot hole filled

With 75 mm WBM

$$5 \times 2.50 \times 1.50 = 18.75 \text{ m}^2$$

$$4 \times 2.00 \times 1.80 = 14.40 \text{ m}^2$$

$$5 \times 1.50 \times 1.20 = 9.00 \text{ m}^2$$

$$8 \times 1.30 \times 1.00 = 10.40 \text{ m}^2$$

$$\text{Total} = 52.55 \text{ m}^2$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = Rs 259788=00
Add 12 % VST					Rs 31175=00
Add 1% L.Cess					Rs 2598=00
Add S.F					Rs 612=00
					Total Rs 294173=00
					below 15.05% — Rs 44273=00
					Net Rs 249900=00
<i>Sd/-</i> 18-5-2024 S.E <i>Sd/-</i> 18/05/2024 AE					
<i>Sd/-</i> 18-5-24 <i>Sd/-</i> 18-5-24					