

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

5th on A/c Bill

Name of Work:- Const. of road from Nishapur
to Shale Ahe (Ri) under M.M.G.S.Y (S)

Agency:- Smt. Renu Devi

Agreement NO. old. 06/SBD/2021-22/12.04.2021 and

Sub. Agreement New Agreement No. 01/SBD/2023-24/04.07.23

Date of Commence:- Previous 12.04.2021/04.07.2023

Time of Completion:- 12 months as per Agreement

Approved Rate:- 0.53% Below as per Agreement

Add 12% G.S.T. as per Agreement.

Add 1% Value Cost as per Agreement.

Add S. Rep as per Agreement.

Item of Work

~~Item of Work:- 01.05.2024~~

① Const. of unreinforced C.C. Pavement M₃ grade

$$4 \times 30.00 \text{ m} \times \text{av. } 3.70 \text{ m} \times \text{av. } 0.130 \text{ m} = 57.72 \text{ m}^3$$

M/Rasab
07.05.2024

T. E. Shrivastava

Date of Entry:- 16.05.2024

② Const. of unreinforced C.C. Pavement M₃ grade

$$5 \times 30.00 \text{ m} \times \text{av. } 3.60 \text{ m} \times \text{av. } 0.130 \text{ m} = 70.20 \text{ m}^3$$

M/Rasab
16.05.2024

T. E. Shrivastava

Date of Entry:- 25.05.2024

③ Const. of unreinforced C.C. Pavement M₃ grade

$$5 \times 30.00 \text{ m} \times \text{av. } 3.50 \text{ m} \times \text{av. } 0.130 \text{ m} = 68.25 \text{ m}^3$$

M/Rasab
25.05.2024

T. E. Shrivastava

Continuation
26/5/24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/S R	94,34,940=00
Less 0.53% rate less as per Agreement (-) R					50,005=00
				Total R	93,84,935=00
Less previous bill paid Amount as per (-) R					78,11,793=00
Tim B. Page No. (18)				Net Payment R	15,73,142=00
cl? 20/05/24				<i>[Signature]</i> 25.05.2024	
			25/5/24 AE	J. E. Shrivastava	