

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill:-					
ABSTRACT OF COST					
Name of work:- construction of					
Road from Belkunda P.A					
Beikunthpur Paschim Ispendra					
Jha ke Ghar se Niket To					
Ratapakar chawni Tola PMGSY					
Sadak Tak:-					
Total Road length:- 2.100KM					
Block:- Ratapakar, Vanshali					
Agency:- Iatan kumar					
Agreement No. & Date:- 14/SAD 2022-23					
RCC Box Culvert :- 3 Nos					
Date of Start:- 16-12-2022					
C.C. Pavement Length:- 0.200KM					
B.T. length:- 1.900KM					
Date of completion:- 16-12-2023					
Date of Measurement:-					
Items of work:-					
(1) Providing sitting out pillar:-					
Qty vide T.M.B.P. No. (17) = 2.100KM					
@ Rs 33116.72/KM					Rs 69541=00
(2) clearing & grubbing Road land:-					
--do --do --do comp. Job.					
Qty vide T.M.B.P. No. (17) = 0.74 Ha					
@ Rs 56526.51/Ha					Rs 41830=00
(3) Providing Excavation for:-					
Qty vide T.M.B.P. No. (18) = 214.50m ³					
@ Rs 139.48/m ³					Rs 29918=00
Continuation					Rs 141289=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add:-					B/F = B13 326052=00
GST @ 12% -					HR 1599126=00
Labour Cess @ 1% -					HR 133261=00
S. Fee. -					HR 183200=00
Deduction As per Agreement					Rs 15241639=00
16.88% below (-)					Rs 2574313=00
					Rs 12667326=00
Previous Pay Amount					
T.M.B.F. NO:- (22) -					HR 10371312=00
					Rs 2296014=00
<i>Muzaffar</i> JE 24/5/24					
					<i>Adil</i> 27/5/24 AE
					<i>Wahid</i> 27/5/24

UPDATE MATERIAL STATEMENT

F/W Qty = 7973.13 m ³	
Subgrade & Shoulder = 1605.34 m ³	
Stone Aggregate = 890.26 m ³	
Sand = 381.54 m ³	
Stone Metal = 721.80 m ³	
Stone dust = 143.17 m ³	
SSI Qty = 6.11 MT, RSI Qty = 1.99 MT	
Bitumen (S90) Qty = 13.67 MT	
Stone Chips = 316.44 m ³	
BRICKS =	
Cement = 96.48 MT	
Course Sand = 143.45 m ³	
Steel Qty = 3.156 MT	
Muzaffar 24/5/24	Wahid 27/5/24
JE	Continuation 1.05.24