

M/S Bhawani construction

To 2 Ratauli Jhibilal Mangal ke Ghar to Pasra

Schedule XLV-Form No. 134

PHULPARAS

DIVISION

GHOGHARDIHA

SUB-DIVISION

General

M.B.No = 409/2023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इसकापी पुस्तक में मशीन द्वारा
कुल 100 एकड़ की प्रकल्पित है, जो अक्षांक
कोटा, मधीन तहसील विभाग, कार्य क्रम 134/2023
कोटा-2 के तहत निर्माण किया जाता है।

M. 17/23
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
04.07.2023

Sch. XLV—Form No. 134

PHULPARAS DIVISION
GHOGRDIHA SUB-DIVISION

Measurement Book

M.B. No. 409/2023-24

M. 17/23
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
04.07.2023
Name of Officer
Date of first entry
Date of last entry

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—



No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of Road & C/D works from To Ratauli Thuri Lal Mandai ke Ghar To Parosa. (Under M/Sy Gen)					
Length of Road- 2.020 Km					
Agency- M/s Bhaugari Const ⁿ & CO. Vill- Meharat. Po- Meharat/ via- Jhangharpar, Distt- Madhubani. Bihar.					
Agreement No- 15/SBD/2023-2024					
Date of start - 04/07/2023					
Date of Completion - 03/07/2024 .					
Rate Quoted- 17.76/- Below.					
<u>work done</u>					
① setting out pillars					
Qty= 5 Nos.					
② clearing and grubbing Road land (By Manual Means) do — do Complete Tab.					
Continuation					

Continuation

19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const ⁿ of Road & CD works from Toz Ratauli Shuri Lal Mandel ke Ghar To Parra. (Under MM & Sy GEN)					
Length - 2.020 km					
Agency - M/s Bhawani Const ⁿ & C.O					
Agreement NO - 1558 D / 2023 - 2024.					
Date of start - 04/07/2023					
Date of completion - 03/07/2024.					
Rate Below - 17.76 %.					
<u>Work done</u>					
① clearing & Grubbing Road land (By manual means) do - do - complete Tab.					
	2 x 8 x 30.0 x 1.750 =	840 M ²			
	2 x 9 x 30.0 x 1.750 =	945 M ²			
	2 x 10.0 x 1.750 =	35 M ²			
		Qty = 1820 M ²			
		Or, 0.182 Hec			
 25/03/2024  25/03/2024					

Continuation

ABSTRACT OF COST

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting out pillars					
Qty 12 Nos. vide TMB P-13					
@ ₹ 2701.01/No. =					₹ 32412.12 =
② clearing & Grubbing					
Road land (By					
Manual means) do-					
do - Complete Job.					
Qty 0.4795 Ha vide TMB P-13					
Qty 0.182 Ha vide TMB P-19					
Qty 0.6615 Ha @ ₹ 59366.02/Ha =					₹ 39231.12 =
③ Constn of Embankment					
with material obtained					
from borrow pits					
				Lead 100m	
Qty 3048.58 m ³ vide TMB P-13					
@ ₹ 181.49/m ³ =					₹ 553287.22 =
				Lead 1000m	
Qty 762.14 m ³ vide TMB P-13					
@ ₹ 244.38/m ³ =					₹ 186252.12 =
④ Dismantling Brick/					
Tile work.					
Qty 122.76 m ³ vide TMB P-13					
@ ₹ 272.16/m ³ =					₹ 33410.10 =
⑤ Dismantling of struc					
tures.					
Plain cement concrete.					
Qty 3.23 m ³ vide TMB P-14					
@ ₹ 475.14/m ³ =					₹ 1535.00 =
⑥ Removing all Types					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Providing MGSY Informetory sign board with logo & citizen information Board Qty 2 Nos					
@ ₹10703.04 / Nos					₹ 21406 =
Total					₹ 12102584
Add GST @ 12% (+)					₹ 1452310 =
Add labour less @ 10% (-)					₹ 121026 =
Add Seigniorage fee @ 10% (+)					₹ 137609 =
Total					₹ 13813529
Less 17.76% Below @ (-)					₹ 2452283 =
					₹ 11360246 =
Less 1st m A/c Bill paid (-)					₹ 3169049 =
Less 2nd m A/c Bill paid (-)					₹ 4621119 =
Net Total					₹ 3570078 =
Signed - 15/05/2024					

Continuation