

2nd A/c Bill

23

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — const of Bridge in					
T03 Karna Kotli via Bagmati					
Nade Path.					
Head — NABARD					
Aggreement No — 15/SBD/2023-24.					
Agency — Amit Kumar Singh.					
Length — 23.12 m.					
Date of commencement — 29/02/24					
Approved rate — 17.777.					
Completion Period — 12 months					
Agreement Amount = Rs 306884.73/-					

Record Entry

① Excavation for structure etc—

Earth work in excavation etc (for

Pile caps) — in ordinary soil.

① Upto 3m depth.

for 02 Abutments

$$= 02 \times 9.70 \times 6.10 \times 3.00 = 355.02 \text{ m}^3$$

for 01 pile pier

$$= 01 \times 9.70 \times 6.10 \times 3.00 = 177.51 \text{ m}^3$$

$$\text{Total} = 532.53 \text{ m}^3$$

(ii) 3m to 6m depth.

for 02 Abutment

$$= 02 \times 9.70 \times 6.10 \times 0.954 = 112.90 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/19) Rcc grade M30 in substructure etc (for substructure shaft)					
Ref B/F VMB Pg No— 35, 36, 37					
= (26.93 + 26.93 + 26.93 + 3.14 + 3.14)					
= 87.07 m ³ @ Rs 9609.18/m ³					
					= Rs 836672.00
					Total Rs 20661798.00
Add GST + L'cees @ 19%					(+) Rs 3955742.00
Add Siegring (update)					(+) Rs 85822.00
					C/O Rs 24673362.00

Rq No- (42) B/F ⇒ Rs 24673362.00

Less 17.77% as per agreement ⇒ Rs 4384456.00

Total Rs 20288906/-

Less as paid earlier ⇒ Rs 14834571/-

Balance Amount Rs 5454335/-

28
30/5/24

30/5/24

AE

30/5/24
JE/Rosary