

Agency - Bhole Shamkar Const. Pvt. Ltd.

Schedule XLV-Form No. 134

Karma Rd. Near Middle School to Mohiya Bigha

N.M.S. - (NDB)

E.C. Road. along Fungangad

DIVISION

F.C. Fungangad

SUB-DIVISION

10/4/98

MEASUREMENT BOOK

Certified That This M.B. Contain (100)
Pages By Printers Machine And Issued
To Sri.....Hare Ram A.E. R.W.D
Work Sub-Div... Aurangabad

Executive Engineer
Rural Works Division, ml
Works Division, Aurangabad
28/2/24

Sch. XI.V-Form No. 134

E.E. A. bad. DIVISION

A.E. Aurangabad SUB-DIVISION

Measurement Book

No. 4498

Name of officer Sri Hare Ram A.E.

Aurangabad.

Date of first entry

Date of last entry

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W					
Agency					
Agreement NO					
D.O.S					

D.O.C ——— 15.01.25

MEASUREMENT

(1) Benchmark Pillars	—	2 NO
(2) Reference Pillars	—	7 NO.
(3) Clearing & Scrubbing road land	—	
2	20	30 3.50 4200.00
2	20	30 3.50 4200.00
2	21	30 3.50 4410.00
2	1	20 3.50 140.00
		12950.00 m ²
		1.30 Hect.

16.4.24

Continuation

10.4.24
JE

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(4) Cutting of trees including cutting of Trunks, Branches do					
(a) Cutting above 30 mm to 60 mm					16 No.
(b) Cutting above 60 to 90 mm					5 No.
(5) Removal of Telephone / electric poles & Lines					11 No.

(1) Dismantling on Cement Concrete					
5	1	3.50	1.14	.15	3.00 m ³
(2) Dismantling on C.M.					
5	2	4.20	.85	2.50	86.65 m ³
(3) Removal all type of H.P.					
5	1	7.50			37.50 RM

Continuation

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
<u>ABSTRACT of cost</u>					
(1) Benchmark Pinner					
2 No. wide TMB P-1					
@ Rs 4426.61/each Rs					8853.22
(2) Reference Pinner					14342.55
7 No. wide TMB P-1					
@ Rs 2048.85/each Rs					14342.55
(3) clearing scrubby road land					
1.30 Hect. wide TMB P-1					
@ Rs 75573.34/Ha Rs					98245.20
(4) Cutting of trees & undergrowth above 300mm to 6mm					
16 No. wide TMB P-2					
@ Rs 357.26/each Rs					5716.16
(5) Growth above 600 to 900 mm					
5 No. wide TMB P-2					
@ Rs 623.34/each Rs					3117.20
(6) Removal of telephone Poles					
do					
11 No. wide TMB P-2					
@ Rs 252.07/each Rs					2773.20

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(7) Const. of embankment					
For 100 m lead					
599.64 m ³ , wide TMS P-6					
@ Rs 177.64/m ³				Rs	106520.00
(8) Const. of embankment					
For 100 m lead					
899.45 m ³ , wide TMS P-6					
@ Rs 261.09/m ³				Rs	234837.00
(9) Const. of sub grade of					
earthen shoulder					
2496.71 m ³ , wide TMS P-6					
@ Rs 264.63/m ³				Rs	644827.00
(10) Const. of G.S.B.					
do					
989.10 m ³ , wide TMS P-5					
@ Rs 293.82/m ³				Rs	289195.00
(11) Irrigation pipe 300mm					
do					
60.00 Km, wide TMS P-5					
@ Rs 1012.36/Km				Rs	60742.00



Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(12) 240 m excavation — for Foundation —					
29.80 m ³ wide TMB P-3					
119.20 m ³ wide TMB P-4					
149.00 m ³					
@ Rs 398.62/m ³ — RA					59394.20
(13) RCC M15 in open Foundation —					
4.60 m ³ wide TMB P-3					
18.40 m ³ wide TMB P-4					
23.00 m ³					
@ Rs 6352.12/m ³ — RA					146099.20
(14) RCC M20 in S/S —					
27.65 m ³ wide TMB P-3					
110.60 m ³ wide TMB P-4					
138.25 m ³					
@ Rs 7329.19/m ³ — RA					1013261.20
(15) RCC Pipe MB for Culverts —					
7.50 m wide TMB P-3					
30.00 m wide TMB P-4					
37.50 m					
@ Rs 7584.11/m — RA					284404.20

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(16) Dismantling on C.C. —					
3.00 m ² , wide TMS P-2 —					
@ Rs 683.75/m ² — Rs					20512=
(17) Dismantling on C.M. —					
86.65 m ² , wide TMS P-2 —					
@ Rs 319.41/m ² — Rs					27677=
(18) Removing up to 600 mm					
dia. 100 mm pipe —					
37.50 Rm, wide TMS P-2 —					
@ Rs 258.70/Rm — Rs					9701=
					1
					Rs 5614509=
Add 18% C.S.T.					1010612=
1% L.C.					56145=
S.F.					111830=
					Rs 6793096=
Less 0.50% below					33965=
					Rs 6759131=
					
27.5.24					27.5.24
A.C.					

Continuation