

W/o f work: - construction of masonry road from Bora Pmsy road to
Muzlann Tola, in sand block. Mmcsy (or E)

Schedule XLV-Form No. 134

Sub-Division Division

Sub-Division Division

~~Sub-Division~~

MEASUREMENT BOOK

No 2234

Eng. Asst. Shusmita Jha

4th Year Maint. Bill

58

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: → Maintenance of Road from Bala P.M.C.S.Y to Musalman tolly.					
Agency → Sushil Kr. Jha.					
Agreement No. → 31/SBD/2019-2020.					
dt of start → 25.11.2019.					
dt of completion → 24.11.2020.					
dt of Actual Completion → 22.11.2020.					

① Restoration of rain cuts / Berms
with soil morum etc

$$1 \times 9.75 \times 0.75 \times 0.30 = 2.19 \text{ m}^3$$

$$2 \times 11.40 \times 1.05 \times 10^{-9} = 6.93 \text{ m}^3$$

$$2 \times 13.20 \times 0.95 \times 0.30 = 7.41 \text{ m}^3$$

$$2 \times 11.25 \times 1.00 \times 0.30 = 6.75 \text{ m}^3$$

$$2 \times 10.50 \times 1.05 \times 0.3 \omega = 6.62 \text{ m}^3$$

$$3 \times 11.18 \times 0.95 \times 0.3^2 = 9.41 \text{ m}^3$$

$$2 \times 12.50 \times 1.05 \times 0.30 = 7.87 \text{ m}^3$$

$$2 \times 10.75 \times 1.40 \times 0.50 = 6.45 \text{ m}^3$$

$$3 \times 13.10 \times 1.05 \times 0.30 = 12.28 \text{ m}^3$$

(E) Maint. of Road Signs

0.200 KM

(F) Maint. of 20m & 1km Stns

0.230 KM

(G) Cutting & Shredding of trees & grass

02 hrs

(H) white washing of parapet

Walls of C.R. wall

21 m²

1 - Rajam
Second Right 4

DAH
7/10/24
7/10/24

17-10-24

17-10-24

Abstract of cont.

(1) Restoration of main cuts / Berms

with Soil mulchum.

Qty vide page no. (58) in TM&B

@ 380.58/m² 104.95m² By 39942=00

(2) making up berms with soil

mulchum

Qty vide page no. (59) in TM&B

@ 58.37/m² 268.28m² By 15660=00

(3) Patch repair over P.T holes

With 20mm M.S. material

Qty vide page no. (50) in TM&B

@ 286.28/m² 53.53m² By 15325=00

pp 70,927=00

Continuation

Sch. XLV-Form No. 134

Continuation