

Schedule XLV-Form No. 134

Lot 24 - Pakribanwa Road to Madhe

M/R- 3054

Madhe

DIVISION

Pakribanwa

SUB-DIVISION

2473

MEASUREMENT BOOK

Sarot Kumar

1st on A/c bill:-

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Comp. of road	from	Loza-		
	Paksuberalam	road to			
	Madra under	MR/3054.			
Agreement:-	19-MR-3054/	MBD/023-24.			
Agency:-	Sri Satish Kumar,	Harwada			
<u>Date of start:-</u>					
<u>Date of completion:-</u>					
<u>Date of measurement,</u>					
				:- 06.08.24.	
<u>Date of end:-</u>				06.08.24.	
① clearing & grubbing road					
land included:-					
	$2 \times 71 \times 30.00 \times 1.00$				$= 4260.00 m^2$
	$2 \times 1 \times 20.00 \times 1.00$				$= 40.00 m^2$
					Total:- $4300.00 m^2$
					$= 0.430 Hec$
② Comp. of GSB by providing well					
graded materials:-					
gun pits-					
	$2 \times 4.30 \times 1.20 \times 0.175$				$= 1.806 m^3$
	$1 \times 5.20 \times 1.00 \times 0.175$				$= 0.910 m^3$
	$1 \times 2.60 \times 2.60 \times 0.175$				$= 1.183 m^3$

Continuation

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① <u>clearing & scrubbing road land</u>					
0.430 Hec					Crude P-
@Rs.76926.08/Hec.					=Rs.33078.00/-
② <u>cons. of subgrade & earthen shoulders</u>					
966.75 m ³					Crude P-
@Rs.263.24/m ³					=Rs.254427.00/-
③ <u>cons. of GSB by providing well graded</u>					
43.96 m ³					Crude P-
@Rs.1736.14/m ³					=Rs.76321.00/-
④ <u>stone aggregate of specific size to WBM Gr.2</u>					
42.518 m ³					Crude P-
@Rs.3573.60/m ³					=Rs.152793.00/-
⑤ <u>stone aggregate of specific size to WBM Gr.3</u>					
72.24 m ³					Crude P-
@Rs.3444.41/m ³					=Rs.248824.00/-
⑥ <u>Prime coat with emulsion</u>					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(SS-1) om ---					
963.20 m ² Crude P-					
@Rs. 57.60/m ²					= Rs. 55480.00/-
⑦ Tack coat with emulsion					
(PS-1) wire ---					
8062.50 m ² Crude P-					
@Rs. 16.53/m ²					= Rs. 133273.00/-
⑧ Semi Dense Bituminous concrete ---					
201.56 m ³ Crude P-					
@Rs. 13018.00/m ³					= Rs. 2623908.00/-
⑨ Road repair with hot applied ---					
430.00 m ² Crude P-					
@Rs. 836.50/m ²					= Rs. 381195.00/-
⑩ Rec M-15 Spade km stone ---					
① km stone ---					
2.00 Nos. Crude P-					
@Rs. 2773.86/each					= Rs. 5548.00/-
① 20mm Post -					
10.00 Nos. Crude P-					
@Rs. 797.92/each					= Rs. 7979.00/-

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑪ Direction & place identification board					
1.92 m ² wide P-					
@ Rs. 14762.56/m ²					= Rs. 28728.07/-
⑫ Retro-reflectORIZED traffic signs					
① 600mm equilateral triangle,					
6.00 Nos. wide P-					
@ Rs. 4412.03/each					= Rs. 26472.00/-
② 600mm circles-					
4.00 Nos. wide P-					
@ Rs. 4254.35/each					= Rs. 17017.00/-
③ 600 x 450mm rectangles,					
10.00 Nos. wide P-					
@ Rs. 4109.32/each					= Rs. 41093.00/-
⑬ Boundary pillars					
80.00 Nos. wide P-					
@ Rs. 788.75/each					= Rs. 63100.00/-
⑭ Planting of tree & their maintenance					
172.00 Nos. wide P-					
@ Rs. 1305.10/each					= Rs. 224477.00/-

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑮ Typical messy infomatory side board -					
2.00 Nos. Cude P-					
@ Rs. 11415.55/each					= Rs. 22831.00/-
⑯ Bowick Masonry in kitchen -					
11.136 m ³ Cude P-					
@ Rs. 6563.72/m ³					= Rs. 73094.00/-
⑰ Plastering on Brick work -					
77.12 m ² Cude P-					
@ Rs. 211.19/m ²					= Rs. 16287.00/-
⑱ Painter two coats -					
77.12 m ² Cude P-					
@ Rs. 137.55/m ²					= Rs. 10608.00/-
					Total: Rs. 4496598.00/-
Add GST @ 18% : (Rs. 809388.00/-)					
Add LC @ 1% : (Rs. 44966.00/-)					
Add S.Fee @ 10% of m. cost (Rs. 46659.00/-)					
					Total: Rs. 5397511.00/-
Less 21.85% es below: (Rs. 1171378.00/-)					
					Rs. 4218233.00/-
 04.10.024 JE					
 04.10.024 AE					

Continuation

[illegible]

Continuation