

MP No - 97/12-43833

Rajesh Kumar

971243833

MEASUREMENT BOOK

SUB-DIVISION

DIVISION

राजेश कुमार

चण्डी

Schedule XLV-Form No. 134

MP No - 03(S.G.D)2022-23

मापन के लिए प्रयुक्त

राजेश कुमार

1626

3rd & Final Bill
G.S.T. Difference 12-1/8%

26

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	D.
Name of Road - Construction of Road from Gadua Patu to Chakandamushkari				
Head.	mm GSY (General)			
Name of Contractor - Sri Rajesh Kumar				
At + P.O + P.S. Kaiyax				
Dist - Jammu				
Revise Agreement No. 03 (SBD) 2022-2023				
Revise Agreement value				
Construction cost	Rs	35,35,021=		
Maintenance cost	Rs	02,52,399=		
Revise Total cost	Rs	37,87,420=		

Date of Commencement	03-03-2022
Actual Date of Completion	19-03-2024
Rate Quoted (-)	23.99% Below
Block.	chewara
Abstract of cost	
(1/1) Bridging and firing working benchmark Pillar	
Q1 No	Qty vide TMB Page (19)
Q2 Rs	3825 = 18/200 Rs 3825 = 18
(2/2) Bridging and firing Reference Pillars	

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(18/21) Providing M15 as levelling concrete in Foundation					
02.850 m ³	Qty vide TMB Page (23)				
	@ Rs 4934 = 24/m ³ Rs 14063 =				
(19/22) P.C.C M20 in Sub structure					
12.140 m ³	Qty vide TMB Page (23)				
	@ Rs 5523 = 78/m ³ Rs 67059 =				
(20/23) Providing and laying R.C.C Pipe NB 600 mm dia					

	for H.P. Culvert			
05 m	Qty vide TMB Page (23)			
	@ Rs 2044 = 36/m Rs 10222 =			
				Rs 36,94,019 =
Add	1% Labour cess		Rs 36940 =	
Add	18% G.S.T		Rs 6,64,923 =	
Add	S.F		Rs 49272 =	
			Rs 44,45,154 =	
Less 23.99% Below as				
for Agreement		(-) Rs 10,66,392 =		
		Rs 33,78,762 =		
Less Provision raised till vide TMB Page No (11) & (25)		(-) Rs 32,10,292 =		
		Rs 1,68,470 =		
		Rs 24-10-2024		
		Continuation		