

01 MBD/24-25

LO42-T6140TS Musari

M. M. G. S. U. Y. / 23-24 S. K. I. K. P. U. S. A. 1

Schedule XLV-Form No. 134

S. K. I. T. P. L.

DIVISION

Chelakapana

SUB-DIVISION

Chelakapana

MEASUREMENT BOOK

1678

1st on Acc bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const of road and CD work with maintenance for L042 - To, to Ghunshi mm/SUY/23-24, SMK/01					
Agency: - Sanjay Kumar Technocrat Private Limited (SKTPIL)					
Agg No - 01/MAD/2024-25					
Date of commencement - 15.6.2024					
Date of completion - 14.03.2025					

1/45) P/F working bench mark - do do all complete 20.20

2/47) scarifying existing BT
 --- do do all complete 50m
 $2 \times 15 \times 3.75 = 112.5 m^2$
 $8 \times 30 \times 2.9 = 696 m^2$
 $5 \times 30 \times 3.1 = 465 m^2$
 $20 \times 30 \times 3.75 = 2250 m^2$
 $50 \times 30 \times 3.75 = 5625 m^2$
8718 m²

3/46) clearing and grubbing hard land - do do all complete

50% Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$2 \times 30 \text{ NO} \times 30 \text{ m} \times 2 \text{ m} = 3600 \text{ m}^2$					
$2 \times 25 \text{ NO} \times 30 \text{ m} \times 2.0 \text{ m} = 3000 \text{ m}^2$					
$2 \times 60 \text{ NO} \times 30 \text{ m} \times 2.0 = 7200 \text{ m}^2$					
$2 \times 5 \text{ NO} \times 30 \text{ m} \times 2.0 = 600 \text{ m}^2$					
$2 \times 2 \text{ NO} \times 30 \times 2.0 = 240 \text{ m}^2$					
$2 \times 1 \text{ NO} \times 10 \times 2.0 = 40 \text{ m}^2$					
				14680	
$\frac{14680}{10000} = 1.468 \text{ feet}$					
E/W calculation					


CH	diff length (m)	CH's Mean	mean Area	Volume m^3
0		0.707	-	-
25	25	0.719	0.713	17.825 m^3
50	25	0.729	0.724	18.10
75	25	0.746	0.737	18.437
100	25	0.725	0.735	18.387
125	25	0.710	0.717	17.937
150	25	0.712	0.711	17.775
175	25	0.729	0.720	18.012
200	25	0.754	0.741	18.537
225	25	0.759	0.756	18.912
250	25	0.802	0.780	19.512
275	25	0.81	0.806	20.162

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
20/25 Providing and laying of a reinforced cement concrete -- do do and					
concrete for					
100.00 @ 1080.64/m					108065-
					1,96,319.2-
Grst 18%					35,33,755-
Lab 0.46 cur - 1%					1,96,320-
S. Rec					3,20,372-
					2,36,82,419-
less As per Agg 0.01%					2368-

2,36,80,051-


 25/10/24
 822