

Const. of RLC Exe. Cusvest-Bangalore u Han
✓ **Schedule XLV-Form No. 134**
in Maharashtra mein Poos u Han NABARD.

Rural Micro Enterprises Ltd. Punjab **DIVISION**

Punjab Subdiv. Punjab **SUB-DIVISION**

MEASUREMENT BOOK

3013

Agency :- Panchayat Pasaar.

2nd on the Bill

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents area
	No	L	B	D	
N/W - Construction of P.C.C Box Culvert in Bangaon Uttar Mahamada main road in bijpatti Block					
Agency - Panchayat Pradar					
W/O - Anand Bhushan					
Daura - Sifamochi					
Agreement No - 43 SB D of 2023-24					
Date of start - 15-03-2024					
Date of Completion - 14-03-2025					

Second Entry Measurement

① P/L P.C.C m-20 in Substructure as per day & each spec.

Sidewall

$$2 \times 7.50 \times 1.50 \times 0.50 = 11.25 \text{ m}^3$$

Middle wall

$$2 \times 7.50 \times 1.50 \times 0.40 = 9.00 \text{ m}^3$$

Middle Wall

$$2 \times 7.50 \times 1.50 \times$$

Bracket

$$2 \times 7.50 \times 0.150 \times 0.30 = 0.675 \text{ m}^3$$

$$\frac{1}{2} \times 2 \times 7.50 \times 0.2 \times 0.2 = 0.30 \text{ m}^3$$

$$\text{Total} = 21.225 \text{ m}^3$$

Continuation

(3) Constn of P.C.C. Paving of max
grade in (at) side - do - do - do -
Speci - - -

At R.H.S $1 \times 14.260 = 14.260 \text{ mtr}$

At L.H.S $1 \times 16.720 = 16.720 \text{ mtr}$

$= 30.98 \text{ mtr}$

~~Document~~

08/10/24
AE

Abstract of Const

(1/1) Dementing of existing str. -
-do-

Qty vide T.M.B P.No. - 3.

$37.13 \text{ M}^3 @ 319.43/\text{m}^3$

$R = 11863.00$

(2/2) Dementing of existing Culvert
-do-

Qty vide T.M.B P.No. 3

$18.72 \text{ m}^3 @ 599.31/\text{m}^3$

$R = 11219.00$

(3/3) Constn of Gabiement with
material obtain from -do- -do- -do-

Qty vide T.M.B P. No. (3)

$470 \text{ m}^3 @ 176 \text{ configuration}, R = 82800.00$

P.T.O

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(4/5) Length of 6.5 B.S.					
- do - tech spec.					
Qty vide T.M.B P. No.					
11.25 m ³ @ R. 3713.79/m ³					
= R. 44032 = 00					
(5/15) G/W in excavation for 4 ft					
- do - tech spec.					
Qty vide T.M.B P. No. 4					
232.29 m ³ @ 378.85/m ³					
R. 92647 = 00					
(6/16) Providing P.C.C M15 in					
wearing course - do - tech spec.					
12.60 m ³ @ 8.005.47/m ³					
= R. 10,0867 = 00					
(7/17) Providing P.C.C M20 in open					
foundation - do - tech spec.					
Qty vide T.M.B P. No. 4					
15.12 m ³ @ 8718.13/m ³					
= R. 131818 = 00					
(8/18) Providing P.C.C in M-20 in					
Sub-ffo - do - tech spec.					
70.65 m ³ Qty vide T.M.B P. No. 5					
21.225 m ³ Qty vide T.M.B P. No. 11					
91.875 m ³ @ 9419.03/m ³					

Continuation
Total - Rs = 865373 = 00
P.P.O

Particulars	Details of actual measurement				Content area
	No.	L.	B.	D.	
(9/19) Providing Meap hole in R.C.C. - do - -					
Qty Vide T.M.B P. No. 12					
@ R. 116.62/each,					
				H-	1866=00
(10/20) supplying fitting and placing Hyp bar - do - - tech. specif. -					
Qty Vide T.M.B P. No. 5					
8.375 m ³ @ 80263.00/m ³					
				- Rs -	672203=00
(11/23) Providing and laying R.C.C.					
M25 in Super str. - do -					
tech. specif. -					
Qty Vide T.M.B P. No. 13					
54.72 m ³ @ 10663.99/m ³					
				- Rs -	583534=00
(12/24) Supplying fitting & placing Hyp bar in Super structure - do -					
Qty Vide T.M.B. P. No. 13					
4.65 MT @ Rs. 81822.50 MT					
				- Rs -	380476=80
(13/25) Constn of RCC railing of M25					
- do - -					
Qty Vide T.M.B P. No. 13					
30.98 m ³ @ Rs. 6707.66/m ³					
				- Rs -	207803=00
				- Rs -	207230=00

P.T.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/5) P/L Weaving Course M30					
Grade - du - ten -					
Qty side J. M. B. P. No. 14					
8.820 M3 @ Rs. 16550.75/m ³					
- Rs. - 145978 = 00					
Total - Rs. - 3225910 = 00					
Add 4.5% 18% Rs. - 598664 = 00					
Add 4.5% 10% Rs. - 33259 = 00					
Total - Rs. - 3332483 = 00					
Add 6.5% 18% Rs. - 599847 = 00					
Add 4.5% 10% Rs. - 333225 = 00					
Add S/fee - Rs. - 30.000 = 00					
Total - Rs. - 4295555 = 00					
As per Agreement 15.65% Below (-) 672254 = 00					
Total - Rs. - 3623301 = 00					
Previous Bill Payment (-) Rs. - 1789874 = 00					
1833427 = 00					
Total Rs. - 1789874 = 00					
<i>[Signature]</i> 18/10/24 AE					