

HEAD - PMGSY SC

Name of works - PMGSY Gharda To Gharda  
Ghat To/9.

**Schedule XLV-Form No. 134**

R.W.D. Works **DIVISION**

Sironi Bala / Jhalpur

R.W.D. Works **SUB-DIVISION**

Salkhug

**MEASUREMENT BOOK**

No → 810

Abhishek Anand

| Particulars                                                                                | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                            | No.                           | L. | B. | D. |                  |
| 2nd on A/c bill                                                                            |                               |    |    |    |                  |
| Name of work:- Construction of Road from PMGSY Gordan to Gordan Ghat tola under PMGSY (SC) |                               |    |    |    |                  |
| Name of Contractor:- Abhishek Anand, Add- Salkhua dih, Salkhua Bazar, Salkhua.             |                               |    |    |    |                  |
| Agt No:- 204 SBD / 2020-21                                                                 |                               |    |    |    |                  |
| Date of Agt:- 18/01/2021                                                                   |                               |    |    |    |                  |
| D.O. Commencement - 18/01/2021                                                             |                               |    |    |    |                  |
| D.O. Completion - 17/10/2021                                                               |                               |    |    |    |                  |

Agt value (i) Const. cost - Rs. 4525034.00

(ii) Maint. cost - Rs. 429009.00

Rate - 19.60% below

Measurement

Item No. (17/21) Earth work

in excavation for Foundation.

H.W -  $2 \times 6.45 \times 1.40 \times 1.50 = 27.09 \text{ m}^3$

below pipe -  $1 \times 4.85 \times 1.53 \times 0.365 = 2.70$

$29.79 \text{ m}^3$

Continuation

| Particulars                        | Details of actual measurement |    |            |    | Contents of area     |
|------------------------------------|-------------------------------|----|------------|----|----------------------|
|                                    | No.                           | L. | B.         | D. |                      |
| Item No. <u>(35/36)</u> Painting   |                               |    |            |    |                      |
| on Parabel wall -                  |                               |    |            |    |                      |
| vide TMB P/B -                     |                               |    |            |    | 20.64 M <sup>2</sup> |
| P/S -                              |                               |    |            |    | 26.56 M <sup>2</sup> |
|                                    |                               |    |            |    | 47.20 M <sup>2</sup> |
| @ RS 100.76 -                      |                               |    |            |    | RS 4755.87           |
| Item No. <u>(36/27)</u> Drainage   |                               |    |            |    |                      |
| Spouts Complete -                  |                               |    |            |    |                      |
| vide TMB P/S -                     |                               |    |            |    | 2.00 nos.            |
| @ RS 422.28 -                      |                               |    |            |    | RS 844.56            |
| Item No. <u>(37/29)</u> Paving and |                               |    |            |    |                      |
| Laying RCC Pipe NP3 -              |                               |    |            |    |                      |
| vide TMB P/17 -                    |                               |    |            |    | 7.50 M               |
| @ RS 4162.07 -                     |                               |    |            |    | RS 31215.92          |
|                                    |                               |    |            |    | RS 4795373.00        |
|                                    |                               |    |            |    | RS 4709489.00        |
| Add GST & L. (0%)                  |                               |    | 13% (+)    |    | RS 614298.00         |
| S. Fee (+)                         |                               |    |            |    | RS 55000.00          |
|                                    |                               |    |            |    | RS 5394671.00        |
|                                    |                               |    |            |    | RS 5376723.00        |
|                                    |                               |    |            |    | 1057356.00           |
| Less as per agt                    |                               |    | 19.60% (-) |    | RS 1053838.00        |
|                                    |                               |    |            |    | RS 4322885.00        |
|                                    |                               |    |            |    | 4337315.00           |
| Deduct P. Payment (-)              |                               |    |            |    | RS 1540341.00        |
|                                    |                               |    |            |    | RS 2782544.00        |
|                                    |                               |    |            |    | 2796974.00           |
| At 25/06/2024                      |                               |    |            |    |                      |
| J.E.                               |                               |    |            |    |                      |
| At 25-09-2024                      |                               |    |            |    |                      |
| AB                                 |                               |    |            |    |                      |

Continuation

C/S  
Mg. w/s  
28/09/2024  
J.E.

C/S  
28/09/24  
86