

Schedule XLV-Form No.-134

RAM KUMAR SINGH
DIVISION

G.E.N.
SUB-DIVISION

C.G.S. -
23031

MEASUREMENT BOOK

M.B.No-302

Markha Path Siswanwita to Sahab Chaur

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Construction of the Road				
from Mukhya path Siswamiya To					
Sahab chak Under M.M.G.SY(GEN) 2m					
Hathura Block.					
Agency - M/S Ravi Kumar Singh.					
Date of commencement -	16.07.2019.				
Date of completion -	15.04.2020.				
Agreement No - 941 SBD (M.M.G.SY - GEN)					
2019 - 2020.					
Actual completion date -	21.12.2020.				

St	1000 ft 800 ft 1.00 m -	13.50 m
St	1000 ft 800 ft 1.00 m -	23.50 m
St	1000 ft 800 ft 1.00 m -	30.00 m
St	1000 ft 800 ft 1.00 m -	38.00 m

Record Entry -

St	340 ft 1000 ft 1.00 m -	150.00 m
St	1000 ft 1200 ft 1.00 m -	300.00 m
St	1000 ft 1000 ft 1.00 m -	200.00 m
St	1000 ft 800 ft 1.00 m -	150.00 m

No. of Poles = 64 nos.

Length = 640 m.

do	do	do
do	do	do
do	do	do

10.11.2020.

S.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12					
14	Trimming of grass and weeds from the Shoulder / berms -				
	$2 \times 2 \text{ Nos} \times 30 \text{ m} \times 2.25 = 270 \text{ m}^2$				
	$2 \times 2 \text{ Nos} \times 8 \text{ m} \times 2.25 = 72 \text{ m}^2$				
					342 m^2
13	white washing two coats on parapet walls and tree -				
	$2 \times 6 \text{ m} \times 0.600 = 7.2 \text{ m}^2$				
	$2 \times 6 \text{ m} \times 0.400 = 4.8 \text{ m}^2$				
	Above				12.0 m^2
T.S.					

Statement of materials

- ① E/W - 48.20 m³

- ② Stonemetal - 3.394 m³

- ③ Some sand - 0.224 m³.

- ⑨ Bitumeneen - 0.178 MT

Continuation

