

Yaduvansham Infra. Pvt. Ltd.

Construction of Road from Aldos Chawk via
Saurkahi Se Rahu Shymbha. (MR 3054)

1190

Schedule XLV-Form No. 134

Khaganiq DIVISION

Aauli SUB-DIVISION

MB NO:- 1190

MEASUREMENT BOOK

Yaduvansham Infrastructure Pvt. Ltd.

Med And Final Br/L

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Contd. of Road from 17K-					
13/25-24. Kigoma 102. 1/105					
Chowk via Saurkahi se Koun					
Shumbhi					
Nos. of Agency: Yvelandham Infrastructure					
Pr. of.					
Nos. of Agreement - 17/10/2023-24.					
Date of work order: 15/09/2023					
Date of Completion: 14/06/2024					
Actual Date of Completion:					

1. Laying brick siding on prepared					
Sub-graded - de-asp. @ 15.					
Cont 2x24x30.0x0.25					
2x24x30.0x0.25					360.00m ²
1x28.0x0.25					7.00m ²
2x14.0x0.25					7.00m ²
					374.00m ²
By 07/06/2024					
J.E.					

Continuation

Abstract of cost.

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) clearing and grubbing work					
lat - do - cub.					
Q/s and P.M.S. Page (21)					
0.45 Hae @ 22672.86/Hae					32214.0
(2) Scrubbing the preliminary surface					
do - do - cub.					
Q/s and P.M.S. Page (21)					
300.00 m @ 20.54/m					6162.0
(3) Excavation for roadway in soil					
do - do - cub.					
Q/s and P.M.S. Page (21)					
20.00 m @ 103.85/m					2077.0
(4) Constn of embankment with approved material - do - cub.					
Q/s and P.M.S. Page (21)					
12.00 m @ 81.36/m					976.32
(5) Constn of sub-graded & carten shoulder - do - cub.					
1566.00 m @ 264.44/m					414113.0
(6) Constn of granular sub-base by boundary - do - cub.					
Q/s and P.M.S. Page (22)					
62.18 m @ 2245.20/m					139607.0
(7) Providing layer spreading & compacting stone - do - do - cub.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4.00 m	2	5701.60	/m =	23606.1
(1) Thermoplastic paint					
	3.00 m	2	829.10	/m =	2489.10
(2) Road strips: 1 pair	294.11	/m =	2941.1		
(33/22) Reinforced concrete 1115 for boundary p/b's -- do -- comp.					
Qty used P.M.B. Page (25)					
	44.00 m	2	789.45	/m =	34730.2
(34/22) planting of trees on road side -- do -- do -- comp.					
Qty used P.M.B. Page (25)					
	68.00 m	2	1254.41	/m =	85300.0
(35/24) providing laying of hot applied Thermoplastic -- do -- comp.					
Qty used P.M.B. Page (25)					
(1)	294.00 m	2	829.10	/m =	243755.1
(11)	160.00 m	2	946.80	/m =	151498.1
					1168336.2
Add: 01.00% L.S. -					116834.2
" 18.00% C.S.T. -					2103006.2
" 5.00% S.F. -					148289.0
					14051493.2
Less @ 02.67% 25 per sq. unit					375175.2
					13676318.2
Deduct previous payment					13249000.2
Continuation					427318.2