

| Particulars                                                     | Details of actual measurement |    |    |    | Contents of area                 |
|-----------------------------------------------------------------|-------------------------------|----|----|----|----------------------------------|
|                                                                 | No.                           | L. | B. | D. |                                  |
| <u>7th On A/C Bill</u>                                          |                               |    |    |    |                                  |
| Name of work:- Const. of road from R.E.O. Road (Ls)             |                               |    |    |    |                                  |
| to Area Under MMG SUR / 2024-25                                 |                               |    |    |    |                                  |
| Agency:- Alester Infrastructure Limited                         |                               |    |    |    |                                  |
| Agreement No. 02/MBD/2024-25                                    |                               |    |    |    |                                  |
| Date of Commencement:- 13.08.2024                               |                               |    |    |    |                                  |
| Time of Completion:- 12 Months (12.08.2025)                     |                               |    |    |    |                                  |
| Approved Rate:- 0.45% Below as per Agreement.                   |                               |    |    |    |                                  |
| Add 18% G.S.T. as per Agreement.                                |                               |    |    |    |                                  |
| Add 1% Labour Cost as per Agreement.                            |                               |    |    |    |                                  |
| Add S.Fee (10% of Base Cost of Minor Material) as per Agreement |                               |    |    |    |                                  |
| Date of Entry:- 04.11.2024                                      |                               |    |    |    |                                  |
| ① Const. of G.G.B.Ily boundary wall graded                      |                               |    |    |    |                                  |
| material as per work site with all complete.                    |                               |    |    |    |                                  |
| 5 x 13.50 m x 2.10 m x 0.20 m                                   |                               |    |    |    | 28.35 m <sup>3</sup>             |
| 3 x 9.00 m x 2.20 m x 0.20 m                                    |                               |    |    |    | 11.88 m <sup>3</sup>             |
| 7 x 3.50 m x 1.20 m x 0.20 m                                    |                               |    |    |    | 5.88 m <sup>3</sup>              |
| 8 x 2.00 m x 1.10 m x 0.20 m                                    |                               |    |    |    | 3.52 m <sup>3</sup>              |
|                                                                 |                               |    |    |    | <u>Qty = 49.63 m<sup>3</sup></u> |
| ② Powdering layer, spreading and compacting                     |                               |    |    |    |                                  |
| Aggregates of W.B.M. Gr 3 with stone screening                  |                               |    |    |    |                                  |
| with de-do - all complete site.                                 |                               |    |    |    |                                  |
| 7 x 30.00 m x 3.75 m x 0.075 m                                  |                               |    |    |    | 59.063 m <sup>3</sup>            |
| ③ Const. of subgrade and earth shoulder with soil.              |                               |    |    |    |                                  |
| 2x7 x 30.00 m x 0.50 m x 0.150 m                                |                               |    |    |    | 31.50 m <sup>3</sup>             |
| ④ Const. of Panel concrete pavement 150 grade                   |                               |    |    |    |                                  |
| with de-do - all complete site.                                 |                               |    |    |    |                                  |
| 1 x 24.00 m x 3.75 m x 0.125 m                                  |                               |    |    |    | 11.25 m <sup>3</sup>             |
| Continuation                                                    |                               |    |    |    |                                  |
| M. B. Sade                                                      |                               |    |    |    |                                  |
| 04.11.2024.                                                     |                               |    |    |    |                                  |
| J.E. Shroffhogan.                                               |                               |    |    |    |                                  |

| Particulars                                                                                                                                                                                                                                                                                          | Details of actual measurement |    |    |                     | Contents of area   |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|---------------------|--------------------|
|                                                                                                                                                                                                                                                                                                      | No.                           | L. | B. | D.                  |                    |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | B/F                 | Rs. 2,77,32,032=00 |
| (16) Paving, laying and finishing of 25mm thick<br>SPCC with a Hydrastator Power Finisher<br>370.05 m <sup>3</sup> vide T.M.B. Page No. 32, Item No. (16)<br>21.57 m <sup>3</sup> vide T.M.B. Page No. 35, Item No. (9)<br>391.62 m <sup>3</sup> @ Rs. 13,807 = 48/m <sup>3</sup> — Rs. 54,07,285=00 |                               |    |    |                     |                    |
| (17) Paving and laying road marking with<br>H.A.T.P.C. on B.T. Surface with Pedestrian Crossing.<br>vide T.M.B. Page No. 36, Item No. (10)<br>Qty. 833.40 m <sup>2</sup> @ Rs. 886=50/m <sup>2</sup> — Rs. 738,809=00                                                                                |                               |    |    |                     |                    |
| (18) Paving and laying road marking with<br>H.A.T.P.C. on C.C.P. surface at both edge.<br>vide T.M.B. Page No. 36, Item No. (11)<br>Qty. 371.80 m <sup>2</sup> @ Rs. 988=82/m <sup>2</sup> — Rs. 3,67,642=00                                                                                         |                               |    |    |                     |                    |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | Total Rs.           | 3,42,45,763=00     |
| Add (G.S.T. + L. Case) 18% as per Agreement (+) Rs.                                                                                                                                                                                                                                                  |                               |    |    | 65,06,696=00        |                    |
| Add S. Fee as per Agreement (+) Rs.                                                                                                                                                                                                                                                                  |                               |    |    | 3,27,184=00         |                    |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | Total Rs.           | 4,10,79,643=00     |
| Less 0.45 % rate lesser as per Agreement (-) Rs.                                                                                                                                                                                                                                                     |                               |    |    | 1,84,858=00         |                    |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | Total Rs.           | 4,08,94,785=00     |
| Less Bonus left paid Amount as per<br>T.M.B. Page No. (32) (-) Rs.                                                                                                                                                                                                                                   |                               |    |    | 3,79,04,787=00      |                    |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | Net Payment         | Rs. 29,90,004=00   |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | M/Barad             |                    |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | 12.11.2021.         |                    |
|                                                                                                                                                                                                                                                                                                      |                               |    |    | J. E. Bhargava-gar. |                    |