

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक.....1398^{अ३०} / बिहारशरीफ, दिनांक.....12/11/2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:-

नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।

महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ

12/11/24

(See Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate up to the month of 12.11.2024

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2024-2025

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	Itr-92 Dt-16.08.2024	6831.62977	Certified that out of Rs 6831.62977 received & balance during the years 2024-25 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 6821.32419 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 10.30558 lacs remaining unutilized at the end of the period under 12.11.2024
	Total Rs.		6831.62977	

2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was sanctioned
Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


Divisional Accounts Officer
Rwd, Works Division
Biharsharif


Executive Engineer
Rwd, Works Division
Biharsharif


Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Repair)	
Name of Works Division :-Bihar Sharif	

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


Divisional Accounts Officer
Rwd, works Division Bihar Sharif

Executive Engineer
Rwd, works Division Biharnagar
12/11/24

File : C:\Users\kkmm1\OneDrive\Desktop\Downloads\25080631.Xls. Section No. : 17. Egn : $Y = 0 \cdot X^2 + 0.816 \cdot X$
 Name of Customer : Ramjee Singh Cons. Pvt.Ltd. Name of Work/ Road : Nalanda zila rahui prakhand gram



28/8/24
 AE

28.8.2024
 AE

28/8/24
 AE

28/8/24
 AE

Head-NEW MR

Head-Nalanda zila rahui prakhand gram hawanpura me school more se hawanpura uttar tola Devi Asthan tak
Con-Ramjee Singh Construction Private Limited

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event			
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD						
25/08/24	6: 15: 25	17	0.1	210	0	2100	1962	G	25.291566	85.579945	Normal	$Y = 0 * X^2 + 0.816 * X + 249$		
25/08/24	6: 15: 25	17	0.1	240	10.2	2400	2207	G	25.292044	85.58001	Curve	X = 2300		
25/08/24	6: 16: 0	17	0.1	230	20.2	2300	2125	G	25.292192	85.578687	Normal	Y = 2125		
25/08/24	6: 16: 0	17	0.1	330	10.2	3300	2941	G	25.292239	85.57812	Normal			
25/08/24	6: 16: 0	17	0.1	230	10.2	2300	2125	G	25.292065	85.577626	Normal	(R) RURAL ROAD		
25/08/24	6: 16: 36	17	0.1	270	10.2	2700	2452	G	25.292042	85.577201	Curve	Good	Average	Poor
25/08/24	6: 16: 36	17	0.1	290	10.2	2900	2615	G	25.292018	85.576258	Normal	<4000	4001-5000	>5001
25/08/24	6: 16: 36	17	0.1	250	10.2	2500	2288	G	25.291857	85.575376	Normal			
25/08/24	6: 17: 0	17	0.1	270	10.2	2700	2452	G	25.291801	85.574257	Curve			
25/08/24	6: 17: 11	17	0.1	230	10.2	2300	2125	G	25.291745	85.572785	Normal			
						Total-	23292							
						IRI Value-	2329							

28/8/24
ARM

28.8.2024
JTE

28/8/24
AE

28/8/24

1st Measurement A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Construction of the road for				
	Hawanpura school More Uttarjala To				
	Davi strain Tak path Narmar Kanya				
Agency -	M/S Ramjee Singh Construct				
Agreement No -	MBD-05/2023 - 2024.				
Date of commencement -	10.07.2023				
Date of completion -	09.04.2024.				

	Record Entry.			
1) Clear and grubbing road land with wild.				
	do		do	
	2x	30m x 1.0m		60.0m ²
	2x	16m x 1.0m		32.0m ²
	2x	30m x 1.0m		60.0m ²
	2x	18m x 1.0m		36.0m ²
	2x	4x 30m x 1.0m		240.0m ²
	2x	27m x 1.0m		54.0m ²
	2x	11x 30m x 1.0m		660.0m ²
	2x	19m x 1.0m		38.0m ²
	2x	3x 30m x 1.0m		180.0m ²
	2x	10x 30m x 1.0m		600.0m ²
	2x	15m x 1.0m		30.0m ²

Continuation

1990.0m²
= 0.20 Hectar

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
1) Clear and grubbing Road land with wild.					
do do do all Comp					
A/y Vide TMB Page No-01					
0.20 Hectare @ Rs 7267.86/-					14539 =
2) Scarifying of existing Bitum. surface					
do do do all Comp					
A/y Vide TMB Page No-02					
787.50 m ² @ Rs 20.54/-					16175 =
4) Granular sub-base with well graded material					
do do do all Comp					
A/y Vide TMB Page No-02					
22.34 m ³ @ Rs 1737.94/-					38826 =
5) Providing laying and compacting Stone aggregate WBM Grade - 2.					
do do do all Comp					
A/y Vide TMB Page No-02					
23.31 m ³ @ Rs 3493.50/-					81433 =
6) Providing laying and compacting Stone aggregate WBM Grade - 3.					
do do do all Comp					
A/y Vide TMB Page No-03					
98.48 m ³ @ Rs 3483.61/-					343065 =
7) Providing and applying primer coat (SS-1)					
do do do all Comp					
A/y Vide TMB Page No-04					
1313.10 m ² @ Rs 60.22/-					79074 =

Continuation Rs-573112=00

Sch. XLV-Form No. 134 B.F.Rs-573112=18

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) Providing and applying Tack Coat (RS)					
do do all Comp					
Qty vide TMB Page No-5,6					
1313 $\cdot 10m^2$ +			2625 $\cdot 0m^2$		3938 $\cdot 10m$
3938 $\cdot 10m^2$ @ Rs 20.68/-					81439 =
8) Providing laying and Rolling Premix Surfacing Material 20mm thick					
do do all Comp					
Qty vide TMB Page No-6					
1313 $\cdot 10m^2$ @ Rs 274.77/-					360800 =
9) Providing and laying SDBC					
do do all Comp					
Qty vide TMB Page No-6					
66 $\cdot 29m^2$ @ Rs 14305.14/-					948287 =
11) Construction of Dry lean cement Concrete					
do do all Comp					
Qty vide TMB Page No-7					
9 $\cdot 15m^3$ @ Rs 4805.58/-					43971 =
12) Construction of Un-Reinforced Plain Cement Concrete Pavement M30 grade					
do do all Comp					
Qty vide TMB Page No-7					
130 $\cdot 62m^2$ @ Rs 8260.92/-					1079041 =
21) Providing and fixing MK (3054) in Informatory, Maintenance and Citizen board					
do do all Comp					
Qty vide TMB Page No-7					
03 Nos @ Rs 11274.05/-					33822 =
Continuation					
Rs-3120472 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R.	31	20472=
			Add Labour cost 1%		31205=
			Add G.S.T	18%	561685=
			Add Beign storage		45000=
			Rs	37	58362=
			Less Below	10%	375836=
			Rs	33	82526=
C/S, Wandau Kinner 09/07/2024 T.S.			SPD 09.9.2024 J.E		AG 09/9/24

Statement of Material

① G.S.B (Metal)	17.16 m ³
Local Sand	11.44 m ³
② W.B.M grade-2	28.2 m ³
screening	6.29 m ³
③ W.B.M grade-3	119.16 m ³
screening	23.64 m ³
④ Primer coat (SS)	1.116 MT
⑤ Tack coat (RS)	1.181 MT
⑥ Bitumen	10.450 MT
⑦ Stone chips	130.25 m ³
for p.c.e	
⑧ Stone chips	125.79 m ³
⑨ Some Sand	6262.90 m ³

C/S,
Wandau Kinner
09/09/2024
T.S.

Continuation

SPD
09.7.2024
J.E