

mmcsy-sc

651

Schedule XLV-Form No. 134

Harjinala Vijaya Yaday Tola Tak

Division SUB-DIVISION

M.B.N.D. 931

MEASUREMENT BOOK

1915 Sunrise Construction

127007-2651

h. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
2 nd year maintenance Bill					
Name of Road:—	Road 10-1, Muslim Tola				
	to Hanjra Vihar Yadav Tola,				
Name of Agency:—	M/S Sunrise Construction				
	Gambhara, Saharsa				
Agreement No:—	GSSBD/MMGSY/2020-21				
Date of Start:—	25.08.2021				
Date of Completion:—	16.11.2022				
Actual Date of comp:—	16.11.2022				
Date of entry:—	25.10.2024				

(Item No-1) 151	Restoration of subsoil			
	...do...			
	2x40x1.0x0.30	=	24.00 m ³	
	3x10x0.80x0.30	=	7.20 m ³	
	1x32x0.90x0.30	=	8.64 m ³	
	2x35x0.75x0.30	=	15.75 m ³	
	1x28x0.60x0.30	=	5.04 m ³	
	Total =			60.63 m ³
(Item No-2) 152	making up berms/			
	shoulder ...do...			
	2x30x0.60	=	36.00 m ²	
	1x35x1.0	=	35.00 m ²	
	3x20x0.30	=	54.00 m ²	
	1x25x0.80	=	20.00 m ²	

Continuation of Item 152 = 145.00 m²

