

Record of Measurement

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of missing link road from NH 57 to PM 454 (Simml to Simml) road via Waisa					
length = 1.00 km (1.00 km BT)					
Block - Soraiyahu Bhaptiyali					
Scheme - New - HR					
Agreement No 2 Date - 17 MND/NMF					
2018/23-24 DT - 15/3/2024					
Date of start - 18/3/2024					
Details of Measurement-					
1) clearing and grubbing road land (by manual means)					
Comp					
2 side X 33 No X 30m X 1m					
					$= 3960 m^2$
					1980
2 side X 10m X 1					$= 20 m^2$
					$2000 m^2$
					0.20 Ha

Continuation

Continuation
657 Bill value 3479150X 83.281%
= 2897471.22

memo 22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
g. tax 2 %.				69583=✓	
L. cess 1 %.				34792=✓	
CbST 1 %.				28975=✓	
SBST 1 %.				28975=✓	
S.D 5 %.				173958=✓	
Royalty				65908=✓	
S. fee				43340=✓	
Deduction				445531=✓	
E pay				3033619=✓	
Total				3479150=✓	
		C.H. N.M.P. (Pooj)			
		Vano ——— dt ———			

C.H. N.M.P. (Page)

over $\rightarrow$ dt $\rightarrow$

passed for ₹34,79,150 = ₹ (Rupees
thirty four lac seventy nine thousand
one hundred fifty) only & to pay
₹30,33,619 = ₹ (Rupees thirty lac
thirty three thousand six hundred
nineteen) only

Executive Engineer
Rural Works Department
Work Division, Birpur

01/8/2024

Continuation