

Schedule XIV Form No. 134

ગામીજાતીકામકિર્મીજાતીકામકિર્મી

DIVISION

ગામીજાતીકામકિર્મીજાતીકામકિર્મી SUB-DIVISION

સંગ્રહક - રાજા જુમાર

MEASUREMENT BOOK

110-2110

4th Year Maint. Bill

Sch. XLV-Form No. 134

17

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work $\rightarrow$ Maintenance of Road					
from Vijay chandhary house to					
Hassi chandha NH 104.					
Agency $\rightarrow$ Raj Kumar, Engineer, Sitamashi					
Agreement No $\rightarrow$ 33/SB/2018-2019.					
dt of start $\rightarrow$ 09.03.2019					
dt of completion $\rightarrow$ 09.09.2019					
dt of Actual completion $\rightarrow$ 04.05.2020.					

① Restoration of Rain cuts/Berm

with SHI norms etc

1 X 3.50 X 0.75 X 0.30 =	1.46 m ³
2 X 3.75 X 1.10 X 0.30 =	6.56 m ³
2 X 3.95 X 0.95 X 0.30 =	2.25 m ³
2 X 7.90 X 1.20 X 0.30 =	5.69 m ³
2 X 8.35 X 0.85 X 0.30 =	4.26 m ³
2 X 9.10 X 1.10 X 0.30 =	5.40 m ³
2 X 7.75 X 0.95 X 0.30 =	4.42 m ³
2 X 8.50 X 0.90 X 0.30 =	4.59 m ³
2 X 9.10 X 0.90 X 0.30 =	4.86 m ³
	Qty = 39.49 m ³

② Making up of Berms/shoulder

stripping excess soil from

Shoulder

2 X 9.10 X 0.90 =	16.20 m ²
2 X 7.75 X 0.85 =	13.17 m ²
2 X 10.50 X 1.10 =	23.10 m ²

Continuation Qty = 55.17 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Act					
(1) Rectification of some acts/Bands with Soil					
Qty made by me (17) in mm					
@ 252.25/m ²		29.49 m ²		Px	13,712.00
(2) Making up of some existing excess soil from the children					
Qty made by me (18) in mm					
@ 29.11/m ²		373.16 m ²		Px	10,860.20
(3) Maint. of 10 wheels					
Qty made by me (18) in mm					
@ 1104.50/m		0.1 m		Px	1105.00

(4) Maint. of Road Signs					
Qty made by me (18) in mm					
@ 8067.65/m		0.98 m		Px	1014.00
(5) Maint. of 200 m km stone					
Qty made by me (18) in mm					
@ 673.53/m		0.95 m		Px	640.00
(6) White washing of parapet walls & 10 m					
Qty made by me (18) in mm					
@ 15.54/m ²		21.00 m ²		D	326.00
				Px	27857.20
Ans @ 104.40/m ² as per				(17) Px	2786.00
				Px	25,071.00

Continuation