


Hathuran RCD Road to Postkahi

Schedule XLV-Form No. 134



DIVISION

SUB-DIVISION

Grish Kumar

MR-3054

26MBD/23-24

MEASUREMENT BOOK

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:-	MX-N/23-24/Khagaria/07.				
	Holding Road Road to Morakali.				
Name of Agency:-	Civigh. Kendra.				
No. of Agreement:-	26MBD/023-24.				
Date of work order:-	16/03/2024.				
Date of Completion:-	15/12/2024.				
Actual Date of Completion:-					
1. Constn of sub-grade and					
center shoulder with app-					
proved material - do - do - comp. E/F.					
	1x3x30.00x	1.90x	2.50	=	427.50 m ³
					</

Continuation

Sch.XLV-Form No. 134

[illegible]

Continuation

Abstract of Cost

16

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/1) Clearing & grubbing road level -					
- do - do - c/p.					
Qty used P.M.B. Page (6)					
0.43 Hec @ 76926.08/Hec = 33078.5					
(3/2) Earthwork in excavation for road					
way in soil - do - c/p.					
Qty used P.M.B. Page (6)					
66.19 m ³ @ 104.01/m ³ = 6884.5					
(3/3) Constrn of embankment with road					
way cutting - do - c/p.					
Qty used P.M.B. Page (6)					
39.71 m ³ @ 81.50/m ³ = 3236.5					
(4/4) Constrn of subgrade and cutting					
Shoulder - do - c/p.					
Qty used P.M.B. Page (10)					
1412.45 m ³ @ 264.72/m ³ = 373904.5					
(5/5) Constrn of granular sub-base					
by providing - do - c/p.					
Qty used P.M.B. Page (7) & (11)					
43.13 m ³					
23.11 m ³					
66.24 m ³					
@ 2480.03/m ³ = 164277.5					
(6/6) Providing laying & spreading & compaction					
stone of W.B.M. cur-II - do - c/p.					
Qty used P.M.B. Page (11)					
20.40 m ³ @ 5083.08/m ³ = 103695.5					
(7/7) Providing laying & spreading & compaction					

Continuation

17
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Stone of 100 (p) for 1/2 - do - cap.					
Qty used 9 MB. Page (7) & (12)					
		69.47 m			
		35.62 m			
		105.09 m			
		24871.54/m			511952 = m
(8/8) Providing and applying primer coat					
- - - do - do - cap					
Qty used 9 MB. Page (12)					
		483.65 m			
Limit as 487.20 m @ 57.46/m = 27650 = m					
(9/9) Providing and applying tack coat					
- - - do - do - cap					
Qty used 9 MB. Page (13)					
		2278.82 m @ 19.93/m = 44961 = m			
(10/10) Providing & laying semi-dense bit.					
minus Concrete - do - cap					
Qty used 9 MB. Page (13)					
		56.96 m @ 14414.25/m = 821035 = m			
(11/11) Constr. of dry lean concrete concrete					
- - - do - do - cap.					
Qty used 9 MB. Page (7)					
		39.35 m @ 5866.48/m = 230846 = m			
(12/12) Ravel concrete. Constr. of un-reinforced					
Plain cast concrete - do - cap					
Qty used 9 MB. Page (7)					
		592.75 m @ 9496.90/m = 562928 = m			
(13/11) Providing & fixing of typical M.M.W.					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Informatory sign -- do cp.					
Qty and QMB. Page (7) (14)					
		2. m Nos.			
		2. m Nos.			
		4. m Nos.			
		$211764.65 / 1100 = 47059 = w$			
(14/31) Earthwork in excavations for structure					
-- do -- do cp.					
Qty and QMB. Page (2)					
		81. m No	$405.83 / 2 =$		$32872 = w$
(15/32) Brick flat sole in foundation					
-- do -- do cp.					
Qty and QMB. Page (7)					
		54. m No	$339.72 / m =$		$18345 = w$

(16/33) plain Cent concrete 1:3:6 in foundation					
-- do -- do cp.					
Qty and QMB. Page (8)					
		8.10 m No	$7493.02 / m =$		$60693 = w$
(17/36) Rec. M20. Plain Cent concrete					
in open foundations -- do -- cp.					
Qty and QMB. Page (8)					
		75.90 m No	$8557.66 / m =$		$649481 = w$
(18/37) supplying & fitting HYSD bar					
reinforcement -- do -- cp.					
Qty and QMB. Page (15)					
		0.44 m No	$75369.43 / m =$		$33163 = w$
(19/38) plain/reinforced Cent concrete					
-- do -- do -- cp.					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
boundary pillars -- do -- c/p.					
Q/t used GMB. Page (14)					
34.00 Nos @ 808.66/Nos =					27494 =
25/19 Planting of trees on road side					
-- do -- do -- c/p.					
Q/t used GMB. Page (14)					
20.00 Nos @ 1305.10/Nos =					26102 =
26/20 Providing and laying of hot applied thermoplastic -- do -- c/p.					
Q/t used GMB. Page (14)					
i 125.00 m ² @ 829.21/m ² =					103651 =
ii 313.00 m ² @ 948.66/m ² =					296931 =
27/21 @/m in CM 1:3 on parapet wall					
-- do -- do -- c/p.					
Q/t used GMB. Page (14)					
5.76 m ² @ 6498.39/m ² =					37431 =
28/22 Plastering with cement mortar 1:4 on					
@/m -- do -- c/p.					
Q/t used GMB. Page (15)					
40.32 m ² @ 224.37/m ² =					9047 =
29/23 Painting two coats with primer					
coat -- do -- c/p.					
Q/t used GMB. Page (14)					
40.32 m ² @ 139.16/m ² =					5611 =
					9481331 =
Add = 01.00% L.S. —					94813 =
" 18.00% L.S.T. —					1706640 =

Continuation

Sch.XLV-Form No. 134

Sch.XLV-Form No. 10				Contents of area	
Particulars	Details of actual measure				
	No.	L.	B.		D.
			S-f	=:	115197 = ✓
					11399785 = ✓
less @ 0.03% as per agreement (-)					3419 = ✓
					113995562 = ✓
Deduct previous payment — (-)					8582226 = ✓
					2812330 = ✓
	Approved 10/10/24 J.E.		Not 10/10/24 AD		
			SK 10-10-24 EE		
<u>Consumed material:-</u>					
Stone netal -					17.73 ✓
Local sand -					11.78 ✓
Stone netal -					67.78 ✓
Stone dust -					1.52 ✓
SS-1 -					0.409 MT
RS-1 -					0.684 MT
S ₉₀ -					7.97 MT
ET	Approved 10/10/24 J.E.				

Continuation