

2nd and final Bill

13

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Road					
from PM 4th Road to Rameshwar					
Duboy to Ghaz dale					
Agency - Ramesh Kumar					
Age No 28/SRD/2023-24					
Date of Start 12.03.24					
Date of comp 11.03.25					
Date of actual Comp 06.11.24					

Work Done

1) Elwin separation - do					
do all comp 2.15					

2) P.V bedding type B - do					
do all comp 2.15					
$2 \times 7 \times 0.7 \times 0.6 = 5.88 \text{ m}^3$					
3) P.V R.C Pipe N.P.V - do - do					
all comp 2.06					
$2 \times 3 \times 2.5 = 15.0 \text{ m}$					
4) P.V G.S.R - do - do					
all comp 2.06					
$1 \times 9 \times \frac{6.6 + 4.05}{2} - 4.05 \times 0.2 = 2.30$					
$1 \times 10 \times \frac{4.05 + 4.15}{2} - 4.05 \times 0.1 = 0.05$					
$1 \times 10 \times \frac{4.15 + 4.05}{2} - 4.05 \times 0.1 = 0.05$					
$1 \times 10 \times \frac{4.05 + 4.15}{2} - 4.05 \times 0.12 = 0.05$					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty vid Tms P 16 = 28.125 m ²					
@ R 838.97 / m ²				R 23596.22	
³⁶ 36) Planting of tea do					
do all comp do					
Qty vid Tms P 17 = 21 M.					
@ R 1251.25 / each				R 26276.25	
				R 3481566.22	
Add 18x GST				R 626682.22	
Add 1x LS				R 34816.22	
Add 5x				R 57105.22	
				R 4200169.22	
Less 23x as agreement				R 966039.22	
				R 3234130.22	
Less Previous Payment				R 2284203.22	
				R 949927.22	
				Ak	
				06.11.24	
				12	

Continuation