

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from Jigoo path to Tulsi pur Chabey lake.					
Agency- Mehadi Construction Pvt Ltd.					
Agreement No- F.B.D - 22/2023-24					
Agreement Value (C) Rs 6,43,0507-00					
(M) Rs 10,67,278-00					
Date of Start : 15/03/2024					
Date of Completion 14/03/2025					
Date of measurement - 24/11/2024					
: <u>RECORD MEASUREMENT:-</u>					
① Prime Coat - Providing					
13	L applying Primer Coat				
with emulsion SS-1					
— do do as per E.P.					
$8 \times 30.00 \times 3.75 = 900.00 \text{ m}^2$					
$15 \times 30.00 \times 3.75 = 1687.50 \text{ m}^2$					
$1 \times 20.00 \times 3.75 = 75.00 \text{ m}^2$					
Approaches $10.00 \times (5.00 + 3.75) \times 3.75 = 362.50 \text{ m}^2$					
Qty - 2693.75 m ²					
Limit to 2689.13 m ²					
② Tack Coat - Providing					
14	L applying tack Coat				
With emulsion RS-1					
— do do as per E.P.					
Qty Same as Item ① 2689.13 m ²					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③⑤ 35					
Providing & Laying					
filter media With GSB					
66 66 as per fig					
Qty Vide TMAP-21 Item 7					
3.60m ³ @ Rs 4848.88/m ³					Rs 17,456.20
				Total	Rs 65,11,576.00
Add GST 18%					Rs 11,72,084.20
Add Labour Cells 1%					Rs 65,116.20
Add S.F.					Rs 95,551.00
				Total	Rs 78,44,327.20
Less 18.11% as per agreement					Rs 14,20,608.00
					Rs 64,23,719.20

Less 1st on A/c bill (1) Rs 39,68,844.00
 Vide TMAP-13 Rs 24,54,875.00

Bhau
 5/11/2024 JE