

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल विहारशरीफ

पत्रांक 1439339 विहारशरीफ, दिनांक 15/11/2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, विहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:- नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।

महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधिचाचना पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

5000
15/11/24
AM

विश्वात्तनाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, विहारशरीफ
15/11/24

(See Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate up to the month of 15.11.2024

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2024-2025


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	Itr-92 Dt-16.08.2024	6831.62977	Certified that out of Rs 6831.62977 received & balance during the years 2024-25 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 6821.32419 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 10.30558 lacs remaining unutilized at the end of the period under 15.11.2024
	Total Rs.		6831.62977	

2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was sanctioned
Kind of Checks exercised :-


- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


15/11/24

Divisional Accounts Officer
Rwd, Works Division
Biharsharif


15/11/24

Executive Engineer
Rwd, Works Division
Biharsharif
15/11/24

a Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)
Works Division :- Bihar Sharif

Sl No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase in Allotment	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		RM/NA/B IH/24/000 4	Benaar- Saksohra Path To Bishampur	6120 04 Dec 2023	0.530	35.21600	28.98109	2.18172	MBD- 01/2024-25 27.08.2024	26-05-2025	0	2664	25	5.01	24.80535	24.80535	3.73252	
		RM/NA/B IH/24/000 4	NH-82 Gorbahar Road to Janna Masjid Tola	6120 04 Dec 2023	0.550	22.56800	13.13257	5.78817	MBD- 01/2024-25 27.08.2024	26-05-2025	0	2642	25	5.02	0	0	10.10777	
		RM/NA/B IH/24/000 4	Construction of road from Nh-82 pachetam road to pachetandih (rest proton) via pachetam	6120 04 Dec 2023	1.700	74.64100	45.49869	17.56132	MBD- 01/2024-25 27.08.2024	26-05-2025	0	2158	25	5.00	0	0	43.87799	
		RM/NA/B IH/24/000 5	L035-L029A To Palani (VR21)	6120 04 Dec 2023	1.000	45.30900	28.04151	10.36195	MBD- 02/2024-25 05.09.2024	04.06.2025	0	2166	25	5.01	0	0	27.63042	
TOTAL																	85.34870	

Total = 85.34870

- Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- Up-to-date Physical Progress has been uploaded in MIS.


Divisional Accounts Officer
 Rwd, works Division Bihar Sharif

MS
 15/11/24

Executive Engineer
 Rwd, works Division Bihar Sharif

MS
 15/11/24

File : C:\Users\kkm1\OneDrive\Desktop\Downloads\10110930.Xls Section No. : 67, Eqn : $Y = 0 \cdot X^2 + 0.816 \cdot X$
 Name of Customer : Deepak Kumar, Name of Work/ Road : NH-82 Gorbabatar Road to Jama Masjid Tola, Lab Job



12/11/24
BETM

12/11/24
AE

12/11/24
13/11/24

Head-NEW MR
Road-NH-82 Gorbabartar Road to Jama Masjid Tola
Con-Deepak Kumar

#	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event			
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			$Y = 0 * X^2 + 0.816 * X + 249$			
11/24	9:53:0	67	0.1	320	0	3200	2860	G	25.214674	85.65147	Normal	X = 2600		
10/11/24	9:53:15	67	0.1	300	10.1	3000	2696	G	25.214657	85.651469	Normal	Y = 2370		
10/11/24	9:53:30	67	0.1	290	10.1	2900	2615	G	25.214634	85.65234	Normal			
10/11/24	9:54:50	67	0.1	300	10.1	3000	2696	G	25.214406	85.65332	Normal			
10/11/24	9:53:51	67	0.1	290	10.1	2900	2615	G	25.214255	85.65382	Normal	(R) RURAL ROAD		
10/11/24	9:55:29	67	0.1	260	10.1	2600	2370	G	25.214213	85.654059	Normal	Good	Average	Poor
						Total-	15852					<4000	4001-5000	>5001
						IRI Value-	2642							

12/11/24
BRTM

12/11/24
BRTM

13/11/24

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement:

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>1st on final bill</u>					
Name of work:- NH82 Gorbabartar					
Road To Jama Masjid Tola					
Agency :- Deepak Kumar					
Agreement No:- MBD-01/2024-25					
Date of Commencement:- 27-08-2024					
Date of Completion:- 09-11-2024					

MEASUREMENT				
① Clearing and Grubbing Road Land				
--- do --- do --- e/i				
	2	235	1.00	470m ²
	2	223	1.00	446m ²
				693m ²
		916		916m ²
	In HA, 693/10000 = 0.0693HA			
				0.0916HA
② Providing and applying Tack				
coat with Bitumen Emulsion (RSI)				
--- do --- do --- e/i				
	5	5.50 + 3.75		23.12m ²
		2		
	165	3.75		618.75m ²
Continuation				641.87m ²

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① Providing and fixing 'Loose' maintenance Board					
do do do do					
Qty = 1.00 Nos					1.00 Nos

W. H. W.
14/11/29
A.E.

ABSTRACT OF COST

① Clearing and grubbing Road bund				
do do do do				
0.0916 HA				
0.0693 HA VTMB P				①
@ Rs 76926.08/HA				Rs 7046/-
				Rs 5331/-
② Providing and applying Tack coat with Bitumen Emulsion (RS1)				
do do do do				
1489.85 m ² VTMB P				②
@ 19.60/m ²				Rs 29201/-

Continuation

Rs 36247/-

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
BF					Rs 36247/-
③ Providing and laying Semi-Dense Bituminous concrete					
--- do --- do --- c/i					
45.64m ³ VTMB P—				②	
@ 12948.1/m ³ —					Rs 590951/-
④ Construction of subgrade and Earthen Shoulders					
--- do --- do --- c/i					
122.40m ³ VTMB P—				③	
@ 264.51/m ³ —					Rs 32376/-
⑤ Reinforced cement concrete M15 Grade Km local stone					
--- do --- do --- c/i					
1.00 Nos VTMB P—				③	
@ 2748.06 —					Rs 2748/-

Continuation

Rs 662322/-

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	BF				Rs 662322/-
⑥ Reinforced Cement					
concrete M15 Grade 200mm Stone					
--- do --- do --- c/i					
2.00 Nos VTMB P				③	
@ 793.35					Rs 1586/-
⑦ Providing and Fixing					
of Retro-Reflectors					
600mm Equilateral					
triangle					
--- do --- do --- c/i					
3.00 Nos VTMB P				④	
@ 4403.39					Rs 4403/-
⑧ Providing and Fixing					
of Retro-Reflectors					
600mm Circular					
--- do --- do --- c/i					
2.00 Nos VTMB P				④	
@ 4245.7					Rs 8491/-
					Rs 676802/-

Continuation

e to
out
pay
uld

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
BP					Rs 676802/-
⑨ Providing and fixing of Retro-reflectors					
600mm x 450mm Rect.					
--- do --- do --- e/i					
100 NOS VTMB P — (04)					
@ 4101.17					Rs 4101.17
⑩ Planting of trees by Road sides					
--- do --- do --- e/i					
20 NOS VTMB P — (04)					
@ 1305.10					Rs 26102/-
⑪ Providing and laying of hot applied Thermoplastic Compound Road marking					
--- do --- do --- e/i					
91.6m ² VTMB P — (05)					
@ 886.50					Rs 81203/-

Continuation

Rs 788208/-

net
our
pay
ould

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Content of area
	No.	L.	B.	D.	
	BE				Rs 78820
(12) Providing and fixing Load of Project					
	do	do		eli	
2.00 NOS VTMB P				(05)	
@ 11510.76					Rs 23021/-
(13) Providing and fixing Citizen Information Board					
	do	do		eli	
2.00 NOS VTMB P				(05)	
@ 11510.76					Rs 23021/-

(14) Providing and fixing Load of Maintenance Board					
	do	do		eli	
1.00 NOS VTMB P				(06)	
@ 11510.76					Rs 11510/-
					Rs 845760/-
Add labour cost @ =					8458/-
Add GST @ 18% =					152237/-
Add seigniorage @ 10% =					4726/-
					Rs 1011181/-
Less below 0.04% as per agreement =					Rs 404/-
					Rs 1010777/-

Continuation

14/11/24
AEbe to
oul
pay
uld