

R/N-

NH82 Pachetan Road To Pachetandih (Rex Postion)

via Pachetan

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

3192 S.M.S.N. 31/6-2019

Measurement Book

3199

Deepak Kumar

प्रमाणित किया जाता है कि इस मापि पुस्तिका में
मशीन से छपे कुल-100 (एक सौ) पृष्ठ अंकित हैं। जिनमें
श्री. नीरज वैभव
सहायक अभियन्ता, प्राथमिक कार्य विभाग, कार्य अवर
प्रमण्डल अस्थायी के नाम से निर्गत
किया जाता है।

कार्यपालक अभियन्ता
प्राथमिक कार्य विभाग, कार्य प्रमण्डल
बिहार शरीफ (नालन्दा)
राजेश्वर
05-01-24

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION
अस्थायी SUB-DIVISION

Measurement Book

No. 3199

Name of Officer श्री नीरज वैभव
सहायक अभियन्ता अवर प्रमण्डल
Date of first entry अस्थायी
Date of last entry अस्थायी

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on final Bill					
Name of work:- Construction of Road					
From NH-82 Pachetam Road To					
Pachetandih (Rest portion) via					
Pachetan					
Agency:- Deepak Kumar					
Agreement No:- MBD 01/2024-25					
Date of commencement :- 27-08-2024					
Date of completion :- 05-11-2024					

MEASUREMENT

① Clearing and Grubbing Road land

--- do --- do --- e/i

$$2 \times 14.35 \times 1.00 = 287.0 \text{ m}^2$$

$$1 \times 2.5 \times 1.00 = 2.5 \text{ m}^2$$

$$2 \times 2.40 \times 1.00 = 4.80 \text{ m}^2$$

$$337.5 \text{ m}^2$$

$$\text{In HA, } 337.5/10000 = 0.3375 \text{ HA}$$

② Providing laying, spreading

compacting GSB-II (Patchwork)

--- do --- do --- e/i

$$5 \times 1.8 \times 0.4 \times 0.175 = 0.63 \text{ m}^3$$

$$9 \times 2.0 \times 0.5 \times 0.150 = 1.35 \text{ m}^3$$

$$1.98 \text{ m}^3$$

Continuation

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF					1.98m ³
	8	1.7	0.8	0.175	1.90m ³
	7	1.8	0.6	0.150	1.13m ³
	5	1.5	0.5	0.175	0.66m ³
	8	1.2	0.8	0.150	1.15m ³
	6	1.6	0.7	0.150	1.01m ³
	4	1.8	0.8	0.175	1.01m ³
	8	1.65	0.9	0.150	1.78m ³
	6	1.5	0.5	0.175	0.75m ³
	4	2.0	0.9	0.175	1.26m ³
	5	1.7	0.8	0.175	1.19m ³
	8	2.1	0.8	0.175	2.35m ³
	5	2.2	0.4	0.150	0.66m ³
	8	1.8	0.9	0.175	2.27m ³
	5	1.5	0.5	0.175	0.66m ³
	6	2.3	0.8	0.175	1.93m ³
	9	2.4	0.6	0.150	1.94m ³
	7	1.5	0.8	0.175	1.47m ³
	9	1.9	0.8	0.175	2.39m ³
	6	2.1	0.4	0.150	0.76m ³
	5	2.2	0.9	0.175	1.73m ³
	8	1.5	1.1	0.175	2.31m ³
	6	2.2	0.9	0.150	1.78m ³
	8	1.9	0.8	0.175	2.13m ³
	4	1.6	0.7	0.150	0.67m ³
	5	1.7	0.9	0.150	1.15m ³
	6	1.4	0.8	0.175	1.18m ³
	3	1.8	0.6	0.175	1.70m ³
	8	1.9	0.8	0.150	1.82m ³
	5	1.6	0.9	0.175	1.26m ³
	6	1.7	0.8	0.150	1.22m ³
	4	1.4	0.5	0.175	0.49m ³
	5	1.1	0.9	0.150	0.74m ³
Continuation					46.47m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				46.47m ³
	6	1.5	0.8	0.150	1.08m ³
	5	1.7	0.9	0.175	1.34m ³
	4	1.65	0.8	0.150	0.79m ³
	5	1.5	0.9	0.175	1.18m ³
	6	1.8	0.7	0.150	1.13m ³
	9	2.5	0.5	0.175	1.97m ³
	5	2.5	0.6	0.150	1.13m ³
	8	1.9	0.9	0.175	2.39m ³
	6	1.6	0.8	0.175	1.34m ³
	8	2.0	0.8	0.175	2.24m ³
	4	2.2	0.8	0.150	1.06m ³
	6	2.3	0.9	0.175	2.17m ³

	8	1.6	0.8	0.175	1.79m ³
	5	2.3	0.9	0.150	1.55m ³
	8	2.0	1.0	0.175	2.80m ³
	6	1.7	1.1	0.150	1.68m ³
	8	1.8	0.8	0.150	1.73m ³
	4	1.5	0.9	0.175	0.95m ³
	8	1.4	1.1	0.175	2.16m ³
	6	1.2	0.8	0.150	0.86m ³
	Total Qty =				17.81m ³

③ Providing, laying, spreading
Compacting WBM GR-II (Patchwork)
- - - do - - - do - - - e/i

5	2.0	0.65	0.075	0.49m ³
9	2.2	0.75	0.075	1.10m ³

Continuation

1.60m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF					1.60m ³
	8	1.9	1.05	0.075	1.20m ³
	7	2.0	0.85	0.075	0.89m ³
	5	1.7	0.75	0.075	0.48m ³
	8	1.4	1.050	0.075	0.88m ³
	6	1.8	0.950	0.075	0.77m ³
	4	2.0	1.050	0.075	0.63m ³
	8	1.850	1.150	0.075	1.28m ³
	6	1.7	0.750	0.075	0.57m ³
	4	2.200	1.150	0.075	0.76m ³
	5	1.900	1.050	0.075	0.75m ³
	8	2.300	1.050	0.075	1.45m ³
	5	2.400	0.650	0.075	0.59m ³
	6	2.500	1.050	0.075	1.18m ³
	5	1.600	0.600	0.075	0.36m ³
	9	2.500	0.700	0.075	1.18m ³
	8	1.900	1.000	0.075	1.14m ³
	7	1.600	0.900	0.075	0.76m ³
	9	2.000	0.900	0.075	1.22m ³
	6	2.200	0.500	0.075	0.50m ³
	5	2.300	1.000	0.075	0.86m ³
	8	1.600	1.200	0.075	1.15m ³
	6	2.300	1.000	0.075	1.04m ³
	8	2.000	0.900	0.075	1.08m ³
	4	1.700	0.800	0.075	0.41m ³
	5	1.800	1.000	0.075	0.68m ³
	6	1.500	0.900	0.075	0.61m ³
	9	1.900	0.700	0.075	0.90m ³
	8	2.000	0.900	0.075	1.08m ³
	5	1.700	1.000	0.075	0.64m ³
	6	1.800	0.900	0.075	0.73m ³
	4	1.500	0.600	0.075	0.27m ³
	5	1.200	1.000	0.075	0.45m ³

Continuation

28.09m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				28.09m ³
		6x1.6x0.9x0.075			0.65m ³
		5x1.8x2.00x0.075			0.68m ³
		4x1.75x0.9x0.075			0.47m ³
		5x1.6x1.0x0.075			0.60m ³
		6x1.9x0.8x0.075			0.68m ³
		9x2.6x0.6x0.075			1.05m ³
		5x2.6x0.7x0.075			0.68m ³
		8x2.0x1.0x0.075			1.20m ³
		6x1.7x0.9x0.075			0.69m ³
		8x2.1x0.9x0.075			1.13m ³
		4x2.3x1.0x0.075			0.69m ³
		6x2.6x1.3x0.075			1.52m ³
		8x2.10x0.9x0.075			1.13m ³
		5x2.4x1.0x0.075			0.90m ³
		8x2.1x1.10x0.075			1.39m ³
		6x1.8x1.2x0.075			0.97m ³
		8x1.90x0.9x0.075			1.03m ³
		4x1.6x1.0x0.075			0.48m ³
		8x1.5x1.2x0.075			1.08m ³
		6x1.3x0.9x0.075			0.53m ³
		5x1.9x1.2x0.075			0.86m ³
		3x2.6x1.4x0.075			0.82m ³
		4x2.3x1.3x0.075			0.90m ³
		5x1.9x1.5x0.075			1.07m ³
		3x1.9x0.8x0.075			0.34m ³
		5x2.6x1.0x0.075			0.98m ³

Continuation

50.61m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				50.61m ³
		6X2.7	0.9	0.075	= 1.17m ³
		5X1.9	1.2	0.075	= 0.86m ³
		5X2.1	0.9	0.075	= 0.71m ³
		Total Qty =			53.35m ³

Providing, laying, spreading and compacting WBM-Gv. III (Patch work measurement)

	5X2.05	0.7	0.075	= 0.54m ³
	9X2.25	0.8	0.075	= 1.22m ³
	8X1.95	1.10	0.075	= 1.29m ³
	7X2.05	0.9	0.075	= 0.97m ³
	5X1.75	0.8	0.075	= 0.53m ³
	8X1.45	1.10	0.075	= 0.96m ³
	6X1.85	1.0	0.075	= 0.83m ³

	4X2.05	1.10	0.075	= 0.68m ³
	8X1.90	1.2	0.075	= 1.36m ³
	6X1.75	0.8	0.075	= 0.63m ³
	4X2.45	1.2	0.075	= 0.88m ³
	5X2.150	1.6	0.075	= 1.29m ³
	8X2.35	1.10	0.075	= 1.55m ³
	5X2.45	0.7	0.075	= 0.64m ³
	6X2.550	1.100	0.075	= 1.26m ³
	5X1.650	0.65	0.075	= 0.40m ³
	9X2.550	0.75	0.075	= 1.29m ³
	8X1.950	1.050	0.075	= 1.23m ³
	7X1.650	0.95	0.075	= 0.82m ³
	9X2.050	0.95	0.075	= 1.31m ³
	6X2.25	0.55	0.075	= 0.56m ³

Continuation

19.74m³
20.24m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				$50.24m^3$ $19.74m^3$
	5X2.35X	1.05	X0.075		$0.93m^3$
	8X1.65X1	2.5	X0.075		$1.21m^3$
	6X2.35X	1.05	X0.075		$1.11m^3$
	8X1.65X	1.25	X0.075		$1.97m^3$
	4X1.75X	0.85	X0.075		$0.45m^3$
	5X1.85X1	0.5	X0.075		$0.73m^3$
	6X1.55X	0.95	X0.075		$0.66m^3$
	9X1.75X	0.75	X0.075		$0.99m^3$
	8X2.05X	0.95	X0.075		$1.17m^3$
	5X1.75X	1.05	X0.075		$0.69m^3$
	6X1.85X	0.95	X0.075		$0.79m^3$
	4X1.55X	0.65	X0.075		$0.30m^3$
	5X2.5X	1.5	X0.075		$1.41m^3$
	6X2.3X	1.6	X0.075		$1.66m^3$
	5X1.85X	1.05	X0.075		$0.73m^3$
	4X1.80X	0.95	X0.075		$0.51m^3$
	5X1.65X	1.05	X0.075		$0.65m^3$
	6X1.95X	0.85	X0.075		$0.75m^3$
	9X2.65X	0.65	X0.075		$1.16m^3$
	5X2.65X	0.75	X0.075		$0.75m^3$
	8X2.05X	1.05	X0.075		$1.29m^3$
	6X1.75X	0.95	X0.075		$0.75m^3$
	8X2.150X	0.95	X0.075		$1.23m^3$
	4X2.350X	0.95	X0.075		$0.67m^3$
	6X2.45X	1.050	X0.075		$1.16m^3$
	8X2.30X	1.30	X0.075		$1.79m^3$
					$=44.20m^3$ $45.03m^3$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				45.03m³ 44.20m³
					$5 \times 2.65 \times 1.05 \times 0.075 = 1.04m^3$
					$8 \times 2.65 \times 1.5 \times 0.075 = 2.39m^3$
					$6 \times 2.95 \times 0.95 \times 0.075 = 1.26m^3$
					$8 \times 1.65 \times 1.40 \times 0.075 = 1.39m^3$
					$4 \times 2.35 \times 1.05 \times 0.075 = 0.74m^3$
					$8 \times 2.50 \times 1.40 \times 0.075 = 2.10m^3$
					$6 \times 1.95 \times 1.20 \times 0.075 = 1.05m^3$
					$5 \times 2.4 \times 1.50 \times 0.075 = 1.35m^3$
					$3 \times 2.150 \times 1.30 \times 0.075 = 0.63m^3$
					$4 \times 2.100 \times 1.40 \times 0.075 = 0.88m^3$
					$7 \times 2.30 \times 1.50 \times 0.075 = 1.81m^3$
					$5 \times 1.25 \times 1.050 \times 0.075 = 0.49m^3$
					$6 \times 1.650 \times 0.95 \times 0.075 = 0.71m^3$
					$3 \times 2.150 \times 1.30 \times 0.075 = 0.63m^3$
					$5 \times 2.100 \times 1.40 \times 0.075 = 1.10m^3$
					$4 \times 2.25 \times 1.2 \times 0.075 = 0.81m^3$
					$5 \times 1.95 \times 1.10 \times 0.075 = 0.80m^3$
					$7 \times 2.40 \times 1.20 \times 0.075 = 1.51m^3$
					$3 \times 2.45 \times 1.45 \times 0.075 = 0.86m^3$
					$9 \times 2.95 \times 1.90 \times 0.075 = 3.78m^3$
					$8 \times 2.50 \times 1.80 \times 0.075 = 2.70m^3$
					$5 \times 2.80 \times 2.10 \times 0.075 = 2.20m^3$
					$9 \times 2.75 \times 1.85 \times 0.075 = 3.43m^3$
					$6 \times 2.10 \times 2.05 \times 0.075 = 1.93m^3$
					$6 \times 2.9 \times 2.10 \times 0.075 = 2.74m^3$
					Total Qty = 82.53m³ 83.36m ³
					Limit = 82.82m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Bf				82.82m ³

⑤ Providing and applying

Potar coat with Bitumen

Emulsion (SS1)

--- do --- do --- e/i

as same as Item ④ Qty wide = 82.82

0075

= 1104.27 m²

⑥ Providing and applying

Tack coat with Bitumen

Emulsion (Res)

--- do --- do --- e/i

$$21 \times \frac{4.5 + 4.7 + 3.75}{3} = 90.65 \text{ m}^2$$

$$73 \times 3.75 = 273.75 \text{ m}^2$$

$$26 \times \frac{3.75 + 5.0 + 3.75}{3} = 108.34 \text{ m}^2$$

$$219 \times 3.75 = 821.25 \text{ m}^2$$

$$20 \times \frac{3.75 + 4.4 + 3.75}{3} = 79.34 \text{ m}^2$$

$$930 \times 3.75 = 3487.5 \text{ m}^2$$

$$20 \times \frac{3.75 + 4.9 + 3.75}{3} = 82.67 \text{ m}^2$$

$$930 \times 3.75 = 3487.5 \text{ m}^2$$

$$20 \times \frac{3.75 + 4.9 + 3.75}{3} = 82.67 \text{ m}^2$$

$$126.7 \times 3.75 = 475.12 \text{ m}^2$$

$$25 \times \frac{2.4 + 3.0 + 3.75}{3} = 76.25 \text{ m}^2$$

$$83 \times 3.75 = 311.25 \text{ m}^2$$

$$18 \times \frac{3.75 + 5.8 + 3.75}{3} = 79.79 \text{ m}^2$$

$$100 \times 3.75 = 375 \text{ m}^2$$

Continuation

6260.91 m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF					6260.91m ²
14x	$\frac{7.0+3.7+7.0+3.7}{4}$				= 75.67m ²
25x	3.75				= 93.75m ²
Total Qty					= 6429.73m ²

⑦ Providing and laying semi-Dense Bituminous concrete.

do do e/i

21x	$\frac{4.50+4.7+3.75}{3}$				$\times 0.025 = 2.26m^3$
73x	3.75				$\times 0.025 = 6.84m^3$
26x	$\frac{3.75+5.0+3.75}{3}$				$\times 0.025 = 2.70m^3$
219x	3.75				$\times 0.025 = 20.53m^3$
20x	$\frac{3.75+4.40+3.75}{3}$				$\times 0.025 = 1.98m^3$
930x	3.75				$\times 0.025 = 87.18m^3$
126.7x	3.75				$\times 0.025 = 11.87m^3$
20x	$\frac{3.75+4.9+3.75}{3}$				$\times 0.025 = 2.06m^3$
25x	$\frac{2.8+3.0+3.75}{3}$				$\times 0.025 = 1.98m^3$
83x	3.75				$\times 0.025 = 7.78m^3$
18x	$\frac{3.75+5.8+3.75}{3}$				$\times 0.025 = 1.99m^3$
100x	3.75				$\times 0.025 = 9.37m^3$
14x	$\frac{7.0+3.7+7.0+3.75}{4}$				$\times 0.025 = 1.87m^3$
25x	3.75				$\times 0.025 = 2.34m^3$
Total Qty					= 160.75m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF					160.75m ²
③ Construction of Subgrade and					
Earthen shoulders					
-- do --					
2x21x1x0.3				=	12.6m ³
2x73x1x0.3				=	43.8m ³
2x26x1x0.3				=	15.6m ³
2x219x1x0.3				=	131.4m ³
2x20x1x0.3				=	12.0m ³
2x126.7x1x0.3				=	76.02m ³
1x25x $\frac{0.6+0.3}{2}$ x0.3				=	3.37m ³
2x83x1.0x0.3				=	49.8m ³
2x18x1.0x0.3				=	10.8m ³
2x100x1.0x0.3				=	60.0m ³
2x14x1.0x0.3				=	8.4m ³
1x25x $\frac{0.5+0.3}{2}$ x0.3				=	3.0m ³
Total Qty =					996.79m ³
④ Reinforced Cement Concrete					
M15 km stone					
-- do --					
Qty = 3.00 NOS				=	3.00 NOS
⑤ Reinforced Cement Concrete					
M15 grade 200 m stone					
-- do --					
Qty = 7.00 NOS				=	7.00 NOS

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑪ Providing and fixing of Retro-Reflectorised 600mm Equilateral triangle					
--- do --- do --- e/i					
Qty = 13.00 Nos					= 13.00 Nos
⑫ Providing and fixing of Retro-Reflectorised 600mm Circular					
--- do --- do --- e/i					
Qty = 2.00 Nos					= 2.00 Nos
⑬ Providing and fixing of Retro-Reflectorised 600mm x 450mm Rectangular					
--- do --- do --- e/i					
Qty = 3.00 Nos					= 3.00 Nos
⑭ Providing and laying of hot applied Thermoplastic Compound Road marking					
--- do --- do --- e/i					
	2	21	0.1		= 4.2m ²
	2	73	0.1		= 14.6m ²
	2	26	0.1		= 5.2m ²
	2	219	0.1		= 43.8m ²
Continuation					67.8m ²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				67.8m ²
	2	20	0.1	=	4.0m ²
	2	930	0.1	=	186m ²
	2	20	0.1	=	4.0m ²
	2	126.7	0.1	=	25.34m ²
	2	25	0.1	=	5.0m ²
	2	83	0.1	=	16.6m ²
	2	18	0.1	=	3.6m ²
	2	100	0.1	=	20m ²
	2	14	0.1	=	2.8m ²
	2	25	0.1	=	5.0m ²
	Total Qty = 340.19m ²				
	Limit = 340.00m ²				

⑤ planting of trees by the road side

--- do --- do --- e/i

Qty = 80.00 Nos = 80.00 Nos.

⑥ Providing and fixing Load of Project

--- do --- do --- e/i

Qty = 2.00 Nos = 2.00 Nos

⑦ Providing and fixing Citizen Information Board;

--- do --- do --- e/i

Qty = 2.00 Nos = 2.00 Nos.

Continuation

Continuation

Rs 13700/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				Rs 137006/-
③ Providing, laying, spreading and compacting WBM Gr-II					
--- do ---	---	---	---	e/i	
53.35m ³	VTMB P				⑥
	@ 3032.67/m ³				Rs 161793/-
④ Providing, laying, spreading and compacting WBM Gr-III					
--- do ---	---	---	---	e/i	
82.82m ³	VTMB P				⑧
	@ 3061.86/m ³				Rs 253583/-
⑤ Providing and applying Primer Coat with Bitumen Emulsion (SSS)					
--- do ---	---	---	---	e/i	
1104.27m ²	VTMB P				⑨
	@ 57.15/m ²				Rs 63109/-
⑥ Providing and applying Tack Coat with Bitumen Emulsion (RSI)					
--- do ---	---	---	---	e/P	
6429.73m ²	VTMB P				⑩
	@ 19.60/m ²				Rs 126023/-
					Rs 741,514/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				Rs 741514/-
⑦ Providing and laying semi-Dense Bituminous concrete					
--- do --- do --- e/i					
160.75 m ³ VTMB P				⑩	
@ 1302018/m ³					Rs 2092994/- Rs 2099952/-
⑧ Construction of subgrade and Earthen shoulder					
--- do --- do --- e/i					
996.79 m ³ VTMB P				⑪	
@ 26451/m ³					Rs 263661/-
⑨ Reinforced Cement concrete					
M15 KM stone					
--- do --- do --- e/i					
3.00 NOS VTMB P				⑪	
@ 2765.06/NOS					Rs 8295/-
⑩ Reinforced Cement concrete					
M15 200 m Stone					
--- do --- do --- e/i					
7.00 NOS VTMB P				⑪	
@ 796.38/NOS					Rs 5575/-
					Rs 3112039/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				Rs 3112039/-
⑪ Providing and fixing of					
Retro-Reflectorised 600mm					
Equilateral triangle					
--- do --- do --- e/i					
13.00 Nos VTMB P					⑫
@ 4411.34					Rs 57347/-
⑫ Providing and fixing of					
Retro-Reflectorised 600mm					
Circular					
--- do --- do --- e/i					
2.00 Nos VTMB P					⑬
@ 4253.66					Rs 8507/-
⑬ Providing and fixing of					
Retro Reflectorised 600mm x 450mm					
rectangular					
--- do --- do --- e/i					
3.00 Nos VTMB P					⑭
@ 4109.13					Rs 12327/-
⑭ Providing and laying of					
hot applied Thermoplastic					
Compound Road Marking					
--- do --- do --- e/i					
340 m ² VTMB P					⑮

Continuation

Rs 3190220/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	BF				Rs 3190220/-
	@ 886.5/m ²				Rs 301410/-
(15) Planting of trees by the road side					
	do	do		e/i	
800 NOS	VTMB		P	(13)	
	@ 1305.10				Rs 104408/-
(6) Providing and fixing 'Logo' of Project					
	do	do		e/i	
2.00 NOS	VTMB		P	(13)	
	@ 11526.67				Rs 23053/-
(7) Providing and fixing citizen Information Board					
	do	do		e/i	
2.00 NOS	VTMB		P	(13)	
	@ 11526.67				Rs 23053/-
(8) Providing and fixing 'Logo' of maintenance board					
	do	do		e/i	
1.00 NOS	VTMB		P	(14)	
	@ 11526.67				Rs 11526/-

Rs 3653670/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF				R _s	3653670/-
Add Labour cost @ 1%					36537/-
Add GST cost @ 18%					657661/-
Add Seigniorage @ 10%					41686/-
					R _s = 4389554/-
Less below 0.04% as per agreement					1755/-
					R _s 4387799/-

material statement

- ① E/W = 996.79 m³
- ② GSB-II (Stone metal) = 56.02 m³
- ③ Local sand = 37.35 m³
- ④ WBM Gr.-II (Metal) = 64.55 m³
- ⑤ Screening = 14.40 m³
- ⑥ WBM Gr.-III (metal) = 100.21 m³
- ⑦ screening = 19.87 m³
- ⑧ Emulsion (SSI) = 0.939 mT
- ⑨ Emulsion (RSI) = 1.929 mT
- ⑩ SDBC = 17.683 mT
- ⑪ Waste Plastic (7%) = 1.237 mT
- ⑫ Stone chips = 229.89 m³

Continuation