

NAME S. C.

S. C.

31/07/2012

Schedule XLV-Form No. 134

Const of Road From Pmuisy Path Chhumanager
Pokhar to Palsa Road Chhumanager Puchim-
tala

DIVISION

Agreement no - 301580/2021-22.

Agreement value - 2,56,79,917 = Rs

SUB-DIVISION

MEASUREMENT BOOK

Singh and Sons.

638
16/4/21

Abstract of cost

50

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) pl & fixing of working bench mark pillar—E.I.					
3.0 Nos. D.V.T.M.B.P.—(30)					
@ 4333.51/each—Rs.					13000.00
(ii) pl & fixing of working reference pillar—E.I.					
10.0 Nos. D.V.T.M.B.P.—(30)					
@ 1998.09/each—Rs.					19981.00
(2) clearing and grubbing road land—E.I.					
1.88 Hect D.V.T.M.B.P.—(30)					
@ 52970.33/Hect.—Rs.					99584.00
(3) Excavation for road day in soil—E.I.					
139.50 m ³ D.V.T.M.B.P.—(30)					
13.12 m ³ " D.—(37)					
152.62 m ³					
@ 75.57/m ³ —Rs.					11533.00
(4) Const. of embankment from road way cutting—E.I.					
83.70 m ³ D.V.T.M.B.P.—(30)					
7.87 m ³ " D.—(37)					
91.57 m ³					
@ 26.54/m ³ —Rs.					2430.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Const. of embankment					
lead 100m — E.T.					
4747.55m ³ @ V.T. M.B.D.					
@ 143.06/m ² — RS.					679125.00
⑥ Const. of embankment					
lead 100m — E.T.					
1575.38m ³ @ V.T. M.B.D.					
@ 130.07/m ² — RS.					299432.00
⑦ Const. of subgrade					
1 shoulder — E.T.					
2544.24m ³ @ V.T. M.B.D. (31)					
1012.23m ³ " P. (42)					
3556.47m ³					
⑧ 117.60m ³ @ V.T. M.B.D. (42)					
3674.07m ³					
@ 191.76/m ² — RS.					704539.00
⑨ Const. of G.S.B.					
with metal — E.T.					
1248.90m ³ @ V.T. M.B.D. (31)					
121.87m ³ " P. (38)					
1370.77m ³					
Limit 10					
1326.41m ³ @ 3516.76/m ² — RS.					4699833.00
⑩ p/v. laying, spreading					
& Compacting WRM					
UR-III — E.T.					
286.88m ³ @ V.T. M.B.D. (31)					
453.76m ³ " " (33)					
746.64m ³					
Limit 10					
745.88m ³ @ 4472.68/m ² — RS.					3336082.00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
up to Date					
Material Statement					
① Earth =	9997.00	34.81	100		347995.00
② 5mm 95mm	801.85	62.63	100		497644.00
③ 9.5mm 2.36mm	320.74	514.58	100		165046.00
④ 2.36mm	481.11	175.80	100		84579.00
⑤ 5mm 22.4mm	902.51	511.44	100		461579.00
⑥ 11.2mm	179.01	387.73	100		71198.00
⑦ 13.2mm 0.075mm	175.57	523.37	100		91888.00
⑧ crushed agg	539.78	581.99	100		314147.00
⑨ C. Sand =	263.83	175.80	100		47447.00
⑩ L. sand =	251.15 29.15	165.26	100		13080.00
⑪ filter Media =	54.89	512.05	100		28106.00
⑫ 40mm	117.07	494.15	100		57850.00
⑬ 20mm =	126.26	604.91	100		76325.00
⑭ 10mm =	64.66	668.80	100		43244.00
⑮ C. Sand =	157.28	175.80	100		27649.00
				Rs.	2327827.00
				10% s. fee	232782.00
⑯ (SS-1) =	5.527	M.T.			
⑰ (RS-1) =	1.788	M.T.			
⑱ Bitumen =	12.354	M.T.			
← 11/5/21 5/7/21 2 Sub Station on					

Continuation