

2nd Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road					
From PMGSY Road Haripur,					
to Mandin Das Tola.					
Name of Agency:- B. P. Engicon Pvt. Ltd.					
Agreement No. - 19-SBD/2023-24					
Date of Commencement :- 15.03.2024					
Date of Completion :- 14.03.2025					
Date of Entry :- 24.10.2024					
<u>Record Measurement</u>					
1. Box cutting - Excavation					
For road way soil - 812					
$1 \times \frac{20.00}{2} \times 2 \times 0.375 \times 0.100 = 0.75 \text{ m}^3$					
$1 \times 8.00 \times 2 \times 0.375 \times 0.100 = 0.60 \text{ m}^3$					
Total = 2.10 2.10 m ³					
2. f/v 2 Construction of embankment					
with soil material obtained					
from borrow pit - 812					
$2 \times 18.00 \times \frac{1.60 + 2.70}{2} \times \frac{0.30 + 1.60}{2} = 73.53 \text{ m}^3$					
$2 \times 15.00 \times \frac{1.25 + 2.70}{2} \times \frac{0.30 + 1.50}{2} = 53.33 \text{ m}^3$					
Total 126.86 m ³					
(i) 100 m lead E/w - 80%					
= 126.86 x 80 % = 101.49 m ³					
(ii) 20% E/w Qty by 1000 m lead					
= 126.86 m ³ x 20% = 25.37 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. F.				Rs 79	32851 =
Less 18.00% Below					
Rate As per agreement				Rs 1427913 =	w
				1	
				Rs 6504938 =	w
Less Previous Bill Payment					
vide TMB P. (8)				Rs 5999655 =	w
Payable Amount				Rs 505283 =	w

~~chd~~
~~By 9/11/24~~

(M) 1/5
24/10/24
JE, Rosera